

Commissioning of the 2 MeV COSY Electron Cooler in Juelich

June 11, 2013 | Vsevolod Kamerdzhiev for BINP and COSY teams



COSY accelerator facility



COSY accelerates (polarized) protons and deuterons between 300/600 and 3700 MeV/c

4 internal and 3 external experimental areas

Electron cooling at low momenta Stochastic cooling at high momenta



Low energy electron cooler



Design values:

Electron energy up to 100 kV

Electron current up to 3 A



Stochastic cooling

2 Pickup-Tanks, 4m long, cooled to 20 K
2 Kicker-Tanks, 2 m long
Frequency range: 1.0-1.8 GHz and 1.8-3.0 GHz
Adjustable delays for different particle velocities above β=0.85
Longitudinal notch filter cooling with the vertical system in "sum-mode"





Internal Target Experiments at COSY

ANKE

Dipole spectrometer Polarized target Cluster target Solid state target





Internal Target Experiments at COSY



WASA

Solenoidal field Pellet target



Motivation for a 2MeV electron cooler

Electron cooling up to maximum momentum in COSY

Improve beam quality and beam life time with dense internal targets

Study beam equilibrium under the influence of: internal targets barrier bucket cavity stochastic cooling electron cooling

Future developments for HESR@FAIR



Benefits of electron cooling





Benefits of electron cooling



Mitglied der Helmholtz-Gemeinschaft



Why **BINP**?

Electron cooling was proposed by G.I. Budker in 1966

BINP electron coolers for accelerators around the world:

NAP-M, LEIR, SIS18, CSRm, CSRe, COSY



Brief history of the 2MeV cooler project

2003 - initial idea and discussion at BINP, J. Dietrich, V.V. Parkhomchuk May 2005 – "Feasibility study of 2 MeV electron cooling for COSY" by V.V. Parkhomchuk's group, BINP

Sept. 2005 – "COSY 2MeV Cooling System Proposal", talk by J. Dietrich at COOL05, Galena + working group on COSY 2MeV Cooler

March 2009 – funding in Jülich

July 2009 - contract FZJ-BINP

Nov. 2009 - CDR, Electron Cooler for COSY 2 MeV

2012 – e-beam commissioning at BINP

Dec. 2012 - delivery to COSY, Jülich

April 2013 – begin installation into COSY



2MeV electron cooler - design





2MeV electron cooler – integration into COSY





Shipping the cooler

Unloading the trucks in Jülich, 91 items in 2 trucks, 5 Dec. 2012





The Installation team

BINP personnel who attended the installation at COSY (in no particular order): Reva V.B., Zapyatkin N.P., Bubley A.V., Stebaylo D.L., Ezhkov G.N., Goncharov A.D., German A.A., Gosteev V.K., Panasyuk V.M., Belikov O.V., Protopopov N.P., Skorobogatov D.N., Semenov A.V., Lomakin A.A., Alinovskiy N.I., Bryzgunov M.I., Gusev I.A., Pureskin D.N., Senkov D.V., Chekavinskiy V.A., Bekhtenev E.A., Kondaurov M.N., Meshkov O.I., Fedotov M.G., Isachenko V.I., Vandyshev A.V., Karpov G.V., Markhel A.E., Lekhanov V.V.

COSY team



Making Space Available (shutdown in 2010)





Preparation of COSY





Preparation of cooler components















Mitglied der Helmholtz-Gemeinschaft



















11 June 2013

Mitglied der Helmholtz-Gemeinschaft



































Mitglied der Helmholtz-Gemeinschaft







Current status

Magnets installed Water cooling is established Vacuum system assembled (except Wien filter and collector) Vacuum baking complete HV Sections are installed and tested Cascade transformer is installed and tested Oil system installed BPMs and electronics installed and tested Wien filter is being repaired Expected installation in about a week 200 kV voltage demonstrated at HV terminal 11 June 2013 COOL'13 Workshop - Murren



Further presentations

Please see poster presentations by the BINP colleagues

Thank you