



FRIB Accelerator: Design and Construction Status

Jie Wei

On Behalf of FRIB Accelerator Team & Collaboration

HIAT'15, Yokohama, September 7, 2015

MICHIGAN STATE
UNIVERSITY



U.S. DEPARTMENT OF
ENERGY

Office of
Science

This material is based upon work supported by the U.S. Department of Energy Office of Science under Cooperative Agreement DE-SC0000661.
Michigan State University designs and establishes FRIB as a DOE Office of Science National User Facility in support of the mission of the Office of Nuclear Physics.

Coauthors

- H. Ao¹, N. Bultman¹, F. Casagrande¹, C. Compton¹, L. Dalesio¹, K. Davidson¹, K. Dixon², B. Durickovic¹, A. Facco^{1,4}, F. Feyzi¹, V. Ganni², A. Ganshyn¹, P. Gibson¹, T. Glasmacher¹, W. Hartung¹, L. Hodges¹, L. Hoff¹, K. Holland¹, H.-C. Hseuh^{1,6}, A. Hussain¹, M. Ikegami¹, S. Jones¹, M. Kelly³, K. Kranz¹, R.E. Laxdal^{1,5}, S. Lidia¹, S. Lund¹, G. Machicoane¹, F. Marti¹, S. Miller¹, D. Morris¹, J. Nolen^{1,3}, P. Ostroumov³, S. Peng¹, J. Popielarski¹, L. Popielarski¹, E. Pozdeyev¹, T. Russo¹, K. Saito¹, G. Shen¹, S. Stanley¹, J. Wei¹, M. Wiseman², T. Xu¹, Y. Yamazaki¹

¹ Facility for Rare Isotope Beams, Michigan State University, USA

² Thomas Jefferson National Laboratory, USA

³ Physics Division, Argonne National Laboratory, Argonne, IL USA

⁴ INFN - Laboratori Nazionali di Legnaro, Legnaro (Padova), Italy

⁵ TRIUMF, Vancouver, Canada

⁶ Brookhaven National Laboratory, Upton, USA



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Acknowledgements

- We thank the FRIB Accelerator Systems Advisory Committee chaired by S. Ozaki for their valuable guidance, colleagues who participated in FRIB accelerator peer reviews including A. Aleksandrov, G. Ambrosio, D. Arenius, W. Barletta, G. Bauer, G. Biallas, J. Bisognano, S. Bousson, S. Caspi, M. Champion, M. Crofford, D. Curry, R. Cutler, G. Decker, J. Delaysen, J. Delong, N. Eddy, H. Edwards, J. Error, J. Fuerst, K. Kurukawa, J. Galambos, J. Galayda, G. Gassner, J. Gilpatrick, C. Ginsburg, S. Gourlay, M. Harrison, S. Hartman, S. Henderson, G. Hoffstaetter, J. Hogan, S. Holmes, M. Howell, R. Kersevan, N. Holtkamp, H. Horiike, C. Hovater, H. Imao, R. Janssens, R. Keller, J. Kelley, P. Kelley, J. Kerby, A. Klebaner, J. Knobloch, R. Lambiase, M. Lamm, Y. Li, C. LoCocq, C. Luongo, K. Mahoney, J. Mammoser, T. Mann, W. Meng, N. Mokhov, Y. Momozaki, G. Murdoch, W. Norum, H. Okuno, R. Pardo, S. Peggs, R. Petkus, T. Peterson, C. Piller, J. Power, T. Powers, J. Preble, J. Price, D. Raparia, A. Ratti, T. Roser, M. Ross, R. Ruland, J. Sandberg, R. Schmidt, W.J. Schneider, D. Schrage, I. Silverman, K. Smith, J. Sondericker, W. Soyars, C. Spencer, R. Stanek, M. Stettler, W.C. Stone, J. Stovall, Y. Than, J. Theilacker, J. Tuozzolo, V. Verzilov, R. Vondrasek, P. Wanderer, P. Wright, H. Xu, L. Young, and A. Zaltsman, and colleagues who advised and collaborated with the FRIB team including A. Burrill, A.C. Crawford, K. Davis, X. Guan, P. He, Y. He, K. Hosoyama, A. Hutton, S.H. Kim, P. Kneisel, K. Macha, G. Maler, E.A. McEwen, S. Prestemon, J. Qiang, T. Reilly, R. Talman, J. Vincent, X.W. Wang, J. Xia, Q.Z. Xing.
- The FRIB accelerator design is executed by a dedicated team of the FRIB Accelerator Systems Division with close collaboration with the Experimental Systems Division headed by G. Bollen, the Conventional Facility Division headed by B. Bull, the Chief Engineer's team headed by D. Stout, and supported by the project controls, procurements, ES&H of the FRIB Project, by NSCL, and by MSU.
- Work supported by the U.S. Department of Energy Office of Science under Cooperative Agreement DE-SC0000661 and the National Science Foundation under Cooperative Agreement PHY-1102511.


Outline

- Introduction
- Major technology developments
- Design status
- Production infrastructure preparation
- Construction status
- Outlook

■ Introduction

Accelerator Beam-power Frontier


- High energy, nuclear physics (ν , K factories)
 - 1 ~ 400 GeV proton
 - Linac + Synchrotron
- Material, life science, (SNS) accelerator-driven subcritical systems (ADS)
 - 0.5 ~ 3 GeV proton
 - Cyclotron, linac, rapid cycling synchrotron, accumulator
- Rare isotope beams (RIB)
 - 0.01 ~ 1 GeV/u heavy ion
 - Linac, cyclotron, synchrotron
- Material irradiation; isotope
 - ~0.02 GeV/u deuteron; linac



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Michigan State University

57,000 people; 93 km² area; 552 buildings; US\$1.8B annual revenue



FRIB Project at Michigan State University


Project of \$730M (\$635.5M DOE, \$94.5M MSU)

- 2008-12: DOE selects MSU to establish FRIB
- 2009-6: DOE and MSU sign corresponding cooperative agreement
- 2010-9 CD-1: conceptual design complete & preferred alternatives decided
- 2013-8 CD-2/CD-3a: performance baseline, start of civil construction & long lead procurement
- 2014-8 CD-3b: start of technical construction
- 2022-6 CD-4: construction completion




Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

The Science of FRIB is Endorsed by NSAC and NRC




Properties of nuclei

- Develop a predictive model of nuclei and their interactions
- Understand the nuclear force in terms of QCD
- Many-body quantum problem: intellectual overlap to mesoscopic science, quantum dots, atomic clusters, etc.




Astrophysical processes

- Chemical history of the universe
- Model explosive environments
- Properties of neutron stars, EOS of asymmetric nuclear matter




Tests of fundamental symmetries

- Effects of symmetry violations are amplified in certain nuclei




Societal applications and benefits

- Bio-medicine, energy, material sciences, national security




FRIB Accelerator Complex Subsystems




Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

FRIB Accelerator Complex Subsystems




FRIB Accelerator Complex Subsystems




FRIB




Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University




FRIB Accelerator Complex Subsystems




FRIB Accelerator Complex Subsystems




FRIB Accelerator Complex Subsystems




FRIB Accelerator Complex Subsystems




FRIB Accelerator Complex Subsystems



FRIB Accelerator Complex Subsystems



FRIB Driver Linac Layout



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

FRIB Civil Construction Site

Accelerator Tunnel Civil Construction Completed



FRIB Civil Construction Site


Accelerator Tunnel Civil Construction Completed



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

J. Wei, HIAT'15 MOM1102, Slide 21

FRIB Accelerator Design Requirements





- Delivers FRIB accelerator as part of a DOE-SC national user facility with high reliability & availability
- Accelerate ion species up to ^{238}U with energies of no less than 200 MeV/u
- Provide beam power up to 400 kW
- Satisfy beam-on-target requirements

- Option for energy upgrade to >400 MeV/u by filling vacant slots with ~ 12 cryomodules
- Maintain Isotope Separation On-Line (ISOL) option
- Upgradable to multi-user simultaneous operation of light / heavy ions with addition of a light-ion injector

Cryomodule Performance Demonstrated: Rare Isotope ^{76}Ga Produced and Accelerated


- Superconducting cyclotrons accelerate ^{76}Ge beam to 130 MeV/u; ^{76}Ga produced; stopped in the ANL gas cell; Charge Breeding in the EBIT Source
- Re-acceleration in the ReA accelerator
 - Using Radio Frequency Quadrupole (RFQ) and $\beta=0.041$ cryomodules
- SRF technology mature for FRIB project



■ Major technology developments

Integrated Cryogenics


- Cost significant: cryogenics systems accounts for ~ 20% linac cost
- An integrated design of the cryogenic refrigeration, distribution, and cryomodule systems is key to efficient SRF operations.



- Ganni cycle: floating pressure process
- Distribution lines segmented
- Cryomodules connected with U-tubes: maintenance
- 4-2 K heat exchangers housed inside cryomodules

Bottom Up Cryomodule

- Facilitate assembly efficiency; simplify alignment; and allow U-tube cryogenic connections for maintainability
- Resonators and solenoids supported from the bottom
- Cryogenic headers are suspended from the top for vibration isolation



- All resonators operate at 2 K
- All solenoids operate at 4.5 K
- Local magnetic shielding for $1.5 \mu\text{T}$ remnant field

Prototype Cryomodule & Cryodistribution Tested

Bottom-up Design Validated and Mature for FRIB Production






First FRIB prototype cryomodule ($\beta=0.085$)
Assembled and successfully tested at MSU

Objective Measures	Date
Quarter Wave Resonator (QWR) certified	Done, 06/2014
Integrated QWR test with ANL coupler	Done, 06/2014
Coldmass assembled on baseplate	Done, 10/2014
Alignment survey complete	Done, 11/2014
Cryomodule assembly complete and test start	Done, 03/2015
Alignment verification	Done, 04/2015
Cavity 24-hour lock and vibration control verification	Done, 05/2015
Cryomodule test completion	5/2015

- Prototype test started on-time; designs validated
- Fed lessons learned into FRIB production design
- Major procurements launched on $\beta=0.085$ production

	Gradient	Detuning		Phase		Amplitude	
4.3K test	E_a (MV/m)	σ (Hz)	pk-pk (Hz)	σ (deg)	pk-pk (deg)	σ (%)	pk-pk (%)
Measured QWR 1	5.7	0.5	9.7	0.08	0.68	0.11	1.23
Measured QWR 2	5.7	0.6	16.7	0.08	0.76	0.16	1.58
FRIB goal 2K	5.7	<2.25	<20	<0.25	<2	<0.25	<2

Low- β Superconducting RF



- Superconducting RF starting from 0.5 MeV/u
- Optimum performance at low production cost:
 - cavity geometries
 - material
 - mechanical solutions,
- Designs validated:
 - Vertical Dewar tests
 - Integrated tests of the cavity, power coupler, tuner, and ancillary systems
 - Assembled cryomodule testing in the bunker


Liquid Lithium Charge Stripper

Successful LANL IS Restoration at MSU & Beam Power Test at ANL

- Liquid lithium film established with controllable thickness and uniformity
- LEDA Ion Source (IS) beam commissioned at MSU
 - Beam commissioned at MSU after restoring with new cooling and power supply system after more than 10 years of storage.
- Beam power tests on liquid lithium film successfully performed at ANL
 - The film sustained ~200% of FRIB maximum power density deposition



Liquid lithium film flowing at high speed (~ 50 m/s) intercepting a proton beam of about 60 kV at ANL. The test produced power deposition densities similar to the FRIB uranium beams.



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University


Loss Detection and Machine Protection

Multi-time Scale Mitigation Necessary

- Low-energy ions has low detection sensitivity & high impact
- Must mitigate both acute & chronicle beam loss (by beam inhibition)

Mode	Time	Detection	Mitigation
FPS	~35 μ s	LLRF controller Dipole current monitor Differential BCM Ion chamber monitor Halo monitor ring Fast neutron detector Differential BPM	LEBT bend electro- static deflector
RPS (1)	~100 ms	Vacuum status Cryomodule status Non-dipole PS Quench signal	As above; ECR source HV
RPS (2)	>1 s	Thermo-sensor Cryo. heater power	As above

- Halo monitor rings in development
- Differential BCM used
- Thermo-sensors considered



■ Design status

Engineering Design Stages & Requirements

- **Preliminary design**
 - Corresponds to the project baselining (CD-2 in 2013)
 - Three years after the completion of the conceptual design (CD-1 in 2010)
- **Intermediate design**
 - System requirements, specifications and interfaces finalized
 - Safety hazards identified and mitigated
- **Final design**
 - Models and/or drawings produced ready for procurement
 - Statement of work (SOW) and Acceptance criteria listing (ACL) developed
 - Procurement strategy defined
 - Installation and commissioning plans developed
- **Presently, overall accelerator systems design is ~ 80% complete as measured by the Final Design Plan**



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Criteria on Design Maturity

- Are requirements and interfaces defined?
- Is appropriate prototyping completed?
- Do prototypes meet specifications?
- Is the detailed design completed?
- Has the design been reviewed?
- Does a procurement/fabrication plan exist?

Designs Continue to be Reviewed

All Comments and Recommendations Tracked and Addressed

■ Project Reviews

- Accelerator Systems Advisory Committee (Ozaki) – 2/11; 11/11; 6/12; 12/12; 6/13; 12/13; 4/14; 12/14
- MSU Independent Reviews – 4/12 (Holtkamp); 4/14 (Harrison)
- Lehman/Meador Review – 3/11; 9/11; 4/12; 10/12; 6/13; 6/14; 3/15

■ Accelerator Systems external peer reviews and workshops since CD-1

- 10/2010: Accelerator Alignment External Review
- 01/2011: Cryomodule Heat Source External Review
- 02/2011: Machine Protection, Diagnostics Timing
- 04/2011: Accelerator Lattice External Review
- 05/2011: Diagnostics External Review
- 05/2011: Electrical Grounding Workshop
- 07/2011: Controls External Review
- 08/2011: Cryogenic External Review
- 08/2011: SRF External Review
- 08/2011: Cryomodule (0.53) External Review
- 08/2011: Front End External Review
- 10/2011: Magnets External Review
- 10/2011: Charge Stripper External Review
- 11/2011: Installation, Pre-ops, Commissioning
- 12/2011: RF & Power Supply External Review
- 01/2012: Diagnostics Preliminary Design Peer Review
- 01/2012: Personnel Protection System Workshop
- 01/2012: Vacuum, Beam Dump, Collimator Review
- 02/2012: Lithium Stripper Safety Review
- 07/2012: SRF Subsystem Review
- 09/2012: Utility Interface External Review
- 09/2012: Final Engineering Design Approach Review
- 11/2012: HP Source Magnet/Coldmass Workshop
- 11/2012: FRIB Vacuum Workshop
- 02/2013: ReA coupler, SRF fabrication, TDCM, ETCM
- 03/2013: Magnet Shielding Workshop
- 07/2013: RF and Power Supplies Intermediate
- 07/2013: Personnel Protection System Intermediate
- 08/2013: Artemis Ion Source / HV Platform Inter. Design
- 09/2013: ReA6 Cryomodule Project Status Review
- 10/2013: QWR Prototype Cryomodule Final Design
- 10/2013: Lithium Charge Stripper Intermediate Design
- 10/2013: MPS and GTS Intermediate Design Review
- 10/2013: Alignment Intermediate Design Review
- 11/2013: Cryodistribution Intermediate Design Review
- 11/2013: HWR Cryomodule Intermediate Design
- 11/2013: ASD Room-temperature Dipole Magnet Interm.
- 11/2013: ASD Superconducting Magnet Final Design
- 11/2013: ASD RT Optical Element Intermediate Design
- 11/2013: Diagnostics Intermediate Design Review
- 11/2013: MEBT Bunch Preproduction Review
- 11/2013: Low-level Controls Intermediate Design
- 01/2014: FRIB In-depth Technical Interface Series
- 03/2014: Cryomodule Maintenance Workshop
- 03/2014: Machine Protection Systems Workshop
- 03/2014: ESH Advisory Committee Review
- 03/2014: Prelim. Start-up & Commissioning Plan Review
- 04/2014: Artemis Ion Source / HV Platform Final Design
- 05/2014: ASD RT Magnet Final Design Review
- 06/2014: 0.53 HWR Cryomodule Final Design Review
- 06/2014: Cryomodule SC solenoid Final Design review
- 08/2014: RF and Power Supply Final Design Review
- 08/2014: Lithium Stripper Final Design Review
- 09/2014: ECR Cold Mass Design Review
- 09/2014: Alignment Network Final Design Review
- 09/2014: Vacuum In-progress Design Review
- 09/2014: Cryoplant and Cryodistribution Final Design Review
- 11/2014: ICFA Workshop on High Power Hadron beams
- 02/2015: ASD Diagnostics Final Design Review
- 02/2015: ESHAC Review
- 05/2015: EVMS Review
- 05/2015: Vacuum Final Design Review
- 05/2015: Personnel Protection System In-progress Review
- 05/2015: Front End Controls Final Design Review

■ Production infrastructure preparation

“SRF High Bay” Constructed at MSU



Objective Measures	Date
Ready-for-equip.	01/2014
Beneficial occu.	05/2014
Clean 1 st cavity	07/2014
Coord. measure.	09/2014
Degassing furnace	10/2014
Etch 1 st Cavity	12/2014
Cryogenics system	09/2015
RF test 1 st cavity	11/2015
Vertical test area	01/2016
Cryomodule test	09/2016

- Production throughput:
 - 5 cavity per week
 - 1 cryomodule per month

■ Construction status



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

FRIB Accelerator Construction Status

- Technical construction officially started in 2014 (CD-3b)
 - 35% for in-house labor: critical processing and assembly; one-of-a-kind
 - 65% for material, work-for-others efforts at partner laboratories, and procurements from industries
- Major accelerator **long-lead procurements** prepared prior to CD-2/3a
 - 4.5 K cryogenic refrigeration “cold box”
 - Cryogenic distribution
 - Niobium material for SRF cavities
 - Pre-production of the SRF cavities
 - Radio frequency quadrupole linac (RFQ)
 - Electron Cyclotron Resonance ion source (ECR).
- Presently, 65% of major procurements (>US\$50k) are spent or committed




Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University


Long-lead Procurements Well Progressing



4.5 K helium refrigeration system




Liquid helium cryogenic distribution line



$\beta=0.29$ production-design half-wave resonator



Inspection of niobium material



Winding of prototype superconducting sextupole coil



RFQ segment 1 after brazing




Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

RF System: Solid-State Amplifier Procured; Rigid Transmission Lines Installed


8 kW 322 MHz
amplifier for
 $\beta=0.53$ HWRs



Amplifier tested with 100% reflection > 8 kW




Analog interface board for LLRF control



Conduits for the rigid transmission lines



RF transmission line layout



FRIB





Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

J. Wei, HIAT'15 MOM1102, Slide 40

FRIB RT Ion Source Near Completion

High Voltage Platform Construction Started

- Aiming at installation of the Room Temperature (RT) source as soon as the building is Ready-for-Equipment
- High-voltage and radiation hazard mitigation process pursued
- Parallel efforts in developing the high-power superconducting ion source




RFQ Segment 1 & 2 Successfully Built

Quality Control of Remote Industrial Vendor Demonstrated

- Independently contracting with qualified third-party “local” institute to provide quality control and coordination
- Weekly or bi-weekly three-party teleconferences followed by action items
- Frequent FRIB staff visits & risk mitigation
- Complete transparency and prompt issue mitigation
- Planning early RFQ commissioning in tunnel
 - Project schedule allows up to a year of high power test in the tunnel upon accelerated tunnel RFE

Objective Measures	Date
Contract awarded; three party engaged	Done, 03/2013
Full cross section prototype tested	Done, 02/2014
Segment 1 (total 5) completed	Done, 11/2014
Fabrication, low-power tuning complete	01/2016
Installation followed by test in FRIB tunnel	03/2016



Segment 1 of production RFQ



FRIB staff inspecting the RFQ at vendor site



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University


Alignment Network Monuments Installed

Monument Installation at both NSCL & FRIB Sites

- Closely coordinating with conventional facility construction
- Alignment network integrating FRIB new construction with existing NSCL site
- Monitoring construction ground settlement and abnormalities
- Preparing for early equipment installation and tunnel occupancy



Monuments grouted for permanence



Survey network configuration setup at FRIB construction site



Construction verification measurements, target cell north wall alignment portal imbeds, 28 January 2015



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Cryogenic Major Work Scope On Track

4 K Cold Box; Warm Compressors; Tunnel Transfer Lines

■ 4 K Cold Box

- Final design reviewed; fabrication underway; ready for installation spring 2016




■ Warm Compressor

- Based on improved JLab 12 GeV Project design
- Contract Award; delivery expected spring 2016

■ Cryogenic transfer lines

- Tunnel linear segment lines prototyped; production contract awarded
- JLab WFO continues on vertical line manufacturing






Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University


Charge Stripper Under Construction

Thoroughly Reviewed Liquid Lithium Safety Precautions

- Double-isolation with primary chamber contained by a secondary vessel continuously filled with inert argon gas
- Baseline liquid lithium stripper fabrication on track




Assembly of lithium pump with permanent magnet rings




Diagnostic Systems

Moving from Design to Prototyping and Production

Installing prototype
Bunch Shape Monitor
on ReA




Design of integrated
diagnostics box containing
beam position, beam profile
and halo monitor ring.




14-sensor wire
position monitor
installed on ReA6

BPM Production
Assembly and
Qualification at
Supplier




Cold BPM first article and cold
cables installed on ReA cold
mass



High-Level, Global Controls TBD


- Personnel Protection System monitors selected; system to be installed and commissioned upon civil Ready-for-Equipment
- High level applications using ReA as a test bed; elog / etraveler / database supporting FRIB construction
- Global timing, machine protection closely interfacing with other systems



- Revised FRIB general-purpose digital boards status: Printed circuit boards produced, assembly underway at vendor



Radiation monitor contact awarded




Radiation detector contract awarded



Oxygen Deficiency Hazard monitor contract awarded





Linac Tunnel ODH Monitor Location



Low Level Controls Prototyping/Design

Using $\beta=0.085$ Prototype Cryomodule as a Test Bed

- ReA6 $\beta=0.085$ prototype cryomodule and cryo distribution line validated FRIB LLC design/architecture
- Front End controls final design reviewed
 - Procurement, fabrication and assembly to support early Front End installation
- Artemis room temperature ion source test stand controls installation underway
- Lithium stripper test stand controls design complete, procurements in process




Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Power Supply: PS Final Design is Complete and all Major Procurements in Process



FRIB first-article superconducting magnet power supply


- SC magnet power supply (PS) contract awarded
- High voltage PS contract awarded
- Room-temperature magnet PS final contract awarded
- DC cable heating final design review completed
- Machine Protection System (MPS) / Dipole Power Supply (PS) Circuit Interface in progress



NSCL example of FRIB high voltage power supply



Example of commercial off the shelf digital DCCT for bending dipole power supply as part of Machine Protection System



Mutual heating simulation results for DC power supply cables



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

■ Outlook



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University


FRIB Integrated Master Schedule

Critical Path Shown in Red

Facility for Rare Isotope Beams
FRIB IMS Baseline Summary

FRIB -T10201-BL-000042-R0254
Issued 14 August 2015

FRIB Baseline Schedule Summary



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science | Michigan State University
640 South Shaw Lane • East Lansing, MI 48824 • Ph: (517) 355-9672
www.frib.msu.edu

Collaboration with Major Institutes

■ ANL

- Liquid lithium stripper
- Beam dynamics verification; $\beta=0.29$ HWR design; SRF tuner validation



■ BNL

- Plasma window & charge stripper, physics modeling, database



■ FNAL

- Diagnostics, SRF processing



■ JLab

- Cryoplant; cryodistribution design & prototyping
- Cavity hydrogen degassing; e-traveler **
- HWR processing & certification*
- QWR and HWR cryomodule design



■ LANL

- Proton ion source



■ LBNL

- ECR coldmass design; beam dynamics**



■ ORNL

- Diagnostics, controls



■ SLAC**

- Cryogenics**, SRF multipacting**, physics modeling



■ RIKEN

- Helium gas charge stripper

■ TRIUMF

- Beam dynamics design, physics modeling **
- SRF, QWR etching

■ INFN

- SRF technology

■ KEK

- SRF technology, SC solenoid prototyping

■ IMP

- Magnets, SC solenoid measurement

■ Budker Institute, INR Institute

- Diagnostics

■ Tsinghua Univ.

- RFQ

■ ESS

- AP*

■ DTRA

- RFQ power supply**

* Under discussion or in preparation


** Completed

Red: Active/actively planned WFO contract



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Attracted World Experts in Key Areas



- Attracted seasoned leaders in accelerator physics and engineering
 - H. Ao (J-PARC), N. Bultman (LANL), F. Casagrande (ORNL), L. Dalesio (BNL), A. Facco (INFN), F. Feyzi (Wisconsin), A. Ganshyn (Cornell), P. Gibson (ORNL), W. Hartung (Cornell), L. Hoff (BNL), H.-C. Hseuh (BNL), A. Hussain (BNL), M. Ikegami (J-PARC), R.E. Laxdal (TRIUMF), S. Lidia (LBNL), S. Lund (LLNL), G. Machicoane, J. Nolen (ANL), S. Peng (SLAC), E. Pozdeyev (BNL), T. Russo (BNL), K. Saito (KEK), G. Shen (BNL), H. Tatsumoto (J-PARC), J. Wei (BNL/THU), T. Xu (ORNL), Y. Yamazaki (KEK)
- Many colleagues joined FRIB from Japan!





Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Accelerator Organization for Construction

18 August 2015

FRIB-Z00000-AD-000028-R083



J. Wei, HIAT'15 MOM1102, Slide 54

Bold = Line Manager
(M) = Matrixed

Summary

- FRIB Project is one year into full technical construction
 - Overall accelerator systems scope is 35% complete
 - Design is about 80% complete
 - Major procurement is 65% spent or committed
- Accelerator design meets FRIB performance requirements
 - Accelerator lattice footprint frozen since 2011
 - All major technology developments are completed
 - Optimized for availability, maintainability, reliability, tunability, upgradability
- An excellent team is in place to lead accelerator systems delivery
- FRIB is looking for dedicated fellows & seasoned colleagues to join the project, and also welcomes collaboration in all forms
- Thank you!



Facility for Rare Isotope Beams
U.S. Department of Energy Office of Science
Michigan State University

Thank You!