

### **IPAC-2011: ALBA Commissioning**

Accelerator Division

## ALBA Synchrotron Light Source Commissioning

### D. Einfeld, CELLS-ALBA on behalf of the Commissioning Team

Dieter Einfeld, CELLS-ALBA



### **IPAC-2011: ALBA Commissioning**

Accelerator Division

Contents 1.) The project ALBA 2.) Commissioning results 2a.) Linac 2b.) Booster Synchrotron 2c.) Storage Ring

Dieter Einfeld, CELLS-ALBA



## The Project ALBA

### Accelerator Division

## Contents **2.) The project ALBA** 2.) Commissioning results 2a.) Linac 2b.) Booster Synchrotron 2c.) Storage Ring

Dieter Einfeld, CELLS-ALBA



## The ALBA - Building

Accelerator Division



Dieter Einfeld, CELLS-ALBA





### LINAC in the Tunnel

### Accelerator Division



Dieter Einfeld, CELLS-ALBA

## Lattice of Booster Synchrotron

Accelerator Division



Dieter Einfeld, CELLS-ALBA

Som bestern Lissie Facility



## Storage Ring Lattice

Accelerator Division



Dieter Einfeld, CELLS-ALBA

BA



### Girder of Matching Cell



Dieter Einfeld, CELLS-ALBA



RF-System

Accelerator Division



Dieter Einfeld, CELLS-ALBA



### RF-System

Accelerator Division



Dieter Einfeld, CELLS-ALBA







## Storage Ring in the Tunnel

Accelerator Division

## Contents 1.) Introduction 2.) The project ALBA **3.) Commissioning results 3.) Linac** 3b.) Booster Synchrotron 3c.) Storage Ring

Dieter Einfeld, CELLS-ALBA



### Linac Commissioning

### All parameters are within specifications



Summary: Some specifications of the Linac are much better as given by the specifications ( for example the emittance is by a factor 1.5 smaller). The Linac operation is very reliable for the different modes: long bunch, small bunch, single bunch, large charge (4 nC), small charge (0.5 nC), etc.

Dieter Einfeld, CELLS-ALBA



### **Booster Synchrotron Commissioning**

### Accelerator Division

Contents
1.) Introduction
2.) The project ALBA
3.) Commissioning results
3a.) Linac
3b.) Booster Synchrotron
3c.) Storage Ring

Dieter Einfeld, CELLS-ALBA



## **Booster Commissioning**

- 22.12.2009, 3:00 first beam in the booster
- 1. Phase: 10<sup>th</sup> to 24<sup>th</sup> of January 2010 The goal was to cross check all the sub-systems. We reached a beam up to 600 MeV and later to 2.8 GeV
- 2. Phase: July 2010
  - We have had problems with the Linac, the booster power supplies and also the injection elements. No success and progress.
- 3.) Phase: September October 2010 We changed the philosophy: tunnel open in the morning for storage ring installation and tunnel closed in the afternoon for booster commissioning. We could characterize the booster and got a 3 GeV beam at the 4<sup>th</sup> October 2010.28<sup>th</sup> of October a beam of 3 GeV into the BTS transfer line



## **Disprsion Functions (DC)**

Accelerator Division



Dieter Einfeld, CELLS-ALBA



 $\beta$ -function (Tune = 12.271 / 7.356) 15  $\beta_{\chi}$  [meters] 10 5 Ο 50 100 150 200  $\mathbf{O}$ 15  $\beta_{y}$  [meters] 10 5 Ο о́ 50 100 150 200 Position [meters] Good agreement with the model

GDBetae Genfeld, CELLS-ALBA

Results of the ALBA Booster commissioning IPAC-2011, 5th September 2011 20

Accelerator

Division



### Ramping: Tunes



#### 4<sup>th</sup> October 2010: beam accelerated up to 3 GeV 7.5 12.6 ٥ 7.45 12.45 tune, 12.4 7.4 12.36 , Hereit 7.35 12.3 12.26 vert tune, Q 7.3 20 40 60 80 100 120 140 150 time, t [ms] 7.25 7.2 7.6 niadal culculs 7.15 adel settings σ rent. tune 7. 7.1 7.30 7.05 maaxumad 7.2 model outputs 7.2 model settings 7 🖻 7.2 L 12.2 12.3 horiz. ture, Q<sub>y</sub> 12 12.1 12.4 12.5 20 40 60 80 100 120 140 150 time, t [ma]

- First beam to 3 GeV: injection on w.p. (12.42, 7.38)
- Large drop of Qx at the start due to nonlinear magnet calibration
- Vertical tune is flat: most of the vertical focusing is provided by the gradient bending



## Ramping: Closed Orbit

Accelerator Division

### **Correcting the orbit while ramping**



orbit corrected to ± 3 mm along the ramp

Dieter Einfeld, CELLS-ALBA





Dieter Einfeld, CELLS-ALBA



**Booster Emittance** 

Accelerator Division

### 1<sup>st</sup> extracted Beam from the Booster Synchrotron, 28<sup>th</sup> of October 2010

File View Tau Tools Help



σ(x) = 0.86 mm, σ(y) = 0.19 mm ε(x) = 13 nmrad, ε(y) = 2,6 nmrad

We are 30 % off to the theoretical emittance and have a coupling factor of roughly 20%.

Dieter Einfeld, CELLS-ALBA



## Storage Ring Commissioning

Contents
1.) Historical remarks
2.) The project ALBA
3.) Commissioning results
3a.) Linac
3b.) Booster Synchrotron
3c.) Storage Ring

Dieter Einfeld, CELLS-ALBA

IPAC-2011, 5th September 2011

Accelerator

Division



Dieter Einfeld, CELLS-ALBA



### 13th March, 9h38: 1 second stored beam







Dieter Einfeld, CELLS-ALBA



### 1<sup>st</sup> Accumulated Beam at ALBA

Accelerator Division

16th of March 2011: a historical day of the ALBA – project: the first accumulated beam at ALBA.



Dieter Einfeld, CELLS-ALBA



### 1<sup>st</sup> Accumulated Beam at ALBA

Accelerator Division



16th of March 2011: A historical day of the ALBA – project, The Accelerator Division is celebrating this success.

Dieter Einfeld, CELLS-ALBA



### **Beta-Functions of the SR**

Accelerator Division

# First measurements of beta function with LOCO: there is a asymmetry in the machine





### **Beta-Functions of the SR**

Accelerator Division





**Result: It looks much better, but there is still an asymmetry in the machine (vertical)** 

Dieter Einfeld, CELLS-ALBA





Accelerator Division

### **Once the MPS was operational...**

		100.29	9 m A				
Life Time		Oh 06m Avg. Pressure (mbar)	Curr*LifeT I 11.5 I 7.34e-09 A				
	Friday	01-Apr-2011 18:25:28	E				
20 0 ****	99 <sub>17</sub> 10		lev ourrent 00 0 m				



Dieter Einfeld, CELLS-ALBA



Accelerator Division



Normally working with (+2, +2)

Dieter Einfeld, CELLS-ALBA

13/

Symbrotron Light Facility



## **Beam Based Alignment**

**BBA** : Results



Dieter Einfeld, CELLS-ALBA

IPAC-2011, 5th September 2011

Accelerator

Division



### **Orbit Correction**

Accelerator Division

### Raw orbit without correctors

### Offsets of BBA included and RF frequency adjusted



Storage Ring Orbit (Difference from the Offset Orbit)

Dieter Einfeld, CELLS-ALBA



## **Orbit Correction: Reproducibility**

### Accelerator Division

### Raw orbit with correctors





## Tune during the commissioning:

Accelerator Division



**Normally working with chromaticity: +2, +2** 

Dieter Einfeld, CELLS-ALBA



- 7 or 8 BPM/cell (120 BPMs): orbit control and interlock system
- Low-loss phase matched (<10deg) RF cables of wide variety of lengths [15m - 45m]







## Final LOCO - Measurements

Accelerator Division



Horizontal Dispersion: the deviations to the model are +/- 5 mm. This is a good agreement.

Vertical Dispersion: +/- 15 mm the vertical dispersion is given by the cross talk of the BPM's. With the introduction to LOCO, it could be decreased to 1 mm

Dieter Einfeld, CELLS-ALBA



### LOCO - Results



Dieter Einfeld, CELLS-ALBA

IPAC-2011, 5th September 2011

Accelerator

Division



## Injection Efficiency



Dieter Einfeld, CELLS-ALBA

Beam Size / Emittance





Dieter Einfeld, CELLS-ALBA

IPAC-2011, 5th September 2011

Accelerator

Division



Three insertion devices have been installed and closed:

- ≻ EU62
- ≻ EU71
- ➤ MPW80

### Without much influence in the machine:

MPW80 - BL22	Gap (mm)	tunes	RMS Orbit Distortion (um)	tunes change (10^-3)
OPEN	275	0.229, 0.375	0,0	
1/2 CLOSED	50		11 , 57	
CLOSED	12.7	0.229 , 0.377	13 , 9	0,2
OPEN	275	0.229 , 0.376	14 , 14	0 , 1

EU71 - BL29	Gap (mm)	Phase (um)	tunes	RMS Orbit (um)	tunes change (10^-3)
OPEN	273	0	0.229, 0.376	0,0	
HORIZONTAL (0)	15.5	0	0.230, 0.376	15, 14	+1 , 0
CIRCULAR (pi/2)	15.5	21181	0.228, 0.377	15, 14	-1, +1
VERTICAL (pi)	15.5	35650	0.228, 0.377	16, 15	-1, +1
CIRCULAR (-pi/2)	15.5	-21181	0.228, 0.377	15 , 15	-1, +1
VERTICAL (-pi)	15.5	-35650	0.228, 0.377	16 , 15	-1 , +1
OPEN	273	0	0.229, 0.376	15,16	0,0



Dieter Einfeld, CELLS-ALBA



### Accelerator Division





Dieter Einfeld, CELLS-ALBA



### Streak Camera

Accelerator Division

Visible Radiation from a dipole is extracted using a mirror
Mirror position (in-vacuum) controlled with thermocouples

### **Example: Bunch Length Measurement**



Bunch length vs. RF voltage



Dieter Einfeld, CELLS-ALBA



## 7<sup>th</sup> of June: 170 mA at ALBA

Accelerator Division





CURRENT 170.010 mA

#### SR Commisioning. Max Current 1

The commissioning could only be done with 3 to 4 cavities with a maximum current of 200 mA





IPAC-2011, 5th September 2011



Dieter Einfeld, CELLS-ALBA

### 7<sup>th</sup> of June: 170 mA at ALBA

Accelerator Division



Dieter Einfeld, CELLS-ALBA

13/

Symbrotron Light Facility



0

### Vacuum System Commissioning

### Accelerator Division

- Average pressure without beam = <u>4·10<sup>-10</sup> mbar.</u>
- With 4.5 A.h. dose, the average pressure was <u>3.2.10<sup>-9</sup> mbar</u> with 80 mA of beam current (multi-bunch filling mode).
- Vacuum Clean-up rate estimated 0.68.





Photon-stimulated desorption yield (PSD) vs. beam dose.



Average pressure normalized to current vs. beam dose

Dieter Einfeld, CELLS-ALBA



### Summary of Measurements

### ≻ Tune

- > Chromaticity
- Beam Based Alignment
- Orbit correction, including frequency adjustment
- LOCO measurements:
  - Beta functions, dispersion and beating correction
- Beam size, emittance
- Bunch length
- Vacuum performance
- Closing IDs
- Slow orbit correction system

(Most of these measurements were done with <u>10~20 mA</u>)



## Thank you very much

Accelerator Division



This was not only a success from the commissioning team, it was a success of the whole CELLS staff





### The machine is ready to serve as a source

### for the experiments







Dieter Einfeld, CELLS-ALBA



[1] M.Pont et al., "Operation of the ALBA injector", [2] G. Benedetti et al., "Modeling Results of the ALBA [3] M. Munoz et al., "Orbit Studies during ALBA [4] G. Benedetti et al., "LOCO in the ALBA Storage [5] F. Perez et al., "Commissioning of the ALBA Storage Ring RF Systems" [6] B. Bravo et al., "CaCo: A Cavity Combiner for IOTs Amplifier" [7] M. Pont et al., "Septum and Kicker Magnets for the ALBA .....", [8] J. Campmany et al., "Performance of ID at ALBA", [9] T.F. Guenzel, "Transverse Instability Studies at the ALBA Storage Ring" [10] T.F. Guenzel, "Longit. Beam Stability and related Effects at the ALBA" [11] E. Al-Dmour et. al, "ALBA storage ring vacuum system commissioning" [12] J. Marcos et al, "Front Ends at ALBA"