

Status and Plans for a Superconducting RF Accelerator Test Facility at Fermilab

Jerry Leibfritz

Fermilab

May 21, 2012

The Place with Many Names



ILC Test Accelerator

ILCTA

ILCTA_NML

STF at NML

New Muon Lab

NML

SRF Test Facility

ASTA

CMTF

PXIE

???

Outline

- **Overview of ASTA Test Facility**
- **Project Goals and Phases**
- **Layout of Facility**
- **Current Status**
- **Expansion Project**
- **AARD Program**
- **Cryomodule Test Facility (CMTF)**
- **Future Plans**
- **Schedule**

- **Advanced Superconducting Test Accelerator (ASTA)**
 - **ASTA is a multiple purpose facility for testing 1.3 GHz cryomodules**
 - International Linear Collider (ILC) R&D
 - Advanced Accelerator R&D (AARD) facility
 - Test facility for Project X pulsed linac
 - **A pulsed electron Superconducting Radio Frequency (SRF) linear accelerator**

- **Overall Goal**
 - **Build an RF Unit Test Facility at the New Muon Lab (NML)**
 - ILC RF Unit = 3 cryomodules, 10-MW RF system
 - Beam with ILC parameters (3.2 nC/bunch @3 MHz, up to 3000 bunches @ 5Hz, 300- μ m rms bunch length, 1msec pulse length)
 - ~ 750 MeV beam energy

ASTA Phase-1 (FY07-FY11)

- **Prepare facility for testing first cryomodule (CM1) without beam** (Completed Dec. 2010)
 - Removal of Chicago Cyclotron Magnet
 - Infrastructure, RF power, cryogenics (Tevatron satellite refrigerators #1 & #2)
 - Install first cryomodule (CM1) and Capture Cavity-2 (CC2), cool down, and begin RF testing



NML During Removal of Chicago Cyclotron Magnet (CCM) (September, 2006)



NML Facility after CCM Removal and Floor Painting (February, 2007)


Phase-1 Layout of ASTA

Capture Cavity 2
(CC2)

Cryomodule-1 (CM1)
(Type III+)

CC2 RF System

5 MW RF System
for CM1



ASTA at NML




CM1 Installation in ASTA



Cryomodule Operations


- Cryomodule 1 (CM1) was a “kit” from DESY
 - Very successful 15 month operational plan of CM1 completed in March 2012
 - Goal was to verify our assembly techniques and learn to operate our systems
 - Overall accelerating gradient of ~ 200 MeV (avg.=23.7 MeV/m)
 - Installation of first high gradient (31.5 MV/m) CM2 in progress



	1	2	3	4	5	6	7	8	Mean
CM-1 Peak Gradient	20.2	22.5	23.2	24*	28.2	24.5	22.3	25	23.7
Ratio compared to Chechia	0.86	1.00	0.758	0.716	0.773	0.788	0.782	0.940	0.827

ASTA Phase-2 (FY11 – FY13)


- **Prepare for First Beam**
 - NML Expansion construction (capability for 2 RF units)
 - Construction of new Cryomodule Test Facility
 - Install new gun, injector, test beam lines, and beam dump
 - Commission gun – generate first beam
 - Accelerate beam through single cryomodule



NML Expansion Project



Fermilab



NML Expansion Construction



Digging Tunnel



Finished Tunnel



Electrical Service Building








Installation of Gun & Injector



Beam Absorber/Dump

- Three High Power (75 kW) Beam Absorbers
- 1200 Tons of Steel and Concrete



Beam Absorber/Dump



WEPPD034 - C. Baffes, et al., "Mechanical Design of a High Energy Beam Absorber for the Advanced Superconducting Test Accelerator (ASTA) at Fermilab"

ASTA Summary and Future Plans



- **Phase-1 of Project is complete!**
 - CC2 and CM1 have been cooled to 2K and RF powered
 - CM1 operations complete
- **Phase-2 in progress**
 - Installation of gun, injector, beam lines, absorber/dump
 - First beam in 2012
- **Phase-3**
 - Full accelerator operation (beam through at least 3 CM's)
 - Advanced Accelerator R&D (AARD) Program
 - Low Energy ~ (40-50 MeV)
 - High Energy ~ (150 MeV to 1.5 GeV)

AARD Program Proposals



Proposals for NML (1)

Experiment	Energy	proponent	Motivation/ application
Long. → transverse EEX	low	FNAL/ANL	Proof-of-principle; possible application in FELs and X-ray sources
Slit microbunching generation	low	FNAL	For wakefield investigations;
Ellipsoidal beam generation	low (egun)	NIU	Low emittance beams
Microbunching investigations	low, high	ANL	Beam physics; diagnostics
ODR instrumentation development	high	ANL	Non-invasive emittance diagnostic
Flat beam transform and image charge undulator	low	FNAL/NIU	Compact UV/ soft X-ray source
Flat beam transform	high	LANL	Proof-of-principle for MaRIE
Emittance exchange	high	LANL	Proof-of-principle for MaRIE
6-D muon cooling	high	IIT	Proof-of-principle for muon collider
Optical stochastic cooling	high	IIT	Proof-of-principle; muon collider
γ-ray enhancement by crystal channeling	high	ANL	Unpolarized e ⁺ source
High gradient wakefield acceleration with dielectric structures	Low?, high?	ANL/NIU	many


AARD Program Proposals - 2

Proposals for NML (2)

Experiment	Energy	proponent	Motivation/ application
PIC lattice test	high	Muons Inc	Muon collider
Reverse emittance exchange	Low, high	Muons Inc	Muon collider
Dielectric Wall Accelerator section	Low- high	FNAL	Muon collider; induction linac
Measure plasma wakes with long bunch trains	high	USC	Application to 2-beam plasma acceleration
Measure plasma wakes with laser interferometry	high	USC	Application to 2-beam plasma acceleration
Photoproduction of muons @ 300 MeV	high	FNAL	Homeland security; verify production model
Test of integrable beam optics	high	FNAL	Proof-of-principle; future high current proton machines
Study HOM absorpction	high	FNAL	Project-X and Muon Collider; ADS
Study coupler kicks on beams	low	FNAL	ILC, Pr-X, Muon collider, ADS
Study cavity BPM	Low-high	FNAL	ILC, Project-X , Muon Collider; ADS
High charge bunch loading	high	FNAL	Muon Collider (acceleration of 1e12)
MC IR optic method test	Low - high	FNAL	Muon collider, ADS

AARD Program Plan

- Selected Three “Phase-1” AARD Experiments for ASTA
 - Double Emittance Exchange (D-EEX) beam line for pulse shaping experiments (at 250-350 MeV)
 - High Brightness Compact Diamond Radiator (NIU/Vanderbilt) test experiment (at 40 MeV)
 - Integrable Optics Test Accelerator (IOTA) to demonstrate new nonlinear optics solution (at 150-300 MeV)




Low Energy AARD Area
(~ 40-50 MeV)

High Energy AARD Area
(~ 150 MeV to 1.5 GeV)

IOTA Storage Ring at ASTA

- **Integrable Optics Test Accelerator (IOTA)**
 - **30-meter circumference storage ring that will study non-linear accelerator optics (at 150-300 MeV)**



MOYCP01 – S. Nagaitsev et al., "Design and Simulation of IOTA – A Novel Concept of Integrable Optics Test Accelerator"

CryoModule Test Facility (CMTF)




- **CMTF is a new set of buildings (adjacent to NML) originally designed to house two helium cryoplants and two cryomodule test stands. Now being repurposed to house PXIE.**

CMTF Layout



Fermilab



New Cryoplat & CM Test Facility
 (250 W Cryogenic Plant, Cryomodule Test Stands, RF Test Area, Vacuum Cleanroom)


RF Systems
 (325 & 650 Mhz, 1.3 GHz CW and Pulsed)

Cryomodule Test Stands


Funded by ARRA

Construction Completed 12/11

Project X Injector Experiment (PXIE)




- **Goal: Build a prototype of the first ~15-30 MeV of Project X**
- **CW H⁻ linear accelerator**
- ***Beam through $\beta=0.1$, 0.2 CM at ~15 MeV with nearly final parameters (1 mA CW, 5 mA peak, arbitrary bunch chopping)***



Several Papers on Project X and PXIE at IPAC 12

PXIE Layout in CMTF Building



- **Combined Cryogenic Systems Should Have the Following Functionality**
 - Operate NML/ASTA with 2 Capture Cavities and up to 6 Cryomodules (Pulsed)
 - **CW Cryomodule operation is possible, but is not in current plans**
 - Operate PXIE with 1 HWR and 1 SSR1 Cryomodule (CW)
 - Operate CMTS1 capable of testing 1 Cryomodule
 - **1.3 GHz Cryomodules - Pulsed or CW**
 - **325 MHz SSR or 650 MHz Cryomodules (CW)**
 - Pressure stability goal 0.1 mbar (rms)
- **Helium cryoplants in CMTF and NML (nominal capacities)**
 - New Superfluid Refrigerator
 - **250W @ 1.8K or 500W @ 2K**
 - Repurposed SLAC CTI-4000 Refrigerator - supplies LHe to NML/ASTA
 - **1500W @ 4.5K**
 - Repurposed Tevatron Satellite Refrigerators (2) in NML
 - **1250W @ 4.5K**

SRF Test Facility Complex

Cryomodule Test Facility (CMTF)

Cryomodule Test Stand

Vacuum Cleanroom

Cryogenic Cold Boxes

PXIE Accelerator

Compressor Building

Existing NML Building

ASTA Test Accelerator




Test Beam Lines

Pass Thru Line


IOTA Ring

Beam Absorbers

Tunnel Expansion



Rendition of SRF Complex



Actual SRF Complex



Schedule/Milestones

- **Phase-1 Cryogenic System Operational** (August 2007)
- **Delivery of First Cryomodule to NML** (August 2008)
- **Cold RF Testing of First Cryomodule** (Dec. 2010)
- **Completed Construction of NML Expansion** (April 2011)
- **Completed Construction of CMTF Building** (Dec. 2011)
- **Beam Absorbers/Dump Installed** (Dec. 2011)
- **CM1 Testing Complete** (March 2012)

- **Cold RF Testing of Second Cryomodule** (July 2012)
- **Install Injector & Test Beam Lines** (2011-2012)
- **First Beam** (2012)
- **New Cryoplant Installation/Operation** (2013-2014)
- **Install 3 Cryomodule String** (2013-2014)
- **RF Unit Test with Beam (S2)** (2014)

Thanks to...

The Entire ASTA/NML Team!

