


LHC Commissioning at Higher Energy




On Behalf of the whole LHC Team & International Collaborators





Outline




- Run 1 Recap
- Long Shutdown 1
- Cool-down & Powering Tests
- Preparing for Beam
- Beam Commissioning

Acknowledgements


- To the many people who worked on the machine during LS1
- The teams from inside and outside CERN who contributed to the Hardware Commissioning and individual system tests
- ... and the LHC teams who are working on the Beam Commissioning

All of whom have freely lent me information for this talk.

August 2008
First injection test




November 29, 2009
Beam back




June 28 2011
1380 bunches

1380



August, 2011
First Hints!

14 February, 2013
Start of Long Shutdown 1 (LS1)



20 Jan, 2013
First Proton-Lead Collisions

September 10, 2008
First beams around





October 14, 2010
 1×10^{32} , 248 bunches



September 19, 2008
Disaster
Accidental release of 600 MJ stored energy in one sector of LHC dipole magnets



November 2010
First lead ion run



March 30, 2010
First collisions at 3.5 TeV


April 5, 2012
First collisions at 4 TeV



4 July, 2012
Higgs Discovery




Performance, 2010-2012



CMS Integrated Luminosity, pp



Data included from 2010-03-30 11:21 to 2012-12-16 20:49 UTC



- **2010: 0.04 fb⁻¹**
 - 7 TeV CoM energy
 - Commissioning
- **2011: 6.1 fb⁻¹**
 - 7 TeV CoM energy
 - Exploring the limits
- **2012: 23.3 fb⁻¹**
 - 8 TeV CoM energy
 - Production




Long Shutdown 1: Feb 2014-April 2015




Over 1 Million Hours Worked in the LHC Tunnel

**Safety First,
Quality Second,
Schedule Third.**





LS1 Main Activities



- ❑ Repair and consolidation of the magnet interconnections,
- ❑ Replacements of 'weak' magnets,
- ❑ Relocation of electronics to reduce the impact of radiation (Single Event Upsets),
- ❑ General maintenance of the cooling-ventilation system and of the cryogenic plants,
- ❑ Upgrades, changes and fixes in essentially all systems !

**After LS1 we have a 'new' machine
(but with experience on how to run it !)**

1695 Openings and final reclosures of the interconnections




Complete reconstruction of 3000 of these splices

Consolidation of the 10170 13kA splices, installing 27 000 shunts

Installation of 5000 consolidated electrical insulation systems

300 000 electrical resistance measurements

10170 orbital welding of stainless steel lines



18 000 electrical Quality Assurance tests

10170 leak tightness tests

3 quadrupole magnets to be replaced

15 dipole magnets to be replaced


Installation of 612 pressure relief devices to bring the total to 1344

Consolidation of the 13 kA circuits in the 16 main electrical feed-boxes


13kA Busbar Splices




« Old Splice »




« Machined Splice »




« Consolidated Splice »



« Cables »



« New Splice »





« Insulation box »

- Total interconnects in the LHC:
 - 1,695 (10,170 high current splices)
- Number of splices redone: ~3,000 (~30%)
- Number of shunts applied: > 27,000

Magnet Exchange




- ❑ 18 cryo-magnets were exchanged:
 - *Large internal resistance @ 1.9 K.*
 - Confirmed by inspections: imperfect soldering.
 - *Problems with quench protection, electrical isolation.*
- ❑ 15 additional magnet will be exchanged in LS2 (2018).



Unexpected Issues




- ❑ After warm up a problem was diagnosed on some bellows inside the Cryogenic Feed Boxes (DFB).
- ❑ Bellows were found ‘imploded’ on 4 of them, 2 requiring repair on the surface in a workshop.
 - *Cold Helium most likely diffused (through cracks in the welds) between the sheets of the multi-sheet bellows. During warm up the Helium was trapped, building up an over-pressure that ruptured the bellows.*






Cool Down



10,000 t of Nitrogen to pre-cool the machine, 130 t LHe Inventory



- ❑ Each of the large dipole and quadrupole circuits have a large number of discontinuities which can be external or internal to the magnets.
 - *The 8 dipoles circuits have ~28'000 discontinuities !*
- ❑ The discontinuities between magnets (interconnects) as well as the bypass diodes of the quadrupoles were checked and consolidated during LS1.
- ❑ The main unchecked discontinuities were in the dipole bypass diodes.
 - *New test developed to test the whole of the bus-bar part of the circuit - CSCM*






The CSCM is a test to fully qualify the complete bus-bar of the main dipole circuits and **ensure** that the current can safely bypass the magnets in case of a quench.

- Stabilize a sector around 20 K, **the magnets and bus-bars are not superconducting.**
- Reconfigure the power converters: 2, 6kA/200 V in series (→ 400V)
- Use a Voltage pulse to fire all the diodes in the circuit
- Send a current pulse of up to 11 kA (then decay with $\tau = 100$ s).
- Excessive resistance leads to thermal run-away and increasing voltage → observe voltages over interconnections.

Status

- Type test in one sector before LS1, Three bad interconnections were localized.
- Systematic validation of all sectors after LS1. All good!**





Powering & HWC :

✧ Covers SC and Warm Magnet circuits (& associated protection systems)

Individual System Tests:


✧ Everything else. E.g. RF, BI, Vacuum, Injection & Dump systems,

Dry Runs:

✧ Integration of systems into operational processes



- Electrical Quality Assurance (EIQA = check of insulation integrity) followed by a **series of current cycles** to test the powering interlocks, the protection functionality and the capability of all magnets to reach the requested current



Example of the testing flowchart for the RB circuits

A total of more than 6000 interlock test steps + 11,000 test steps with current in about 5 months!!



What was tested?

Almost 1600 circuits

- 24 Main circuits
 - ✦ 8 dipoles
 - ✦ 16 quadrupoles
- 8 Inner Triplets
- 94 Individually Powered 4-6 kA circuits
 - ✦ 78 IPQs
 - ✦ 16 IPDs
- 410 x 600 A circuits
- 284 x 80-120A circuits
- 752 x 60 A circuits



- ✧ Electrical Quality Assurance (EQA = check of insulation integrity) followed by a **series of current cycles** to test the powering interlocks, the protection functionality and the capability of all magnets to reach the requested current



What was tested?


Almost 1600 circuits

- 24 Main circuits
 - ✧ 8 dipoles
 - ✧ 16 quadrupoles
- 8 Inner Triplets
- 94 Individually Powered 4-6 kA circuits
 - ✧ 78 IPQs
 - ✧ 16 IPDs
- 410 x 600 A circuits
- 284 x 80-120A circuits
- 752 x 60 A circuits

A total of more than 6000 interlock test steps + 11,000 test steps with current in about 5 months!!




Powering Tests



Highcharts.com



Dipole Training Campaign




Each Sector Trained to 6.56 TeV (11080A) (100 A above the operational field)

A few quenches at flat top, after training


Sector	# Training quench	Flattop quenches
S12	7	0
S23	17	0
S34	15	1
S45	51	0
S56	18	3
S67	22	1
S78	19	3
S81	29	0
Total	171	8

Large variation in number of training quenches per sector, between 7 and 51 quenches!




Detailed Analysis in Progress!

Quench Propagation



Typical quench event during the HWC campaign (sector 8-1, position C30)





- **154 magnets in series**
- **Quench in a magnet triggers energy extraction opening. Current in the circuit decays exponentially with $\tau = 100$ s.**
- **Negative inductive voltage across each superconducting magnet.**
- **Positive voltage across quenched magnet when current goes through bypass diode.**

Typically a training quench is followed by secondary quenches through heat propagation.



Short Circuit in a Main Dipole (sector 3-4)




Training quench

4 magnets quench due to propagation of warm helium


Short Circuit Develops PC Earth fuse blows

10 magnets trip due to large voltage transients

Diode Short-Circuit




Metallic Debris



Unfortunately can not see the debris in the affected magnet








Next Steps



All three options were evaluated, in terms of feasibility, duration, and risk.
Electrical Discharge Method Chosen

Discharge Set-Up





- Discharge time:** ~11.5 ms
- Discharge voltage:** 906 V to 578 V
- Dissipated energy:** ~1.5 kJ
- Balancing resistors:** 2x1 Ohm
- Short resistance:** ~1 Ohm
- Energy dissipated in short:** ~500 J

Dry Runs



QLP Open Control

B1B2LBDSRELIABILITYRUN

- B1B2LBDSRELIABILITYRUN
 - PREPARE BETSIM FOR THE RAMP
 - Reset betsim (should go to 450 GeV)
 - ARM BIC L6 FOR B1**
 - ARM BIC R6 FOR B1
 - ARM BIC L6 FOR B2
 - ARM BIC R6 FOR B2
 - B1: ARM LBDS SYSTEM
 - B2: ARM LBDS SYSTEM
 - START BETSIM RAMP
 - Start betsim
 - Sleep for TO BE DEFINED sec
 - Sleep for 30 sec
 - STOP CIBG
 - Sleep for 30 sec

Beam dump reliability run

LHC LBDS Monitoring v0.0.43 2014

Beam 1 Beam 2

Beam 1: Mode OK, Control OK, Energy 6750.00

Beam 2: Mode OK, Control OK, Energy 6000.00

Energy @FLEN0: 6129 GeV

Arm permitted: NO

Console


```

09:35:59 - Token is still valid (lifetime > 1 hour)
09:40:59 - Validating arming token...
09:40:59 - Token is still valid (lifetime > 1 hour)
09:45:59 - Validating arming token...
09:45:59 - Token is still valid (lifetime > 1 hour)
09:50:59 - Validating arming token...
09:50:59 - Token is still valid (lifetime > 1 hour)
09:55:59 - Validating arming token...
09:55:59 - Token is still valid (lifetime > 1 hour)
    
```

Early test campaigns of operational procedures by OP team from the control room


Remote reliability run:

- New arming sequence
- With local Beam interlock loop
- Energy ramp with energy tracking simulator
- Sequence to arm/ramp/dump that was played in a loop for several weeks.







RF Synchronization & Frequency Ramp



Frequency monitoring Checks


Proton and ions frequency settings for 6.5 TeV ramp



Ensure:





- Frequency is properly received by the experiments
- Resynchronisation of beam control successful.





Sector Tests



The Beam is the Best Diagnostic tool!

- ❖ Test beam transfer and Synchronization
- ❖ Linear Optics Checks (TL+ Ring Matching)
- ❖ Pickup and Magnet Polarities
- ❖ Apertures









Sector Test, 7th March 2015


Beam Back into LHC



FIRST BEAM INTO LHC AFTER RUN 1




Aperture Checks




Vital Test, 1 Month before Start of Beam Commissioning
Saved a lot of time later!!


BPM and orbit correction checks



Inject and Dump on the 1st Turn (1/4 circumference)




First Cycle of the Complete Machine





Talk about last minute!
... the night before first beam!

Beam Interlock Loop Closed




Vacuum Valves Open





- ✧ **Low intensity commissioning of full cycle – 8 weeks**
- ✧ **First stable beams – low number of bunches**
- ✧ **Special physics: LHCf and Luminosity calibration**
- ✧ **Scrubbing for 50 ns**
- ✧ **Intensity ramp-up with 50 ns**
- ✧ **Characterize vacuum, heat load, electron cloud, losses, instabilities, UFOs, impedance**
- ✧ **Scrubbing for 25 ns**
- ✧ **Ramp-up 25 ns operation with relaxed beta* (80cm), but commission to 40cm**
- ✧ **25 ns operation**







First Beam: 5th April



Horizontal




Vertical








Horizontal



Vertical








First Beam: 5th April




Horizontal



Vertical






**Soon After
RF Capture,
closed orbit
and first
measurements**






Beta-Beating & Correction LHCb1 450 GeV









Beta-Beating & Correction



Reference Orbits




Decay & Snapback









Beta-Beating & Correction



Reference Orbits



Beam Instrumentation






Beam at 6.5 TeV



BEAM SETUP: FLAT TOP

Energy: 6500 GeV I(B1): 5.34e+09 I(B2): 7.64e+07




BIS status and SMP flags		B1	B2
Link Status of Beam Permits		false	false
Global Beam Permit		true	false
Setup Beam		true	true
Beam Presence		true	false
Moveable Devices Allowed In		false	false
Stable Beams		false	false
PM Status B1		ENABLED	ENABLED
PM Status B2		ENABLED	ENABLED

Comments (11-Apr-2015 12:29:40)
Both beams up at 6.5 TeV!!!
AFS: alternating R1 R2 pilot


First Beam at 6.5 TeV !

Later, first observation of Synchrotron Radiation Damping with Protons

In 3 hours bunch length at 6.5 TeV drops from 1.25 ns to 1.07 ns in a 12 MV bucket.
Pilot intensity & negligible intensity loss.
Comparison with simulations including IBS and SR show that indeed is caused by SR.



Not everything is plain sailing! Aperture in 15R8



Initial Situation



- ✧ Multiple loss events after a short time at 6.5 TeV – compatible with particles falling into the beam
- ✧ Loss patterns point to a specific position in the middle of a dipole magnet
- ✧ Aperture scans do not show a restriction
- ✧ Much less activity at injection

Beam screen warmed to ~80K in this half cell and kept there for several hours before re-cooling.

Aperture in 15R8 (2)



After beam-screen warm up ...



...Clear Aperture restriction seen

- ✧ Measured at injection and 6.5 TeV
- ✧ UFO stopped then restarted
- ✧ Probably not a limiting aperture for operation
- ✧ But stability of the object remains a concern


...to come

- ✧ How does it behave with higher intensities?, bunch trains?

A very active area of study at the moment!



Conclusions



LHC Is Back!

- An enormous amount of work was achieved during LS1, thanks to the efforts of many people
- Re-commissioning of the circuits went well – even though we had some surprises!
- Training of the magnets roughly according to expectations – deeper analysis is now needed to understand the behaviour
- Initial commissioning went well
- ... Some surprises here too!

... And (Hopefully) Still on Schedule to deliver Physics in June

- Initially low luminosity and special runs
- Then 50ns intensity ramp up ($\sim 1\text{fb}^{-1}$)
- Switch to 25ns during the summer
- First Pb-Pb at the end of the year.

