



STATUS OF THE EUROPEAN XFEL


CONSTRUCTING THE 17.5 GEV SUPERCONDUCTING LINEAR ACCELERATOR

Winfried Decking, DESY
for the European XFEL Accelerator Consortium







- Up to 17.5 GeV SC Linac, 27000 pulses per second



- Up to 17.5 GeV SC Linac, 27000 pulses per second
- Three moveable gap undulators for hard and soft X-rays




- Up to 17.5 GeV SC Linac, 27000 pulses per second
- Three moveable gap undulators for hard and soft X-rays
- Initially 6 equipped experiments



European XFEL





- Built by 12 European Nations at DESY, Hamburg
- Budget 1.150 MEuro incl. preparation and commissioning



| Quantity | Value |
|--|-------------------|
| electron energy | 10.5/14/17.5 GeV |
| macro pulse repetition rate | 10 Hz |
| RF pulse length (flat top) | 600 μ s |
| bunch repetition frequency within pulse | 4.5 MHz |
| bunch charge | 0.02 – 1 nC |
| electron bunch length after compression (FWHM) | 2 – 180 fs |
| Slice emittance | 0.4 - 1.0 mm mrad |
| beam power | 500 kW |
| # of modules (containing eight 9-cell superconducting 1.3 GHz cavities) | 101 |
| accelerating gradient for 17.5 GeV | 23.6 MV/m |
| # of 10 MW multi-beam klystrons | 27 |
| average klystron power (for 0.03 mA beam current at 17.5 GeV) | 5.2 MW |
| photon wavelength | 0.05 – 4 nm |

Accelerator Consortium: 16 Institutes that construct the Accelerator 'In-Kind'



irfu

cea

saclay




In2p3



Wrocław University of Technology



NARODOWE CENTRUM BADAŃ JĄDROWYCH Świerk



- Three construction sites
- 5.8 km tunnels
- 12000 m² surface are buildings
- 150000 m³ of underground building volume


DESY





Osdorfer Born

Schenefeld



Schenefeld Experimental Hall



4 June 2012



Tunnel breakthrough

All tunneling finished








CAD Model of LINAC installation




Accelerator Installation – Warm Beamlines



Technical Infrastructure Installation



- Detailed planning of needed infrastructure previous to tendering and installation
- Installation has started in main linac tunnel Q1/2012
- Planning diagram shows
 - when, where and how long a task takes place
 - which tasks can go on in parallel (or not)




TUPB015 Markus Huening (DESY)
Warm Beamlines and Infrastructure in the European XFEL









European XFEL at a Glance



European XFEL Injector




- Gun development at PITZ, DESY Zeuthen
- New best values for emittance achieved
- XFEL gun cavity starts to be conditioned in autumn 2012
- 3.9 GHz accelerator module (for bunch length control), design finished, prototype cavities in test





TUPB020 Elmar Vogel (DESY)
Status of the European XFEL 3.9 GHz system

MOPB015 Igor Isaev (DESY)
Multipactor Discharge Simulation for the RF Photo Gun at PITZ




Collimation & Beam Distribution




- Collimation system for beam halo cleaning and emergency beam stop
- Transvers Intra-Bunch Feedback
- Flexible beam distribution system for quasi-simultaneous operation of two primary electron beam lines


XFEL Collimator



European XFEL – Undulators






- Series production of 90 undulators started
- Focusing quadrupoles manufactured and precision fiducialization
- Series production of intersection components started




THPB089 Iván Moya (CIEMAT)
*Magnetic Characterization of the First Phase
Shifter Prototypes Built by CIEMAT for E-XFEL*

Beam Dumps



Superconducting Cavities



- Nb sheets and supplementing material purchased by DESY through 4 pre-qualified vendors
- **Pressure Equipment Directive:** Qualification of material, certification of QM, supervision of production through notified body (TUEV Nord)
- Quality inspection of all semi-finished parts at DESY prior to shipment to companies
 - eddy current scanning
 - tactile 3d measurements
- 70% - 100% material already delivered to companies




Acceptance of Nb sheets at Ningxia OTIC
(courtesy of NOTIC)



Eddy current scan at DESY

Mechanical fabrication



- Mechanical fabrication at RI & Zanon
 - deep drawing of half cells
 - welding of dumb bells
 - rf measurements
 - e-beam welding of 9-cell cavities
- Process qualification through production of reference cavities (RC) and dummy cavities (DC)



RF measurement and tuning equipment at RI




E-beam welding at Zanon (courtesy Zanon)




E-beam welding at RI (courtesy RI)

Mechanical fabrication




- All RCs and DCs produced and treated and RF tested at DESY



MOPB012 Alexey Sulimov (DESY)
 First RF Measurement Results for the European XFEL SC Cavity
 Production

Fabrication of dumb-bells at RI (courtesy of RI)

Surface Treatment



- Installation of equipment for surface treatment at companies almost finished
- Qualification of surface treatment in multi-step process with intermediate RF tests at DESY this fall




800° C annealing furnace (courtesy RI)

Furnaces for 120° C baking (courtesy Zanon)

Ultrasonic Cleaning and BCP in ISO 10 clean room (courtesy Zanon)





Cavity Measurements




- All 800 cavities CW power measured in vertical cryostat at AMTF
- Four cavities/cryostat
- Non-conforming cavities repaired at DESY infrastructure
- Conforming cavities shipped to Saclay

34 steps to perform

- Assembly
- Cool down
- RF test
- Warm up
- Disassembly



String Assembly



String Assembly




- Infrastructure installed at CEA Saclay (XFEL-Village) for string assembly
- Training of CEA staff with XFEL proto-type cavities
- Assembly will be performed by industrial operator
- Contract signed, training will start autumn this year



THPLB09 Thu 15:30 - 15:35, Catherine Madec (CEA Saclay)
Status of E-XFEL String and Cryomodule Assembly at CEA-Saclay


MOPB017 Elmar Vogel (DESY)
Integration of the European XFEL Accelerating Modules


String Assembly




String Assembly
8 cavities

- 8 Power couples (LAL Orsay)
- 8 Cavity tuners (DESY)
- Quadrupole package (CIEMAT Madrid & DESY)






Module Assembly




- Cold masses from IHEP and Zanon
- Assembly at CEA Saclay
- Tools and infrastructure ready
- Training of industrial operator starts autumn 2012



- Assembly:
 - string connected to the He return pipe (cold mass)
 - components aligned
 - insulation and shields
 - insertion into cryostat
 - Assembly of warm coupler parts
 - transportation preparation: assembly of end-caps, nitrogen filling of the cavities and assembly of surveillance instrumentation


- Road transport from CEA Saclay to DESY for final testing





Accelerator Module Test Facility (AMTF)


- where the cavities and the modules will be tested



Flow Diagram of Module Test

229 steps to perform:

- Assembly
 - Cool down
 - RF test
 - Warm up
 - Disassembly
- 2 weeks/module
 - 3 test stands => 1 module/week tested
 - Small fraction of non-conforming modules can be repaired at DESY




High Power RF System

- 10 MW multi-beam klystron
- Contract Awarded, first series klystrons delivered 8/2012

TUPLB04 15:05 - 15:10, TUPB004 Vladimir Vogel (DESY)
Results of Testing of Multi-beam Klystrons for the European XFEL


- Pulse Transformer and klystron installed in tunnel




- Modulator installed on surface
- Connection with up to 2 km long pulse cables
- All components ordered, cable installation starts next month




- Pre-installed in AMTF
- AMTF wave-guide test are
- the call for tender started with specified delivery date of first waveguide distribution system in in autumn 2012



MicroTCA based LLRF system




- RMS amplitude regulation of 5×10^{-5}
- Phase regulation of 0.009°
- expected beam energy stability $< 0.005\%$




THPB085 Julien Branlard (DESY)
LLRF Automation for the 9mA ILC Tests at FLASH
 THPB086 Christian Schmidt (DESY)
Precision Regulation of RF Fields with MIMO Controllers and Cavity-based Notch Filters

- Refurbishment of HERA cryo plant started
- Challenging schedule because of early operation start in 2014 to operate the XFEL injector
- Planning, production and installation of cryogenic equipment for accelerator and AMTF continued




- Progress on construction, infrastructure planning and ramp up of accelerator component fabrication
- Challenge to get the series production of accelerator modules started
- Working hard to finish installation in time for
 - start of injector commissioning mid 2014
 - start of linac commissioning mid 2015
 - observe first SASE by end of 2015

Thanks to all people contributing to this exiting project



Back Up

Detour: Long Pulse Operation




Conclusion:

Projecting to **8 cavities** operating at **1.8 K**, one should be able to reach **21.5 MV/m** at **DF=17%** (flat-top 140 ms) at **20 W/cryomodule**

TUPB019 Jacek Sekutowicz (DESY)

Second CW and LP Operation Test of XFEL Prototype Cryomodule



Prior surface treatment.

EP 110-140 μm (main EP), ethanol rinse, outside BCP, 800 $^{\circ}\text{C}$ annealing, tuning

Final surface treatment -two alternative options

1. Final EP of 40 μm , ethanol rinse, high pressure water rinsing (HPR) and 120 $^{\circ}\text{C}$ bake (RI)
2. Final BCP of 10 μm (BCP Flash), HPR and 120 $^{\circ}\text{C}$ bake (EZ).

Integration of the helium tank, assembly of HOM, pick up and high Q antennas before vertical RF test