

## **Status of the FAIR Project**

# Jürgen Henschel FAIR Project Leader / Technical Director GSI & FAIR





## **FAIR Strategic objectives**











- New Organization FAIR & GSI ✓
- Integrated resource loaded Project Master schedule
- Project Management Process
- Reorganization FAIR Site & Buildings
- Reorganization of Planning / Tendering and Awarding for
   Civil Construction
- Communication strategy

## **FAIR Status**



# Scope of the FAIR Project – The Modularized Start Version (MSV)

#### APPA

- SPARC: atomic physics in strong fields
- WDM+Hedgehob: dense plasma physics
- BIOMAT: biomedical and materials research

#### CBM

- HADES : hadrons in dense nuclear matter
- CBM: compressed baryonic matter

#### NUSTAR

- R3B: kinematically complete reaction studies with relativistic radioactive ion beams
- ILIMA: In ring lifetime and mass spectroscopy
- HISPEC/DESPEC: In beam and stopped beam spectroscopy of exotic nuclei
- MATS: Mass and lifetime spectroscopy in traps
- LASPEC: laser spectroscopy of exotic nuclei

#### PANDA

Hadron physics with antiprotons



## **FAIR Status**



- Planning scope is the MSV
- The completion date is in 2025
- Full integration in planning of Civil Construction, Machine & Experiments is achieved
- A staged approach is realized ("Along the Beamline" / North & South) to speed up the start of experiments
- Installation windows prior finalization of Civil construction are defined
- Components (Machine & Experiments) for this installation identified & respective dates set
- Continuous progress measurement is defined and established
- Weekly, monthly and quarterly reviews are scheduled and performed

17th FAIR Council decisions as basis

## FAIR Project Master Schedule



#### Level 1 (Baseline overview) – Council – 7. December 2016

		2			2015 2016 2017 2018 2019 2020 2021 2022 2023 2024 2025 2026
0	Level 1 - FAIR Integrated Master Schedule	226,22 mons	08.08.2008	11.12.2025	
1	+ FAIR Buildings	72.1 mons	08 06 2017	16 12 2022	FAIR Buildings
2	5 T110 SIS100	69.75 mons	08.06.2017	16 12 2022	
- 11		68,75 mons	08.08.2017	16.12.2022	ansfertungel SIST00300 CBM
20	G004 Transfer Building/1104N Transfer SIS100/1112N Tran	62,55 mons	29.11.2017	16.12.2022	GOVA Cros Composered Building
20	G017A Cryo Compressor Building	43,25 mons	27.06.2019	16.12.2022	
29	G017.1 Main Supply Building North	45,6 mons	23.04.2019	16.12.2022	GUIATI Main Supply Bulliong North 1 10.12.22
36	G014 CBM/T112S Transfertunnel SIS100-CBM	48,75 mons	24.01.2019	16.12.2022	14 CBM/1112S Transfertunnel SIS100.CBM
45	G004A Transfer Supply/T101 Transfer Line SIS18	30,4 mons	08.07.2020	16.12.2022	G004A Transfer Supply/1101 Transfer Line SIS18 16.12.22
54	G018 SFRS/T103N Transfer SFRS-Experimente/T113N Transfer SFRS-Experimente/T13N Transfer SFRS-Experimente/T13N Transfer SFRS-Experimente/T13N Transfer SFRS-Experimente/T13N Transfer SFRS-E	39 mons	24.10.2019	16.12.2022	300-Experiments/T104S Transfer SIS 100/300-SFRS
64	▷ G020 p-linac	26,5 mons	26.10.2020	16.12.2022	G020 p-linac 16.12.22
73	G017.2 Main Supply Building South/G006 SFRS HE-Cave/G	49,55 mons	17.12.2018	16.12.2022	erimente/G050 APPA/G006C pbar-Target 16.12.22
88	G007 CR/T106 Transfer CR-HESR	47,55 mons	27.02.2019	16.12.2022	G007 CR/I 106 Transfer CR-HESR 16.12.22
97	G009 HESR PANDA/T108 HESR	34,4 mons	18.03.2020	16.12.2022	G009 HESR PANDA/T108 HESR 16.12.22
107	G021 Storage	21,65 mons	01.04.2021	16.12.2022	G021 Storage 16.12.22
114	G120 Supply Line	32,6 mons	07.05.2020	16.12.2022	G120 Supply Line 16.12.22
120	+ SIS100	174 17 mons	17 10 2011	20 02 2025	20.02.25
121	SIS 100 procurement phase	128,25 mons	17.10.2011	13.08.2021	13.08.21
126	SIS 100 installation into tunnel, commissioning without beam phase	45,6 mons	31.12.2020	28.06.2024	00 installation into tunnel, commissioning without beam phase 28.06.24
132	SIS100 commissioning with beam	8,42 mons	28.06.2024	20.02.2025	SIS100 commissioning with beam 20.02.25
135	<ul> <li>SuperFRS</li> </ul>	143.92 mons	02.06.2014	12.06.2025	12.06.25
136	SuperFRS procurement phase	114,45 mons	02.06.2014	09.03.2023	09.03.23
141	SuperFRS installation into tunnel, commissioning without beam	30,4 mons	06.10.2021	02.02.2024	SuperFRS installation into tunnel, commissioning without beam 02.02.24
148	SuperFRS commissioning with beam	17,67 mons	02.02.2024	12.06.2025	SuperFRS commissioning with beam 12.06.25
151	<sup>∡</sup> pLINAC	192,43 mons	06.01.2011	08.10.2025	08.10.25
152	pLinac procurement phase	138,2 mons	06.01.2011	11.08.2021	11.08.21
157	b pLinac installation + commissioning with beam	15 mons	25.10.2021	16.12.2022	pLinac installation + commissioning with beam 16.12.22
161	pLinac installation after HBO, commissioning with beam	36,63 mons	19.12.2022	08.10.2025	pLinac installation after HDO, commissioning with beam
102	*p-bar separator	150,5 mons	05.09.2013	20.03.2025	
163	P-bar procurement phase b p bar installation into tunnol, commissioning without beam phase	103,93 mons	05.09.2013	24.08.2021	n har installation into tunnel, commissioning without beam phase
174	b n-bar commissioning with beam	12 28 mons	10 04 2024	20 03 2025	p-bar commissioning with beam 20.03.25
177	Collector Ring	183,57 mons	24.08.2011	18.09.2025	18.09.25
178	CR procurement phase	134,85 mons	24.08.2011	24.12.2021	24.12.21
183	CR installation into tunnel, commissioning without beam	28,05 mons	16.06.2021	09.08.2023	CR installation into tunnel, commissioning without beam 09.08.23
188	CR commissioning with beam	27,51 mons	09.08.2023	18.09.2025	CR commissioning with beam 18.09.25
191	4 HESR	218,02 mons	26.03.2009	11.12.2025	11.12.2
192	HESR procurement phase	113,8 mons	26.03.2009	15.12.2017	15.12.17
197	HESR installation into tunnel, commissioning without beam	20,1 mons	18.11.2021	02.06.2023	HESR installation into tunnel, commissioning without beam 02.06.23
203	HESR commissioning with beam	32,92 mons	02.06.2023	11.12.2025	
200	A HEB I	138,77 mons	02.01.2014	22.08.2024	
- 207	HEBT installation and commissioning without beam	92,8 mons	02.01.2014	11.02.2021	HEBT installation and commissioning without beam 11.02.21
240	CPM	152 67 mono	09 07 2012	20.02.2025	20.03.25
	CDIVI	132,07 mons	08.07.2013	20.03.2023	30.06.23
241	CBM procurement phase     CBM installation and commissioning without beam	33.55 mons	01.12.2021	26.06.2023	CBM installation and commissioning without beam
250	CBM commissioning with beam	9,52 mons	26.06.2024	20.03.2025	CBM commissioning with beam 20.03.25
253	APPA	199.07 mons	16,12,2009	20.03.2025	20.03.25
254	APPA procurement phase	172,65 mons	16.12.2009	10.03.2023	10.03.23
259	> APPA installation into tunnel, commissioning without beam	36,6 mons	31.12.2020	20.10.2023	APPA installation into tunnel, commissioning without beam 20.10.23
271	APPA commissioning with beam	18,42 mons	20.10.2023	20.03.2025	APPA commissioning with beam 20.03.25
274	▲NUSTAR	141,17 mons	15.09.2014	10.07.2025	10.07.25
275	NUSTAR procurement phase	120 mons	15.09.2014	27.11.2023	27.11.23
278	NUSTAR installation into cave or tunnel phase	38,85 mons	17.06.2021	07.06.2024	NUSTAR installation into cave or tunnel phase 07.06.24
288	▶ NUSTAR commissioning with beam	14,17 mons	07.06.2024	10.07.2025	NUSTAR commissioning with beam 10.07.25
291	4 PANDA	226,22 mons	08.08.2008	11.12.2025	11.12.2
292	PANDA procurement phase     DANDA installation and anomaliation without b	173,1 mons	08.08.2008	15.11.2021	15.11.21
297	PANDA Installation and commissioning without beam     PANDA commissioning with beam	20,2 mons	19.10.2021	20.10.2023	PANDA installation and commissioning without beam   20.10.23
303	<ul> <li>FARDA continisationing with beam</li> </ul>	21,52 110115	20.10.2023	11.12.2023	PARDA commissioning with beam 11.12.2



# **FAIR Project Progress - Accelerator**

SIS 100:

- Dipoles serial production released (BNG)
- First Of Series (FOS) Quadrupole units tests (Dubna)
- FOS bunch compression cavity released (Aurion)
- FOS acceleration cavity released (RI)
- Injection systems tendered and awarded
- New control system implementation on target schedule









Super FRS:

- Design of Pre series SC Multiplets completed PRR 2017
- SC Dipol tender finalized and published
- **CERN** Magnet testing facility in finalization
- FAT x-slit system successful
- Detectors (ToF, MUSIC) are in contract negotiations
- SC Vacuum chambers spec finalized
- CR for shielding flask











- p-Linac / Pbar Target:
- Accelerate building successfully underway (-24 month)
- GAF solution more cost effective than planned (~2 mio.€)
- Proton source (CEA) in commissioning
- Klystron FAT successful (CNRS)
- RFQ (Ladder) design close to completion







#### CR:

- CR TDR released
- Component design ramp up
- all needed contracts signed for now

**HESR:** 

- All Dipoles are produced and in delivery to storage area
- QP & Sextupoles in production
- RF equipment pending



#### Commons:

- HEBT Dipoles (2) passed successfully SAT (Efremov)
- Serial Production (52) released, FAT successfully passed
- first 2 power converters (of 196) delivered (ECIL, India)
- Cryo 2 tender in finalization (~ 30 mio.€)
- STF ready for use
- New control system in rollout











# **FAIR Project Progress – Civil Construction**

## FAIR Project Progress – Civil Construction





#### Dr. Jürgen Henschel - Cool 2017

# FAIR Project Progress – Civil Construction





Dr. Jürgen Henschel - Cool 2017





#### SIS18 – adaptation works for FAIR





# SIS 100 – preparatory works for excavation







![](_page_19_Picture_2.jpeg)

Piping material for ventilation pipes 800 mm

# Overview GSI connection to FAIR tunnel

![](_page_20_Picture_1.jpeg)

![](_page_20_Picture_2.jpeg)

#### Excavation for underground piping

![](_page_21_Picture_1.jpeg)

![](_page_21_Picture_2.jpeg)

![](_page_22_Picture_1.jpeg)

- 1) Start civil works construction area North in summer 2017
- 2) Award of building shell construction area North in Q4 2017
- 3) Award of SFRS Dipoles
- 4) Tender of Cryo 2
- 5) Finalization of Experiment strategy for day 1

![](_page_23_Picture_1.jpeg)

The construction of the FAIR facility and the procurement of the components is progressing well. Support from university groups will be especially needed for:

# Developments towards highest beam intensities and brightness in the FAIR accelerators

- **Injectors:** Transport of intense ion beams, brightness optimization, rf cavity developments and tests,....
- Synchrotrons: Beam dynamics, vacuum, diagnostics, rf-control, ...
- Storage rings: Internal targets, beam cooling, .....
- **Super-FRS:** Beam optical model and optimizations, controls....
- **Components:** SC magnet developments for fast ramping,....