

Commissioning of a 70 MeV proton cyclotron system of IBS, Korea

Jongwon Kim
Institute for Basic Science

CYC2022 – International Conference on Cyclotrons and their Applications
Beijing, China, Dec. 5-9 2022



Layout of Rare Isotope Science Project (RISP)

Period: 2011.12~ 2022.12



Budget: ~1.3 billion USD (~0.9 billion for building and land)

Total area: ~0.95 km²

● Accelerator System ● Conventional Utilities
● RI producing System ● Experimental System



RI beam production by ISOL method for RISP



Charge breeding by EBIS

	TIS	EBIS
Ion	$^{132}\text{Sn}^{1+}$	$^{132}\text{Sn}^{33+}$
E	60 keV	10 keV/u

Chronology of cyclotron system installation and beam tests

- 2019** June: Contract with IBA of Belgium
- 2020** Jan.: Finalizing the beam line design
Oct.: Field mapping and shimming completed
- 2021** July~Aug.: Factory Acceptance Tests and shipping
Nov.: Cyclotron rigging and start installation
- 2022** June: Internal beam test
Sep.: Start of Site Acceptance Tests
Oct.: Max. beam power test (70 MeV, 50 kW) for ~6 hrs



Specifications of the cyclotron (C70p)

Energy	30-70 MeV
Maximum proton intensity	750 µA
Simultaneous extracted beams	2
Number of sectors	4
Hill field	1.6 Tesla
Harmonic mode	4
Frequency (fixed)	62MHz
Injected H-current	10 mA (H-)
Total weight	140 tons
Cyclotron dia.	3.8 m

Beam line design finalized in Jan. 2020


An issue: a long distance ($>8m$) from the last quadrupole doublet to the ISOL target if a quadrupole doublet is located in cyclotron room

Building was designed based
on the previous contract with
Best Cyclotron Inc. (2017)



Beam line configuration chosen with beam optics study

Configure 1: Quadrupole doublet in ISOL tunnel (chosen)




ISOL tunnel




Quadrupole doublet

Configure 2: No quadrupole magnets in ISOL tunnel



Beam optics study (inc. error analysis)




Factory Acceptance Tests remotely (June 2021)


C70 cyclotron at IBA



Magnet current ramping




RF power test




Isochronization of magnetic field

Removable pole edge



$$\phi(E_f) = \int_0^{E_f} \frac{2\pi h}{f} \frac{\Delta f(E)}{\Delta E_n \cos\phi(E)} dE,$$

Phase excursion



Cyclotron System Rigging (Nov. 2021)



Installation of all components and utilities (April 2022)

Cyclotron vault



Cyclotron cooling room




Power Supply room



Final focusing & wobbler module in ISOL bunker



RF system test (May 2022)




LLRF → Solid State
Amp. (5 kW) → Final
Power Amp. (100 kW)




Optimization of magnet field using Smith-Garren method


(June, 2022)




Beam current scanning at differing radii



Before Smith-Garren




After a few iterations



Turn separations in the cyclotron center region



Radial (differential)
probe



Preparation for Site Acceptance Test (Aug. 2022)



ISOL module



Cave A (beamline setup for SAT)




Cave B (radiation shielding for 50 kW)



First beam operation in Cave A


Beam dump at ISOL
target location



Beam Profile Monitor (IBA)

Measuring beam
off-center
 $\Delta X: \sim 1 \text{ mm}$
 $\Delta Y: <0.5 \text{ mm}$

Beam Position Monitor (IBS)




Cave A

$I: \sim 10 \mu\text{A}$

Oct. 7 2022

BPM to monitor beam off-center and beam current





Setup for BPM test using a moving wire (61 MHz)



Pohang Light Source (July 2022)

1. Calibration of position by moving wire





2. Calibration of beam current using current readings at beam dump

Beam wobbling tests for ISOL operation

Two collimators (15 kW) with apertures of $\phi 2\sim 5\text{cm}$ (target diameter)


- Tune the beam envelope to be at a waist at target location (Beam Profile Measure)
- Adjust ϕ of beam shape and wobble the beam (60 Hz) to produce beam shapes required





?: 1.5 - 6 mm

High power beam test at 70 MeV, 50 kW (Oct 28, 2022)


SAT: 70 MeV, 50 kW for 6 hrs (Oct. 28, 2022)



First beam tuning to 700 μA
(Oct. 27, 2022)




Preparation for ISOL target operation (Dec, 2022)




Fast closing valve and Cryopanel system for safety of ISOL operation

Neutron shutter is replaced by
Cryopanel system (20~30 K)

Cryopanel system




Cryocooler





Fast closing valve (< 20 ms, VAT)

Dec. 2, 2022




Utilizations of C70 (ISOL, neutron, medical isotopes)



Beam line extension needed
for target, modulator, reflector

Ta target for 70 MeV proton (Julich)



Conclusions

- The cyclotron was successfully tested at **70 MeV, 50 kW** for ~6 hrs.
- The beam line in Cave A is being prepared for ISOL operation to provide a test beam this year.
- The cyclotron facility has spare areas in **Cave B** and **a bunker** for **neutron science** and **medical isotope production**, respectively.