



Cornell ERL CM Performance

Fumio Furuta
Cornell University



Outline

- Introduction
- Initial commissioning
- Beam through test
- Summary




Introduction

CBETA

CORNELL-BNL ERL TEST ACCELERATOR


Main Linac Cryomodule (MLC):

- No (almost) beam loading
 - High $Q_L \sim 6 \cdot 10^7$
 - *Small bandwidth $\Delta f \sim 10$ Hz*






MLC design




▪ Number of 7-cell cavities	6	▪ Number of HOM loads	7
▪ Acceleration gradient	16.2 MV/m	▪ HOM power per cavity	200 W
▪ R/Q	774 Ohm	▪ Couplers per cavity	1
▪ Qext	6.5×10^7	▪ RF power per cavity	10 kW max.
▪ Total 2K / 5K / 80K loads:	76W / 70W / 1500W	▪ Amplitude/phase stability	10^{-4} / 0.05° (rms)
		▪ Module length	9.8 m

Stiffened Cavity




Un-stiffened Cavity



Cavity RF surface preparations:
bulk BCP, 650C outgassing, final BCP, 120C bake, HF rinse



MLC initial commissioning



- MLC initial commissioning was completed at this layout location in 2015-2016.

LOE layout 2016 summer
Wilson lab, Cornell






MLC at its final location, 2017




L0E layout 2017, Wilson lab, Cornell,



- MLC was moved to its final location on Feb. 2017.
- Beam accelerate test is in progress!!





MLC initial commissioning



What we learned/done during the initial commissioning?



MLC initial RF test; cavity gradient





- 5 of 6 cavities had achieved MLC design gradient of 16.2MV/m at 1.8K.
- Cavity#4 is limited by quench so far, no detectable radiation during test.
- **The MLC can provide 76MeV per ERL turn, which significantly exceeds the CBETA requirement of 36MeV per ERL turn.**



MLC initial RF test; Q_0 at 1.8K


■ initial cool ● 1st thermal cycle w/ fast cool ✕ 2nd thermal cycle w/ slow cool





The benefits of slow cool down shows smaller spatial temperature gradient in horizontal direction ($dT_{\text{horizontal}}$) could suppress the thermal-currents in horizontal test which resulted in high Q_0 of cavities in the MLC.



MLC slow tuner test




CBETA will have to run somewhat below 1.3GHz since some of the MLC cavities can not be tuned that far.







MLC HOM scan and analysis



Dipole HOMs on MLC were strongly damped below $Q \sim 10^4$. Consistent with HTC and simulation results.




HTC results were:
 HOM heating: currents are limited to < 40mA in CBETA
 BBU no HOM limits BBU to below 100mA in one turn




Initial LLRF tests

Detuning measurements in the initial MLC location



- Average peak detuning of stiffened cavity: ~40Hz, un-stiffened cavity: ~100Hz, during the initial test, but no optimisations or no fast tuner compensations at the moment.
- Detuning has been measured again at final MLC location.
- LLRF optimizations and microphonics compensations with piezoelectric fast tuner is in progress.



MLC history



**May 2017 Launch of
initial beam testing!**



Mechanical vibration sources




- Preliminary identification and isolation of vibration sources were done in the initial MLC location.
- Optimization on the MLC cooling scheme and compensation of microphonics with piezoelectric fast tuner are in progress during initial MLC beam through test.



RF power requirements


Calculation of the maximum energy gain of the MLC with the measured initial microphonics levels.



Based on these calculations and making allowance for the higher microphonics levels of the un-stiffened cavities,

- three 5kW solid state RF amplifiers (SSAs) for stiffened cavities
 - three 10kW SSAs for the un-stiffened cavities
- were selected to be ordered.


MLC history



May 2017 Launch of initial beam testing!



MLC is,,



What we learned/done during the initial commissioning?

- Cryomodule cooldown procedure
- Evaluate cavity performances, voltage and quality factor
- Thermal cycle effects on cavity performances
- RF Component tests; slow tuner, HOM absorbers
- LLRF and Microphonics study
- Analysis of vibration sources on microphonics
- RF power requirement



The MLC is ready for initial beam!



MLC moving on Feb. 8th 2017






L0E before/after

MLC at initial test location



As of Jan 20th 2017


MLC was moved into its
final location on Feb. 8th
2017



As of Apr. 20th 2017



MLC beam through test




Initial beam test layout

Cornell ERL high voltage DC gun and Injector Cryomodule (ICM) were connected to the MLC via the entry beam line; the beam stop assembly was also installed as the exit line.




Accelerate beam through the MLC





Beam stop assembly






Beam through the MLC

First beam through the MLC on May 4th, 2017

Machine setting

- 300kV gun
- Frequency; 1.3GHz
- 6MeV from ICM
- 15nA (3pC x 50MHz x 0.01%)
- MLC RF turned Off

The primary result...



“ ,, After opening gate valve,
required about 30 seconds to steer
through the MLC,, “


Beam operation, images, by Adam Bartnik



9MeV beam through the MLC, limited by microphonics

Machine setting

- 300kV gun
- Frequency; 1.3GHz
- 6MeV from ICM
- 3MeV from MLC cavity#5 (un-stiffened)



Scrn shot image

- Cavity#5 was tested first, but limited by microphonics and LFD.
- Preliminary detuning measurement was done.
- Microphonics study, LLRF optimization have been continued.
- we will revisit cavity#5 later.



12MeV beam through the MLC on May 15th, 2017


Machine setting

- 300kV gun
- Frequency; 1.3GHz
- 6MeV from ICM
- 6MeV from MLC cavity#2 (stiffened)

Preliminary

- Field amplitude/phase stability measured
Amplitude: 0.02%, rms
Phase: 0.5 degrees, rms
(note: did not try to optimize, just measure)
- LFD compensation has been implemented and tested.
- Preliminary detuning measurement was done.

First 12 MeV beam






Long term stability

MLC Cavity#2 (stiffened), active compensation on

Preliminary

Total time = 4.1 hours.
from (05/17/17, 09:00:00) to (05/17/17, 14:05:00)



NO beam


with beam



12MeV beam through the MLC on June 15th, 2017

Machine setting

- 300kV gun
- Frequency; 1.299925GHz, due to the tuning range of MLC cavity #6
- Run ICM with ICM cavity#2 turned off, due to the incompatible tuning ranges of ICM cavity #2 and MLC cavity #6.
- 6MeV from ICM (cavity#1, #3, #4, and #5)
- 6MeV from MLC cavity#6 (stiffened)
- LFD compensation has been implemented and tested.
- Preliminary detuning measurement was done.





An ELOG entry of MLC cavity#6

This is the final planned 12 MeV beam test involving the MLC for this operation period.



This test establishes that all the various accelerator components can operate at the lower master clock frequency , , , ,

After this, any further tests of the MLC will be performed without beam. we will switch to 6 MeV beam operation in the newly constructed diagnostic line, or operation through the MLC without any MLC acceleration.

By Adam Bartnik, ELOG entry on 2017-06-15



Microphonics detuning meas.




Plots by N. Banerjee (Graduate student)

- **Cavity #5 (un-stiffened); Events correspond to cycling of the Pre-cool valve. Cryogenic valves will be static for beam running and helium liquid level will be regulated with a 2K 2-Phase heater. We will revisit cavity#5 later, and resolve this by cryo optimization.**
- **Cavity #2 (stiffened) is less sensitive to the valve.**
- **Major contributions at 40 Hz and 80 Hz, these are probably driven by 5K Helium gas flow.**
- **Cavity #6; There is a strong intermittent source of vibration around 8 Hz which is weak in other cavities.**



Detuning vs. Cavity Voltage



Calculations on Peak Detuning vs. Cavity Voltage for various RF input power

Plot by N. Banerjee (Graduate student)

th measured peak detuning,

Cavity #2(stiffened): 18 Hz

Cavity #6(stiffened): 33 Hz

- The plot predicts 5kW SSA could provide up to 16MV(cavity #2) or 10MV(cavity #6) without compensation.

Cavity #5(un-stiffened): 163 Hz

- The plot predicts 10kW SSA could provide up to 4MV without compensation.

Microphonics compensation is necessary for;

- Stable machine operation
- Enough overhead on RF power/energy gain




Microphonics compensation

Low frequency compensation:

$$u_{pz}(t) = K_P \delta f(t) + K_I \int_0^t \delta f(t') dt'$$

Where, the detuning is passed through a low pass filter with cut-off at 30 Hz to enhance stability of the loop.

Preliminary



Data for cavity #5
(un-stiffened)

Plots by N. Banerjee (Graduate student)



MLC cavities status

Preliminary

MLC cavity	Beam acceleration? (frequency)	Cavity Voltage	Max. Microphonics detuning	Active compensation	notes
Cavity#5, un-stiffened	Yes (1.3GHz)	3MV	163Hz	No	9MeV Beam through on May 10 th , revisit later
Cavity#2, stiffened	Yes (1.3GHz)	6MV	18Hz	Yes	12MeV Beam through on May 15 th
Cavity#6, stiffened	Yes (1.299925GHz)	6MV	33Hz	Yes	12MeV Beam through on June 15 th .
Cavity#3, un-stiffened	Detuning meas., microphonics study and compensations are planed				
Cavity#1, un-stiffened					
Cavity#4, Stiffened					



MLC plans

Year	Month	Items
2017	June	LLRF optimization microphonics study and compensation beam through MLC test
	July	NO RF test due to water shutdown
	August	1 ST SSA delivery will be the end of August
	September	microphonics study and compensation
	October	SSA installation, initial commissioning with wave guide
	November	All SSA will be delivered by the end of the year
	December	Multi MLC cavity operation with SSAs
2018	January	
	February	
	March	
	April	Fractional Arc Test





Summary

- Commissioning of the 7-cell cavities in the MLC had been done successfully, the cavities can provide an energy gain of up to 76MeV per ERL turn.
- The nominal energy gain of 36 MeV per pass for the CBETA project could be reached with the available RF power at the measured initial microphonics levels.
- The MLC was moved to its final location and cooled down to 1.8K again.
- A beam with a total energy gain of 12MeV was transported through the MLC, including active detuning compensation using the piezoelectric tuner, reaching the defined goal for the initial CBETA beam test.
- Microphonics meas./study/compensation has been performed on cavity#5, #2, and #6. Next microphonics study on MLC Cavity#3 (un-stiffened) will provide deeper perspective of the MLC operation for CBETA.
- The next milestone of the MLC is to demonstrate/confirm the MLC could regulate the 1st pass energy gain of 36MeV in total.



Thanks to the ERL team



Special thanks to
Nilanjan Banerjee, Adam Bartnik,
John Dobbins, Peter Quigley,
and Vadim Veshcherevich.

