L bERLinPro






The Berlin Energy Recovery Linac Project

Progress and Recent Achievements

Andreas Jankowiak on behalf of the bERLinPro project team Helmholtz-Zentrum Berlin



59th ICFA Advanced Beam Dynamics Workshop on Energy Recovery Linacs – ERL17 CERN / Geneva, 21.06.2017



SRF Photoinjector						
•	$\Delta E = 2 \text{ MeV}$					

42 Mio€ (including building), fully funded, project start 2011

L bERLinPro

Parameter	bERLinPro			
Max. beam energy (MeV)	50			
Max. beam current (mA)	100 (77 pC / bunch)			
Frequency (GHz)	1.3			
Normalized emittance (mm mrad)	1 (ca. 0.5 in simulations)			
Bunch length (ps)	< 2 ps (100 fs)			
Beam losses	<< 10 ⁻⁵ @ 100 mA			


Prioritization of activities to ...



- (a) to maximize scientific output at earliest possible stage
- (b) Separate out challenges into manageable parts
- (c) make optimal use of available resources in various groups

Stage 1: High-brightness beam from an SRF Injector (Gun1)

- Injector cavity performance
- Cathode performance/lifetime
- Intrinsic beam limits (emittance, energy spread, bunch length ...)
- Dark current/unwanted beam ...



LbERLinPro

Gun1 with 2 adjustable TTF3 couplers; power limited to ~ 20 kW


Prioritization of activities to ...



- (a) to maximize scientific output at earliest possible stage
- (b) Separate out challenges into manageable parts
- (c) make optimal use of available resources in various groups

Stage 2: medium-power beam transp. through "banana"

- Technology development
- Beam-loading issues
- Beam preservation in complex beam transport (merger)
- Machine-protection issues ...



Prioritization of activities to ...



- (a) to maximize scientific output at earliest possible stage
- (b) Separate out challenges into manageable parts
- (c) make optimal use of available resources in various groups

Stage 3: High-brightness recirculation


- Recovery efficiency
- Bunch compression
- Beam quality preservation
- LINAC performance

Stage 4: High-power recirculation

- High-current operation of gun (Gun2)
- Beam loss, reliable transport to dump
- Machine protection, reliability
- "Putting it all together"

Stage 1: SRF injector characterization






Stage 1: SRF injector characterization




Final assembly including HOM load and superconducting solenoid

 Followed successful acceptance test in HoBiCaT of cold string that qualified HZB infrastructure and assembly techniques (with support of DESY colleagues)




Stage 1: SRF injector characterization





8








Photoinjector characterization commencing ...

- Some delays due to "out of tolerance" SRF cavity, vendor deliveries, tight space in HoBiCaT …
- Installation complete, radiation permit for <u>beam</u> operation issued
- Module is cold; RF characterisation started (last talk of today, Axel Neumann)










 Cathode development is running and producing good results (talk Julius Kühn, Monday)




Produce cathode


Transfer out & transport

Insert into injector

Photocathode R&D: Latest results







 Quantum efficiency preserved during cooldown/warmup (provided the cathode is not moved while cold)


L bERLinPro

Stage 2: Beam through "banana"



"High current" (> 1 mA) through low energy "banana"


 Requires installation of booster, vacuum system, diagnostics, and magnets in bERLinPro building (most likely will start 2018 with "gun only", followed by booster in 2019)





LinPro

Stage 2: Beam through "banana"









LinPro


13



As gun technology activities wind down booster activities increase

Stage 2: Booster module

- Module design based on gun module (originally adapted from Cornell).
- Final acceptance tests for booster cavities being prepared in HoBiCaT.
- Critical path: Both warm and cold parts of the 120 kW input couplers (critical component) are in production
 - Delivery Oct. 2017






Beam transport for "banana"

15

- ISO 5 & UHV ready vacuum system in production, 6 months delay to 12/17
 - Difficulty in welding complex aluminum chambers
 - Repeated cracking of SMA ceramic feedthroughs of striplines. Solution: EB-Welding.
 - Manufacturer underestimated the complexity of the system
- Installation @bERLinPro by vendor 1/2018; system operational 4/2018
- Magnet & girders (& low-energy dump) production by Budker Institute.
 - All magnets delivered and installed on girders (pre-aligned, complete machine)








High-brightness beam recirculation followed by high current ops.

Requires


- Installation of LINAC module --- long lead item!
- Installation of vacuum systems of recirculation loop
- Installation of Gun2, high power gun






Stages 3 & 4: LINAC module






- RF design and RF concatenation studies of whole module completed
- Similar prototypes Nb & Cu for the **BESSY VSR** upgrade project near delivery
- Waveguide damper & thermal management study complete

BESSY VSR Prototypes





HZB Helmholtz

Zentrum Berlin

Stages 3 & 4: LINAC module





HOM absorber concept: Synergy with BESSY VSR

Collaboration with Jefferson Lab


18

- Jefferson Lab Thomas Jefferson National Accelerator Facility
- Complex thermal & stress management with high heat load to LHe






Combining two RF systems with different frequencies (1.5 GHz & 1.75 GHz) generates long and short buckets, which can be filled individually to generate optimized fill pattern.



One cryo-module with: 2 x 4 cell @ 1.5 GHz & 2 x 4 cell @ 1.75 GHz operating at 1.8 K LHe temperature active length: 1.50 m with 20 MV/m total gradient: 2π 50 MV×GHz (x 60 increase)



\bERLinPro








ار bERLinPro









22



8th April, 2016 http://www.Helmholtz-berlin.de/projects/berlinpro/webcam/index_en.html **) bERLIMPTO**



ECHLIP

COLUMN S



DG

i Bauwerk

From an artists view to .





View north-west

BESSY II

High-bay building Technical Infrastructure building Underground bunker

Helium gas storage

Mill





View south-east

Technical Infrastructure building


earth coverage of bERLinPro underground accelerator hall

(total shielding to the top: ca. 1.5 m concrete + 3.5m earth)





Empty underground accelerator hall (not a swimming pool)





Installation of Magnets (manufactured by BINP) and Girders by staff from Budker Institute

• February 2017: installation of all magnets; pre-alignment



- Installation of (particle free) vacuum system together with vendor @ bERLinPro by February 2018
- Q2 2018: Finalize banana magnets + first recirculator installation with Budker Inst.

L bERLinPro

27




Installation of Magnets and Girders

28

• Feb/March 2017: Finalization of dump-line girder and magnet-line









Accelerator hall (Feb/March 2017)





Some recent photographs (June 2017)











LbERLinPro





Milestone	Estimated complete date			
Stage 1: First electrons @ GunLab	07/2017			
"Banana" installed	04/2018			
Cryogenic commissioning starts	03/2018			
Stage 2: > 1 mA through "Banana"	01/2019			
Stage 3+4: First recirculation + high current	Re-evaluation ongoing			

- Schedule slippage is occurring
 - bERLinPro has significant R&D aspects → technical issues from which we learn!
 This is one goal of bERLinPro which also benefits BESSY VSR
 - BESSY VSR upgrade project activities are tasking resources
 - Difficulty in predicting reliably first recirculation + energy recovery

U bERLinPro

Thank you for your attention.

And many thanks to all colleagues contributing to this project

Michael Abo-Bakrs	Alexander Büche	Yvonne Be		/olker Di n		André Frahm alter Glock		Georg Hoberg	
Terry Atkinson Wolf	gang Anders Ki			9				Felix Glöckner	
				Pablo	Echevarr	^{ia} Jochen	Heinri	^{ch} Stefan Heßler	
Frank Göbel Ben Hall	Peter Kuske Christ	tian Kalus		~					
Ji-Gwang Hwang Svenja	Heling	Jeniffa K	nedel	Gu	ido Klem	z Georgios K	Courkat		
	Bettina Kus	ske L	ono Kr	nobloch	The	orsten Kamps		Julius Kühn	
Karim Laihem	enski	nooldor			Jč	org Kolbe			
Oliver Ku		nkowiak	Polar	nd Müller	Aleksa	ndr Matveenko) eorg tense		
D. Maluytin	gelei		Noiai	iu munei		Atoosa Mes	seck	Gert Meyer	
	Axel Neumann	Klaus Ott		Eva Pa	nofski	Fabian Pfloks	ah		
Meghan McAteer	Michael Schuster	Nina C				Fabian Flok		^{ch} Joachim Rahn	
Stefan Rotterdamm				Roswitha Schabardin		Schabardin	Jan Ullrich		
Steran Kotter damm	Martin Schmeißer	Oliver Schüler						Uniten	
		E	Emmy	Sharple	s An	ndreij Ushakov	,	Jens Völker	

Institute for Accelerator Physics and Department of Accelerator Operation, HZB Institute for SRF Science and Technology, HZB Young Investigator Group ERL Simulation, HZB and at BINP, BNL, Cornell, DESY, GSI, HZDR, JLAB, U Rostock, U Mainz, U Bonn, TU Dortmund, and ...