

LCLS-II Status and Upgrades

Axel Brachmann, Bruce Dunham, John Schmerge
Representing the LCLS team.

FEL Conference Hamburg 8/26-30/2019



1. Overview the LCLS-II FEL Facility

- Layout
- Parameters
- Project Schedule update

2. Major LCLS-II Subsystems and Status

- Injector
- Linac
- Cryoplant
- Undulator
- Plans for advanced capabilities
- X-Ray Systems

3. Commissioning plans


4. Future outlook and upgrades

SLAC's Main Accelerator Facilities




SLAC's Main Accelerator Facilities



Stanford Linear Accelerator Center
SLAC National Accelerator Laboratory



Performance of LCLS FEL's




LCLS-II Key Parameters



Performance Measure	Threshold	Objective
Variable Gap Undulators	2 (SXR & HXR)	2 (SXR & HXR)
Super Conducting Linac Based FEL System		
Super Conducting Linac Energy	3.5 GeV	≥ 4 GeV
Electron Bunch Repetition Rate	93 kHz	929 kHz
Super Conducting Linac Charge per Bunch	0.02 nC	0.1 nC
Photon Beam Energy Range	250-3,800 eV	200-5,000 eV
High Repetition Rate Capable End Stations	≥ 1	≥ 2
FEL Average Power (10 ⁻³ BW)	5x10 ⁸ (10x spontaneous @2,500 eV)	>10 ¹¹ @ 3,800 eV
Normal Conducting Linac Based FEL System		
Normal Conducting Linac Electron Beam Energy	13.6 GeV	15 GeV
Electron Bunch Repetition Rate	120 Hz	120 Hz
Normal Conducting Linac Charge per Bunch	0.1 nC	0.25 nC
Photon Beam Energy Range	1,000-15,000 eV	1,000-25,000 eV
Low Repetition Rate Capable End Stations	≥ 2	≥ 3
FEL Photon Energy (10 ⁻³ BW ^a)	10 ¹⁰ (lasing @ 15,000 eV)	> 10 ¹² @ 15,000 eV


LCLS – II Accelerator Systems

LCLS-II Layout



LCLS-II FEL Systems

SLAC




The LCLS-II project is funded by the US Department of Energy,


Collaboration of 5 national labs and Cornell University.

Collaboration and exchange of expertise with DESY/EuXFEL

Industrial partners also important.







LCLS-II Project Timeline



Gun and Injector Commissioning

SLAC



Cathode growth apparatus is near completion.

LCLS-II Cryomodules installation at SLAC

SLAC

Fermilab

Jefferson Lab




More than half of all LCLS-II CM's are now located in the tunnel.


CM Placement



SM Installation






Cryomodule interconnects – welding preparations



First welding tests are complete

- Orbital automated welding procedure
- Alignment of connections ensured by purpose designed fixtures.




3.9 GHz cryomodule string assembly underway at Fermilab


3.9 GHz SC cavities are being assembled for injector 'linearizer'.



Cryoplant Overview - Location





Overview – Dual Plant based on Jlab Design



Surface

Tunnel



Cryoplant Equipment Installation - Examples




- *Cryoplant Construction continues*
- *Control System Development is ongoing.*
- *Commissioning is imminent.*



Undulator System Overview

Schematic of HXR & SXR Beamlines

SLAC



Component Summary:


SXU (#21) : SXR26-SXR32; SXR34-SXR47
 HXU (#32) : HXR13-HXR19; HXR21-HXR27; HXR29-SXR46
 Quad⁺ (#60) : SXR15; SXR19; SXR22; SXR24, SXR26-SXR47; HXR13-HXR46;
 RFBPM⁺⁺ (#60+2) : SXR24; SXR25; SXR26-SXR47; (+1); HXR12; HXR13; HXR14-HXR46; (+1)
 SXR-PS⁺⁺ (#20) : SXR26-SXR32; SXR34-SXR46
 HXR-PS⁺⁺ (#31) : HXR14-HXR19; HXR22-HXR27; HXR29-HXR46
 BLM⁺ (#53) : SXR26-SXR32; SXR34-SXR47 ; HXR13-HXR19 ; HXR21-HXR27; HXR29-SXR46

⁺ Same Cell as following segment

⁺⁺ Same Cell as previous segment

Transformation of the undulator system fixed → variable gap for dedicated SXR and HXR

SLAC



Dedicated variable gap undulators for SXR and HXR

Undulator Installation


- Began installing SXR undulators – **13 Aug '19**
- 7 (of 21) SXR undulators installed in the Undulator Hall
- Will begin installing HXR undulators on **27 Aug. '19**




Cu-Linac – SXR beamline

Beyond LCLS-II baseline:

Transfer line from NC linac to SXR systems



Tolerance Driven FEL Pulse Intensities (mJ)
-II SXR planar hybrid / Cu-Linac; LCLS-II SXR planar hybrid / Cu-Linac; $\lambda_e = 39.0$ nm; $g_{\text{seed}} = \text{var}$; $\Delta K/K = \pm 4.4 \times 10^{-4}$; $\Delta y = \pm 150.0$ μm ; $\Delta \theta_{\text{rms}} = \pm 5.0$ degXray



Commissioning of SXR systems with NC linac, independently of SCRF but in parallel of HXR program

- SXR VGU & SXR instruments
- Maintaining high peak power capability for SXR

Photon Energy Scanning with VGU's

LCLS-II SXR Undulator Line Photon Energy Scanning

Heinz-Dieter Nuhn*

*SLAC National Accelerator Laboratory, Stanford University, CA 94309-0210, USA


ABSTRACT

Operation of the LCLS-II undulator lines requires the capability of undulator segment gap based photon energy scanning while maintaining full FEL intensity. This paper describes the procedures and its limitations for the soft x-ray line (SXR) for operating with electron beams from either the existing Cu linac (Cu-linac) or the new superconducting linac (SC-linac). The hard x-ray line (HXR) will be treated in a separate paper.

Keywords: SASE, Undulator, FEL


|Undulator K Change| During Energy Scan

LCLS-II SXR planar hybrid / SCRF-Linac



|Undulator K Change| During Energy Scan

LCLS-II SXR planar hybrid / Cu-Linac



$$E_{ph} = hcn \frac{2\gamma^4}{\lambda_u \left(1 + \frac{K^2}{2}\right)}$$


γ - Electron beam energy
 K^2 - Undulator system

LCLS-II Commissioning – Conservative Ramp of Power


Concern: Undulator Radiation Damage

Mitigation plan

- Start commissioning with Cu-linac beam
- Stepwise ramp of beam power during commissioning
- Beam optimized at tune-up dump upstream of the undulator
- Beam loss monitor and BPM interlocks will be required
- Measure dose rates in real time on each undulator and beam current administratively controlled to stay below defined dose rate threshold
- Developing real time magnetic measurement monitoring system that measures magnetic field as the gap is changed



Initial dose rate about 700 times higher than LCLS-I because of insufficient machine protection systems.



Slow ramp up of beam power to mitigate undulator radiation damage.

We plan to upgraded and adapted capabilities developed for LCLS-I for LCLS-II high repetition rates:

<i>XLEAP-II</i>	<i>Sub femtosecond pulses</i>
<i>XTCAV-II</i>	<i>Few femtosecond diagnostics</i>
<i>SXRSS-II</i>	<i>SXR Self Seeding</i>
<i>HXRSS-II</i>	<i>HXR Self Seeding</i>
<i>DELTA-II</i>	<i>Polarized X-Rays</i>

LCLS-II-HE Scope

Double the electron energy of the accelerator (4 → 8 GeV)

- Extends X-ray energy limit from 5 keV to 12.8 keV

Install a second bypass line to provide a dual source

- Delivers simultaneous soft X-ray and hard X-ray beams at high rep-rate


Provide specialized instruments for unique new source

- Delivers optimized measurement capabilities and enables science immediately from the onset of commissioning



This provides a qualitatively new capability, unique in the world, delivering ultrafast, Ångström performance at high average power.

LCLS-II-HE accelerator upgrades will enable hard X-rays at high rep-rate and increase the experimental capacity.



1. Add 20 additional cryomodules (L4 linac) to increase the LCLS-II accelerator energy to 8 GeV.
2. Install new cryogenic distribution box and transfer line between the cryoplane and the new L4 linac.
3. Add low-energy extraction point at 3.8 GeV to enable quasi-independent operation of the soft-X-ray and hard-X-ray programs.
4. Use existing transport line to bypass downstream linacs and install new dump in the beam switch yard
5. Install high rep-rate Hard X-ray Self Seeding capability in the hard X-ray undulator

LCLS-II-HE Project Collaboration



- Accelerator and FEL Design
- Cryomodule and accelerator installation
- Cryoplant modifications & Helium distribution installation
- High Power RF, low-level RF, and Controls
- X-ray instruments design & installation



- High Q0 & High Gradient R&D
- Cryomodule design and prototype demonstration
- 50% of cryomodule production
- Processing for high Q
- Helium distribution system design and procurement



- High Q0 & High Gradient R&D
- 50% of cryomodule production
- Processing for high Q




- High Q0 & High Gradient R&D



- Accelerator Physics

LCLS-II HE SRF Cavity R&D: *Pushing the Boundaries of Nitrogen Doping*



- LCLS-II has demonstrated **repeatable high Q_0** production SRF cavities
- An R&D program between SLAC, Fermilab, Jefferson Lab, and Cornell University has looked to push nitrogen-doping performance further
- New **doping protocols** have enabled higher quench fields in single and 9-cell cavities while maintaining excellent Q_0 !

R&D Goal:


Develop a cavity processing method to consistently produce cavities that reach 24.5 MV/m in VT with a Q_0 of 2.7×10^{10} at 21 MV/m.



Fermilab


Jefferson Lab

Top-level process used to define our plan of action for LCLS facilities (includes LCLS-I,II, HE)



Our current focus: optimizing the delivery plan for Early Science, consistent with available resources (people, \$, time)

Near Experimental Hall extension for LCLS-II



Thank you for your Attention!

Accelerator Physicist

<https://careers.slac.stanford.edu/>

Job ID 3816

Location SLAC - Menlo Park, CA

Department AD LFD LCLS Acc Physics

Job Family

Job Function

Business Unit SLAC National Accelerator Lab

Posted Date 08/07/2019

Close Date Open Until Filled

