

Status of CSNS Beam Commissioning

Sheng Wang

for CSNS accelerator team

Institute of High Energy Physics, CAS


June 18, 2018, Daejeon




Outline

- **Project Overview**
- **Linac Beam Commissioning**
 - Front end
 - DTL linac
- **RCS beam commissioning**
 - DC mode
 - AC mode
- **Summary**

Project Overview



Proposal for the
CSNS Project



Proposal approved

Sep.
2008



Construction
started

Civil construction
started

May
2012



DTL-1 Beam
commissioning




Linac beam
commissioning



RCS commissioning
start

May.
2017



First beam on target,
first neutron beam

Construction complete
(6.5 years from start)


Mar.
2018






- Established on Feb. 19th 2013, to construct and manage the CSNS
- Located in Dongguan, Guangdong Province

中国散裂中子源装置地A点拍摄 (09.5.9)



中国散裂中子源装置地A点拍摄 (09.5.9)



中国散裂中子源装置地A点拍摄 (09.5.9)

CSNS Campus, Aug. 2017



中国散裂中子源装置地A点拍摄 (09.5.9)

CSNS Campus, Aug. 2017



中国散裂中子源装置地A点拍摄 (09.5.9)

Before ground breaking



CSNS Campus, Aug. 2017




Commissioning with 60 MeV linac beam

Commissioning with 60 MeV linac beam



RCS/AC
(13 days)

Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam



2017.04.15~04.24



RCS/AC
(13 days)

Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24


RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

RCS/DC
(8 days)

2017.07.13~07.20

Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)


2017.06.30~07.12

RCS/DC
(8 days)

2017.07.13~07.20

First beam
on target, first
neutron beam

Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

RCS/DC
(8 days)

2017.07.13~07.20

RCS/AC
(18 days)

2017.07.21~07.28

First beam
on target, first
neutron beam

Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

RCS/DC
(8 days)

2017.07.13~07.20


RCS/AC
(18 days)

2017.07.21~07.28

2017.08.11~08.28

First beam
on target, first
neutron beam

Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

RCS/DC
(8 days)

2017.07.13~07.20

RCS/AC
(8 days)

2017.07.21~07.28


RCS/AC
(18 days)

2017.08.11~08.28

First beam
on target, first
neutron beam

2017.08.28

Commissioning with 60 MeV linac beam



Commissioning with 60 MeV linac beam

Linac
(10 days)

2017.04.15~04.24

RCS/DC
(10 days)

2017.05.26~06.07

RCS/AC
(13 days)

2017.06.30~07.12

RCS/DC
(8 days)

2017.07.13~07.20

RCS/AC
(8 days)

2017.07.21~07.28

RCS/AC
(18 days)

2017.08.11~08.28


First beam
on target, first
neutron beam

2017.08.28

Increase beam
power to 10 kW

2017.11.01~11.09

Commissioning with 60 MeV linac beam



It took 67 days to reach 10% of design beam power!


Commissioning with 80MeV linac beam (18 days)

2018.01. 4~01.13 Linac

2018.01.14~01.17 RCS/DC

2018.01.18~01.21 RCS/AC

2018.01.22~ Test operation + beam commissioning




Commissioning with 80MeV linac beam (18 days)

2018.01. 4~01.13 Linac

2018.01.14~01.17 RCS/DC

2018.01.18~01.21 RCS/AC

2018.01.22~ Test operation + beam commissioning



Commissioning Schedule


IS+LEBT	2015.4.14 - 2015.4.14
RFQ+MEBT	2015.4.15 - 2015.7.15
DTL1	2015.12.28 - 2016.2.26
DTL2-4+LRBT	2016.11.20 - 2016.12.20
RCS+RTBT	2016.12.25 - 2017.6.16
RTBT (on target)	2017.6.17 - 2017.9.30
First neutron beam	2017.9.30
10kW	2017.9.30 - 2017.12.31
To acceptance goal	2017.12.31
Official acceptance	2018.3
100kW	2018.3.1-2021.3.1

Commissioning Schedule

IS+LEBT	2015.4.14 - 2015.4.14	In practice
RFQ+MEBT	2015.4.15 - 2015.7.15	
DTL1	2015.12.28 - 2016.2.26	2016.1.9
DTL2-4+LRBT	2016.11.20 - 2016.12.20	2017.4.14–2017.4.24
RCS+RTBT	2016.12.25 - 2017.6.16	2017.5.27–2017.8.27
RTBT (on target)	2017.6.17 - 2017.9.30	2017.8.28
First neutron beam	2017.9.30	2017.8.28
10kW	2017.9.30 - 2017.12.31	2017.10.25- 2017.11.9
To acceptance goal	2017.12.31	2017.11.9
Official acceptance	2018.3	2018.3
100kW	2018.3.1-2021.3.1	2018.3-?


Linac Commissioning

2016.1, DTL1 pre-commissioning






Temporal Beam Diagnostic system:

1BPM, 1CT, 2FCT, 1 QEM, 1 x-y steering magnet, 1EM, 1WS
1 Energy degrader /Faraday cup, 1 Beam dump(0.163kW)







2015.5, Front end pre-commissioning






(transformer)

Model:
Input energy
RF amplitude
Cavity phase offset





$$W = m_0 c^2 \left(\frac{1}{\sqrt{1 - v^2/c^2}} - 1 \right)$$


$$v = \frac{L}{nT + \Delta t}$$

Short pair 1: $L=1.44\text{m}$, $N=19\beta\lambda$

Short pair 2: $L=0.85\text{m}$, $N=11\beta\lambda$

Long pair: $L=2.29\text{m}$, $N=30\beta\lambda$

	$\Delta W(\text{ToF})$	$\Delta W(\text{Phase scan})$
RFQ	0.1%	0.12%
DTL1	+0.2%	+0.01%
DTL2	+0.26%	+0.09%
DTL3	+0.47%	-0.03%
DTL4	+0.3%	+0.1%



$$W = m_0 c^2 \left(\frac{1}{\sqrt{1 - v^2/c^2}} - 1 \right)$$

$$v = \frac{L}{nT + \Delta t}$$

Short pair 1: $L=1.44\text{m}$, $N=19\beta\lambda$

Short pair 2: $L=0.85\text{m}$, $N=11\beta\lambda$


Long pair: $L=2.29\text{m}$, $N=30\beta\lambda$







	$\Delta W(\text{ToF})$	$\Delta W(\text{Phase scan})$
RFQ	0.1%	0.12%
DTL1	+0.2%	+0.01%
DTL2	+0.26%	+0.09%
DTL3	+0.47%	-0.03%
DTL4	+0.3%	+0.1%

The energy deviation is all < 0.5%



Transverse Matching

- **MEBT : RFQ->DTL**
- **LRBT: DTL-> LRBT triplet section**






Simulated beam distribution at the EM location




Measured beam distribution at the EM location




Transverse matching (LRBT)


Before
matching




After
matching




Red line represent X direction
Blue line represent Y direction





	Transmission rate
RFQ	$\sim 94\%$
DTL	$\sim 97\%$
LRBT	$\sim 100\%$
LDBT	$\sim 100\%$



Residual gas stripping?

Magnetic stripping?

From ion source?



Residual gas stripping?

Magnetic stripping?

From ion source?



Residual gas stripping?


Magnetic stripping?



From ion source?

RCS Commissioning

- **A week per time, 2 times**
- **Problem found:**
 - **Water leakage was found in one cavity.**
 - **Cooling tubes of two AC magnets were burned through.**
 - **17 chokes had strong vibration and had been returned to the manufacture to repair.**
 - **Ceramic vacuum chamber Broken**
 - **Arc of extraction kicker**
 - **.....**








Beam energy	61.07MeV	81MeV
Magnetic rigidity(T/m)	1.147	1.319
B field (T)	0.143	0.164
RF frequency (MHz)	0.906	1.022
B(I) (A)	305.7	351.6

Beam energy	61.07MeV	81MeV	41.3MeV(h=3)
Magnetic rigidity(T/m)	1.147	1.319	0.938
B field (T)	0.143	0.164	0.117
RF frequency (MHz)	0.906	1.022	1.135
B(I) (A)	305.7	351.6	206.7


Beam energy	61.07MeV	81MeV	41.3MeV(h=3)
Magnetic rigidity(T/m)	1.147	1.319	0.938
B field (T)	0.143	0.164	0.117
RF frequency			1.135
B(I) (A)			206.7



RCS Beam Commissioning-DC mode



- ✓ To control the beam loss during the beam commissioning, the **single shot** beam mode is adopted. In the first step, the beam commissioning was started in DC mode without acceleration.
- ✓ In **May 31st**, the first beam was injected into the RCS, and successfully accumulated in the RCS.
- ✓ In **June 5th**, the first beam was extracted to RCS dump.





Accumulation and extraction



1. Optimization of RF pattern
2. Optimization of the B field

3. Height of Injection bump







Nominal tune: Tunex/tuney: 4.8532/ 4.7816


Measured tune: Tunex/tuney: 4.8568/ 4.7765

After correction: Tunex/tuney: 4.854/ 4.778


Max. beta-beating :0.12



RCS Beam Commissioning-AC mode






Beam life time is
2ms in the first
shot.




Shift timing between
RF and B field, then
major part of beam
was accelerated to
1.6GeV and extracted.

July 7, the first beam was accelerated from 60MeV to 1.6 GeV

RF parameter optimization




Tuning RF amplitude
frequency curve, phase



Finally reached
about 99% beam
transmission

Tune in one cycle







COD correction

20 orbits at 20 different energy points were chosen to display and correction.


散裂中子源

Spallation Neutron Source




Fixed bump injection and painting injection


Compared to the painting injection, there is more beam loss during the injection process for the fixed bump injection.




Fixed bump injection




Painting injection




Aug. 28, 2017



Aug. 28, 2017




2018/03/27 08:35:26



MEBLM01	MEBLM02
MEBLM03	MEBLM04
MEBLM05	MEBLM06
MEBLM07	MEBLM08
MEBLM09	MEBLM10
MEBLM11	MEBLM12
MEBLM13	MEBLM14
MEBLM15	MEBLM16
MEBLM17	MEBLM18
MEBLM19	MEBLM20
MEBLM21	MEBLM22
MEBLM23	MEBLM24
MEBLM25	MEBLM26
MEBLM27	MEBLM28
MEBLM29	MEBLM30
MEBLM31	MEBLM32
MEBLM33	MEBLM34
MEBLM35	MEBLM36
MEBLM37	MEBLM38
MEBLM39	MEBLM40
MEBLM41	MEBLM42
MEBLM43	MEBLM44
MEBLM45	MEBLM46
MEBLM47	MEBLM48
MEBLM49	MEBLM50
MEBLM51	MEBLM52
MEBLM53	MEBLM54
MEBLM55	MEBLM56
MEBLM57	MEBLM58
MEBLM59	MEBLM60
MEBLM61	MEBLM62
MEBLM63	MEBLM64
MEBLM65	MEBLM66
MEBLM67	MEBLM68
MEBLM69	MEBLM70
MEBLM71	MEBLM72
MEBLM73	MEBLM74
MEBLM75	MEBLM76
MEBLM77	MEBLM78
MEBLM79	MEBLM80
MEBLM81	MEBLM82
MEBLM83	MEBLM84
MEBLM85	MEBLM86
MEBLM87	MEBLM88
MEBLM89	MEBLM90
MEBLM91	MEBLM92
MEBLM93	MEBLM94
MEBLM95	MEBLM96
MEBLM97	MEBLM98
MEBLM99	MEBLM100


LRBLM01	LRBLM02
LRBLM03	LRBLM04
LRBLM05	LRBLM06
LRBLM07	LRBLM08
LRBLM09	LRBLM10
LRBLM11	LRBLM12
LRBLM13	LRBLM14
LRBLM15	LRBLM16
LRBLM17	LRBLM18
LRBLM19	LRBLM20
LRBLM21	LRBLM22
LRBLM23	LRBLM24
LRBLM25	LRBLM26
LRBLM27	LRBLM28
LRBLM29	LRBLM30
LRBLM31	LRBLM32
LRBLM33	LRBLM34
LRBLM35	LRBLM36
LRBLM37	LRBLM38
LRBLM39	LRBLM40
LRBLM41	LRBLM42
LRBLM43	LRBLM44
LRBLM45	LRBLM46
LRBLM47	LRBLM48
LRBLM49	LRBLM50
LRBLM51	LRBLM52
LRBLM53	LRBLM54
LRBLM55	LRBLM56
LRBLM57	LRBLM58
LRBLM59	LRBLM60
LRBLM61	LRBLM62
LRBLM63	LRBLM64
LRBLM65	LRBLM66
LRBLM67	LRBLM68
LRBLM69	LRBLM70
LRBLM71	LRBLM72
LRBLM73	LRBLM74
LRBLM75	LRBLM76
LRBLM77	LRBLM78
LRBLM79	LRBLM80
LRBLM81	LRBLM82
LRBLM83	LRBLM84
LRBLM85	LRBLM86
LRBLM87	LRBLM88
LRBLM89	LRBLM90
LRBLM91	LRBLM92
LRBLM93	LRBLM94
LRBLM95	LRBLM96
LRBLM97	LRBLM98
LRBLM99	LRBLM100



RTBLM01	RTBLM02
RTBLM03	RTBLM04
RTBLM05	RTBLM06
RTBLM07	RTBLM08
RTBLM09	RTBLM10
RTBLM11	RTBLM12
RTBLM13	RTBLM14
RTBLM15	RTBLM16
RTBLM17	RTBLM18
RTBLM19	RTBLM20
RTBLM21	RTBLM22
RTBLM23	RTBLM24
RTBLM25	RTBLM26
RTBLM27	RTBLM28
RTBLM29	RTBLM30
RTBLM31	RTBLM32
RTBLM33	RTBLM34
RTBLM35	RTBLM36
RTBLM37	RTBLM38
RTBLM39	RTBLM40
RTBLM41	RTBLM42
RTBLM43	RTBLM44
RTBLM45	RTBLM46
RTBLM47	RTBLM48
RTBLM49	RTBLM50
RTBLM51	RTBLM52
RTBLM53	RTBLM54
RTBLM55	RTBLM56
RTBLM57	RTBLM58
RTBLM59	RTBLM60
RTBLM61	RTBLM62
RTBLM63	RTBLM64
RTBLM65	RTBLM66
RTBLM67	RTBLM68
RTBLM69	RTBLM70
RTBLM71	RTBLM72
RTBLM73	RTBLM74
RTBLM75	RTBLM76
RTBLM77	RTBLM78
RTBLM79	RTBLM80
RTBLM81	RTBLM82
RTBLM83	RTBLM84
RTBLM85	RTBLM86
RTBLM87	RTBLM88
RTBLM89	RTBLM90
RTBLM91	RTBLM92
RTBLM93	RTBLM94
RTBLM95	RTBLM96
RTBLM97	RTBLM98
RTBLM99	RTBLM100


RTBLM01	RTBLM02
RTBLM03	RTBLM04
RTBLM05	RTBLM06
RTBLM07	RTBLM08
RTBLM09	RTBLM10
RTBLM11	RTBLM12
RTBLM13	RTBLM14
RTBLM15	RTBLM16
RTBLM17	RTBLM18
RTBLM19	RTBLM20
RTBLM21	RTBLM22
RTBLM23	RTBLM24
RTBLM25	RTBLM26
RTBLM27	RTBLM28
RTBLM29	RTBLM30
RTBLM31	RTBLM32
RTBLM33	RTBLM34
RTBLM35	RTBLM36
RTBLM37	RTBLM38
RTBLM39	RTBLM40
RTBLM41	RTBLM42
RTBLM43	RTBLM44
RTBLM45	RTBLM46
RTBLM47	RTBLM48
RTBLM49	RTBLM50
RTBLM51	RTBLM52
RTBLM53	RTBLM54
RTBLM55	RTBLM56
RTBLM57	RTBLM58
RTBLM59	RTBLM60
RTBLM61	RTBLM62
RTBLM63	RTBLM64
RTBLM65	RTBLM66
RTBLM67	RTBLM68
RTBLM69	RTBLM70
RTBLM71	RTBLM72
RTBLM73	RTBLM74
RTBLM75	RTBLM76
RTBLM77	RTBLM78
RTBLM79	RTBLM80
RTBLM81	RTBLM82
RTBLM83	RTBLM84
RTBLM85	RTBLM86
RTBLM87	RTBLM88
RTBLM89	RTBLM90
RTBLM91	RTBLM92
RTBLM93	RTBLM94
RTBLM95	RTBLM96
RTBLM97	RTBLM98
RTBLM99	RTBLM100

R4BLM01	1371.24
R4BLM02	112.19
R4BLM03	79.98
R4BLM04	16.72
R4BLM05	27.27
R4BLM06	22.11
R4BLM07	29.12
R4BLM08	178.54
R4BLM09	53.36
R4BLM10	24.23
R4BLM11	15.12
R4BLM12	14.54
R4BLM13	80.18
R4BLM14	18.79
R4BLM15	13.33
R4BLM16	67.76
R4BLM17	21.3
R4BLM18	47.66
R4BLM19	65.58
R3BLM17	14.26
R3BLM16	10.41
R3BLM15	11.14
R3BLM14	4.48
R3BLM13	21.13
R3BLM12	16.37
R3BLM11	10.95
R3BLM10	6.72
R3BLM09	6.31
R3BLM08	9.56
R3BLM07	7.54
R3BLM06	7.65
R3BLM05	158.54
R3BLM04	10.27
R3BLM03	35.09
R3BLM02	37.37
R3BLM01	37.37



R1BLM01	153.21
R1BLM02	120.48
R1BLM03	165.59
R1BLM04	144.27
R1BLM05	149.02
R1BLM06	19.19
R1BLM07	30.67
R1BLM08	14.43
R1BLM09	21.36
R1BLM10	5.91
R1BLM11	7.82
R1BLM12	10.18
R1BLM13	12.32
R1BLM14	36.89
R1BLM15	29.11
R1BLM16	10.64
R1BLM17	11.87
R1BLM18	288.41
R1BLM19	16.67
R2BLM17	94.04
R2BLM16	23.55
R2BLM15	126.21
R2BLM14	224.21
R2BLM13	41.62
R2BLM12	341.16
R2BLM11	36.34
R2BLM10	8.31
R2BLM09	40.3
R2BLM08	112.59
R2BLM07	10.32
R2BLM06	18.51
R2BLM05	9.23
R2BLM04	646.1
R2BLM03	49.68
R2BLM02	25.29
R2BLM01	128.89

- 2017.10.25~11. 1, optimize the beam loss, RTBT orbit, beam size
- 11. 1, 1Hz, ~ 400W
- 11. 6, shut down, open the tunnel, and measure the residual dose, ~ $\mu\text{Sv/level}$
- 11. 6, 5Hz, ~2.5kW
- 11. 9, shut down, open the tunnel, and measure the residual dose, ~ $\mu\text{Sv/level}$
- 11. 9, 25Hz, 10kW



- The beam commissioning with 60 MeV and 80MeV linac beam have been successfully performed;
- The test operation was done, with the max. beam power of 25kW, and beam time more than 1200hrs were provided for the commissioning of neutron spectrometer and the experiment for user's samples;
- After the official acceptance in the coming July, the beam power will be increased step by step, and the facility will open to user;
- The upgrade of the facility, 500kW beam power and more neutron spectrometers, will be started soon.

Thank you!

