# J-PARC Beam Commissioning Progress

### IPAC 2011

San Sebastian, Spain, September 4-9, 2011

### Hideaki Hotchi

J-PARC, Japan Atomic Energy Agency (JAEA)



### Contents

- History of the beam operation
- Current status of the linac
  - Residual radiation level
  - Beam loss in the future ACS section
- Current status of the RCS
  - Residual radiation level
  - Beam loss at the exit of 1st injection septum
  - Beam loss downstream of the charge-exchange foil
- Results of beam study recently performed in the RCS
  - Beam-based measurements of lattice imperfections
  - High intensity trial
- Future plan
- > Summary

Current status of the MR;

Poster session (WEPS008) by T. Koseki,

"Operation Status and Future Plan of J-PARC Main Ring".

### History of the RCS output beam power

>Beam commissioning of the linac ; November 2006~ to the MLF

▶ Beam commissioning of the RCS ; October 2007~

≻Startup of the MLF user operation; December 2008~



The output beam power to the MLF has been steadily increased following;

- Progression of beam tuning,
- Hardware improvements,
- Careful monitoring of the trend of residual activation levels.

### History of the MR output beam power



➢ Beam commissioning of the MR ; May 2008∼
Startup of the NIL upor operation : January 2010

The output beam power of the MR has been also steadily increased following;

- Progression of beam tuning,
- Hardware improvements,
- Careful monitoring of the trend of residual activation levels.

### Current status of the linac & RCS in the 220-kW routine user operation to the MLF

- Design parameters of the linac and RCS
- Beam loss issues of the linac and RCS found in the current routine user operation

### **Design parameters of the linac**



### **Design parameters of the RCS**

Circumference Superperiodicity Harmonic number No of bunch Injection energy Extraction energy Repetition rate Particles per pulse Output beam power Transition gamma Number of dipoles quadrupoles sextupoles steerings **RF** cavities



12 (11 at present)

in the MLF user operation by the linac and RCS; 220 kW



### **Beam loss in the future ACS section**



The BLM signal at the future ACS section has a linear response for the vacuum pressure.
The extrapolated line of the measured data practically has no intercept.

Main cause of the beam loss; H<sup>0</sup> component arising from residual gas stripping.

In order to get further beam loss reduction, it is necessary to make a further improvement of the vacuum system in this area.

# Major hot points in the RCS



### Beam loss at the exit of the 1st injection septum



Peak current dependence of the BLM signal at the injection septum



- The residual dose is observed only at the outer side of the beam line.
- The BLM signal at this point has no significant response for a orbit change by the injection septum.
- The BLM signal at this point has a linear dependence for the peak current of the injection beam.

Possible cause of this beam loss;

H<sup>0</sup> component arising from residual gas stripping in the straight section upstream of 1st septum.

In order to reduce the beam loss, we will improve the vacuum system.

### **Beam loss downstream of the foil**

In the RCS, multi-turn charge-exchange injection with a carbon foil is adopted. In this way, the beam hits the foil many times during injection.

The BLM signals at the hot spots are proportional to the average number of foil hits during injection.

Main cause of this particle loss; Large angle events scattered on the foil. BLM signal vs. average number of foil hits during injection



### **Beam loss downstream of the foil**

Tracking simulation for scattered particles on the foil





This tracking simulation well reproduces the observed beam loss points, and shows that large angle events with a scattering angle of 20-25 mrad make observed machine activations.

To localize the foil scattering beam loss, we will introduce a new collimation system; - it will be installed in the present shutdown period.

> Next goal ; 300 kW to the MLF

# **Results of beam study recently performed in the RCS**

- Beam-based measurements of lattice imperfections
- High intensity beam test

### **Beam-based measurements**

# of lattice imperfections in the RCS - I -

Edge focus of the injection-bump magnets (0.5 ms flattop + 0.5 ms fall time)



Beta modulation caused by the edge focus;

- makes a distortion of
  - the lattice super-periodicity
- drives random lattice resonances.

#### Result of beta modulation measurements



### **Beam-based measurements**

### of lattice imperfections in the RCS - II -

Leakage fields from the extraction beam line DC magnets;
 evaluation of dipole and normal quadrupole components



### **Beam-based measurements**

### of lattice imperfections in the RCS - II -

Leakage fields from the extraction beam line DC magnets;

- evaluation of skew quadrupole component



# Tune diagram



Edge focus and leakage field; enhance

- linear coupling resonance,
- 3-rd order random resonances, make
- strong limit for tune-ability.

In order to get more stable and flexible tune space, we plan to

- install additional magnetic shields
- for reducing the leakage field (in 2012 summer shutdown)
- introduce quadrupole correctors
- for compensating the edge focus effect (in 2013 summer-autumn shutdown)

Our understanding of the basic lattice properties was deepen through such a series of beam dynamics measurements.

### High intensity beam test performed in the RCS

- ♦We have recently performed a high intensity trial in the RCS, using the injection beam;
   181 MeV/20 mA/0.5 ms/0.56 chopper beam-on duty
   ⇒3.5E13/pulse, corresponding to 420 kW output at 25 Hz
- We tried to reduce the beam loss arising from the space charge effect in the low energy region employing transverse and longitudinal painting injection techniques.

### **Transverse painting injection**

Transverse painting makes use of a controlled phase space offset between the centroid of the injection beam and the ring closed orbit to get a uniform particle distribution of the circulating beam after the multi-turn injection.  $\Rightarrow \uparrow$ 



# Longitudinal painting injection

Longitudinal painting makes use of a controlled momentum offset to the rf bucket in combination with superposing a second harmonic rf voltage to get a uniform bunch distribution after the multi-turn injection.



Uniform bunch distribution is formed through emittance dilution by the synchrotron motion in a flat and wide rf bucket potential given by superposing a second harmonic rf. The second harmonic phase sweep method enables to control the bunch distribution through a dynamic change of the rf bucket potential.

# Beam survival in the RCS (output intensity/input intensity)

Injection beam;

181 MeV/20 mA/0.5 ms/0.56 chopper beam-on duty

 $\Rightarrow$  3.5E13/pulse, corresponding to 420 kW output at 25 Hz



### Time structure of the beam loss



It was confirmed in this experiment the present painting injection

 $V_2/V_1$ 

 $(^{0}/_{0})$ 

80

80

80

80

80

ε<sub>tp</sub>

50

100

- mitigates the space charge effect through charge density control,

∆p/p

(%)

-0.0

-0.1

-0.2

-0.2

-0.2

Φ2

(deg)

-100

-100

-100

-100

-100

- leads to significant beam loss reduction.

# Significance of the high intensity beam test

Beam survival rate achieved for 420 kW-eq. intensity beam in the present high intensity beam test;

>99% (residual beam loss; <1% in the injection energy region)



The present 420 kW beam operation gives more severe space-charge effect at the lower injection energy of 181 MeV than that at the higher injection energy of 400 MeV in the 1 MW beam operation as per the β<sup>2</sup>γ<sup>3</sup> scaling law.
 This achievement is considered to be a large step

toward realizing the RCS design output beam power of 1 MW.

One of recent highlights in the J-PARC beam commissioning

# Other highlights in the high intensity beam test

Beam loading compensation by the multi-harmonic rf feed-forward method "Performance of Multi-harmonic RF Feedforward System for Beam Loading Compensation in the J-PARC RCS (WEPS097)" by F. Tamura et al.

Observation of beam instability due to kicker impedance "Mitigation of Beam Instability due to Space Charge Effects at 3 GeV RCS in J-PARC (<u>MOPS004</u>)" <u>by Y. Shobuda et al.</u>

..... etc.

There are many presentations from the J-PARC in PAC2011. Please refer to them and have a discussion with the J-PARC members.

# **Future plan**



Now the J-PARC is in the shutdown period to recover the damages caused by the East Japan earthquake on March 11.

"Status of J-PARC after the East Japan Earthquake (WEPS095)" by K. Hasegawa et al.

▲ December, 2011~; Restart of the beam tests

▲ January, 2012~ ; Restart of the user operations

The next goal of the J-PARC beam commissioning is to realize the routine user operations with,

- 300 kW output beam power from the RCS

- 200–300 kW output beam power from the MR (fast extraction mode) before upgrading the linac.

Summer–autumn, 2013; Installations of ACS, new RFQ & IS

- The mass production of the ACS modules is in progress almost on schedule, and the high power test for the first mass production module has been completed.
- The new RFQ design has been completed, and its fabrication has just started.
- The development of the new IS has just started.

Lend of 2013~; Beam commissioning of the upgraded linac

### Summary

- ◆ The J-PARC accelerators have started the user program for the MLF, NU, and HD.
- ◆ The accelerator study as well as the user operation are well in progress.
- The output beam power has been steadily increased following the progression of beam tuning and hardware improvements, and with carefully monitoring the trend of machine activation levels;
  - Output beam power to the MLF achieved ; 220 kW
  - Output beam power achieved at MR ; 145 kW (fast extraction mode)
- The RCS recently performed a high intensity beam test with 420 kW-eq. intensity beam, in which we got several significant progresses essential for realizing the 1MW design beam operation;
  - Beam loss reduction by the painting injection
  - Beam loading compensation by the multi-harmonic rf feed-forward method ...
- The next goal of the J-PARC beam commissioning is to realize the routine user operations with,
  - 300 kW output beam power from the RCS
  - 200~300 kW output beam power from the MR, before upgrading the linac.
- ♦ The installation of the ACS, new RFQ and IS are scheduled in 2013 summer-autumn period.
- The beam commissioning of the upgraded linac will start by the end of 2013.