


THE COMMISSIONING OF THE LHC TECHNICAL SYSTEMS

Roberto Saban, Reyes Alemany-Fernandez, Vito Baggiolini, Amalia Ballarino, Esther Barbero-Soto, **Boris Bellesia**, Frédéric Bordry, Davide Bozzini, **Maria-Paz Casas-Lino**, Vincent Chareyre, Serge Claudet, Gert-Jan Coelingh, Knud Dahlerup-Petersen, Reiner Denz, Šandor Feher, Robert Flora, Magali Gruwe, Verena Kain, Glyn Kirby, **Michael Koratzinos**, Robin Lauckner, Sandrine Le Naour, Karl-Hubert Meß, François Millet, Valerie Montabonnet, David Nisbet, **Blanca Perea-Solano**, **Mirko Pojer**, Rosario Principe, Roger Rabehl, Adriaan Rijllart, Stefano Redaelli, Félix Rodriguez-Mateos, **Rüdiger Schmidt**, Luigi Serio, Andrzej Siemko, **Matteo Solfaroli-Camillocchi**, **Hugues Thiesen**, Walter Venturini, **Antonio Vergara-Fernandez**, Arjan Verweij, Markus Zerlauth, **and help from many others**

the commissioning unit is a sector



- there are 8 sectors
- the utilities and the machine systems are sectorised
- assembly and commissioning almost independent





a systematic approach

.....to unprecedented complexity


1. The systems to be commissioned in the cold sections of the machine
 - magnets, power converters, interlocks, quench detection and energy extraction system
 - the associated utility systems such as AC distribution, water cooling, ventilation, access control and safety systems
2. The systems in the long straight sections
 - injection, RF, beam dump, beam instrumentation, collimators, magnets, power converters, interlocks, etc.



a systematic approach

.....to unprecedented complexity

1. The systems to be commissioned in the cold sections of the machine
 - magnets, power converters, interlocks, quench detection and energy extraction system
 - the associated utility systems such as AC distribution, water cooling, ventilation, access control and safety systems
2. The systems in the long straight sections
 - injection, RF, beam dump, beam instrumentation, collimators, magnets, power converters, interlocks, etc.



a methodology for the commissioning of the technical systems and their interactions, preparation started in 2003



the mandate & the strategy

1. After the qualification for operation of the individual systems of a sector (vacuum, cryogenics, quench protection, interlocks, powering, etc.).
2. Each sector will be commissioned as a whole up to the powering to nominal current of all the circuits.
3. Validation and specific studies will be carried-out on the first commissioned sector.

- design the procedures
- evaluate the resources needed
- build the necessary environment
(documentation, test folders, analysis tools, logbooks, collaborative tools, web pages, reporting structure, etc)

procedures & documentation

CERN
CH-1211 Geneva 23
Switzerland



LHC Project Document No.
LHC-D-HCP-0001 rev 1.0

CERN Drawing or Supplier/Contractor Document No.
AB/AT/TS

CERN Document No.
477145

Date: 2004-09-29

Engineering Specification

GENERAL PROCEDURE FOR THE COMMISSIONING OF THE ELECTRICAL CIRCUITS OF A SECTOR

Abstract

This document describes the sequence of the steps which lead to the commissioning of the electrical circuits of each sector. It gives the backbone of the general procedures and refers to more detailed documents which in turn describe the individual system tests and hardware commissioning procedures.

Prepared by :
Hardware
Commissioning Working
Group
Davide Bozzini
Knud Dahlerup-Petersen
Reiner Denz
Robin Lauckner
Bruno Puccio
Félix Rodriguez Mateos
Roberto Saban
Rüdiger Schmidt
Hugues Thiesen
Markus Zerlauth

Checked by :
Frédéric Bordry
Paul Cruikshank
Bertrand Frammery
Joaquin Iñigo-Golfín
Karl-Hubert Meß
John Pedersen
Luigi Serio
Laurent Tavian

Approved by :
Paolo Ciriani
Steve Myers
Philippe Lebrun
Paul Proudlock



procedures & documentation

CERN
CH-1211 Geneva 23
Switzerland

LHC Project Document No.
LHC-D-HCP-0001 rev 1.0

CERN Site/Building or Supplier/Contractor Document No.
AB/AT/TS

CERN Document No.
477145

hardware commissioning coordination


Date: 2004-09-29

INTRO	SCHEDULES	TYPICAL HC PROGRAMME	ACCESS	TEAM	REGULAR MEETINGS	ACTIVITIES	THE FILE
--------------	------------------	-----------------------------	---------------	-------------	-------------------------	-------------------	-----------------


- MAIN PAGE
- MEETINGS
- TWIKI
- MTF
- DOCUMENTS
- ELOGBOOK
- HC WORKING GROUP
- **POWERING PROCEDURES**
- CONTACTS
- CERN
- LHC
- TIMBER
- METER
- EDMS
- CDD
- LAYOUT DATABASE
- ELECTRICAL CIRCUITS
- INSTALLATION DRAWINGS



60A & 80-120A Powering Procedure




RQ4.L8-RQ5.L8 Powering Procedure




RD1-4 Powering Procedure



600 A Powering Procedure



RQF.A78 - RQD.A78 Powering Procedure



RB.A78 Powering Procedure

ification

PROCEDURE FOR THE ELECTRICAL SECTOR

... which lead to the commissioning of the backbone of the general procedures ... turn describe the individual system

dry
nk
ery
offin
leß
on
an

Approved by:
Paolo Ciriani
Steve Myers
Philippe Lebrun
Paul Proudlock

the test folder

Created on Thursday, 2007-6-21 for SABAN HwC Slots Step Report

HwC Step report for slots

[Export data to an excel file.](#)

Individually Powered Dipole Circuit

Slot Name	01-HCA PIC1.1 Tests Software Link (PIC-Cryo)	02-HCA PIC1.2 Tests Software Link (PIC-QPS)	03-HCA PIC1.3 PC Permit	04-HCA PIC1.4 Powering Failure	05-HCA PIC1.5 Circuit_Quench via QPS	06-HCA PIC1.6 Fast_Abort_Request via PIC	07-HCA PIC1.7 Discharge_Request via PC	08-HCA PIC1.8 Discharge_Request via PIC	09-HCA PIC1.9 Test Hardware Links	09S-HCA PCC Converter Configuration
RD1.L2	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending
RD1.L8	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Done Ok	Pending
RD1.R2	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending
RD1.R8	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending
RD2.L1	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending
RD2.L2	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending
RD2.L5	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending	Pending
RD2.L8	Cancelled	Cancelled	Done Ok	Done Ok	Done Not Ok	Done Not Ok	Done Ok	Pending	Done Ok	Done Ok
			Done Ok	Done Not Ok	Done Ok	Done Ok				
			Done Ok	Done Not Ok	Done Ok	Done Ok				

the test folder

MTF Upload evolution since January 2006


MTF Equipment

Created on Thu
HwC Step report for sl

Export data to an e

Individually Power


Slot Name	01-HCA PIC Tests Software Link (PIC Cryo)
RD1.L2	Pending
RD1.L8	Pending
RD1.R2	Pending
RD1.R8	Pending
RD2.L1	Pending
RD2.L2	Pending
RD2.L5	Pending
RD2.L8	Cancelled



Time [months]	Jan-06	Feb-06	Mar-06	Apr-06	May-06	Jun-06	Jul-06	Aug-06	Sep-06	Oct-06	Nov-06	Dec-06	Jan-07	Feb-07	Mar-07	Apr-07	May-07	Jun-07
Status	Done	Done	Done	Done	Done	Done	Done	Done	Done	Pending	Pending	Pending	Done	Done	Done	Done	Done	Done
Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok	Ok
Not Ok				Not Ok	Not Ok	Not Ok												
Cancelled				Cancelled														




First results power converters in short circuit



The objective is to validate

1. the warm elements of the circuits
 - the power converters,
 - the energy extraction system,
 - the powering interlocks,
 - the normal conducting cables
2. the utilities
 - demineralised water for cooling,
 - ventilation,
 - AC current supply and cables



First results

power converters in short circuit

24 hour run of all the power converters at ultimate and then at nominal current.

The stability of


- 1.the current
- 2.the AC supply
- 3.the temperatures

- of the demineralised water,
- of the air,
- of the electronics,
- of the cables

are recorded in order to validate the correct functioning of the whole area


Powering areas contain between 34 to 81 power converters
22 out of 29 powering areas now qualified

Not always successful, some need to be repeated (reasons EMC, ventilation, heating of powering cables)




First results

Sector 78: Electrical Quality Assurance & Cool down



ATLAS


During cool-down, all the circuits go through different electrical quality assurance tests at several temperature levels.




First results

Sector 78: Electrical Quality Assurance & Cool down

Simplified graph showing the evolution of magnet temperatures in Sector 78



circuits go through different electrical quality assurance tests at several temperature levels.




First results


Sector 78: Electrical Quality Assurance & Cool down



Simplified graph showing the evolution of magnet temperatures in Sector 78



circuits go through different electrical quality assurance tests at several temperature levels.




First results




Sector 78: Electrical Quality Assurance & Cool down





Simplified graph showing the evolution of magnet temperatures in Sector 78





Magnet temperature profile along sector 78 at 19:35 Jun 23





the commissioning of the superconducting circuits



the commissioning of the superconducting circuits



the commissioning of the superconducting circuits





the commissioning of the superconducting circuits


Powering Tests

1. interlock tests at minimum operational current
2. validation at different current levels (injection, 20, 50 and 70%) followed by powering to nominal current
 - ⊙ ramp up to the test current
 - ⊙ verification of the current leads performance
 - ⊙ forced energy extraction
 - ⊙ provoked quench
 - ⊙ simulation of a Fast Power Abort from the powering interlock
 - ⊙ simulation of a failure of the converter
 - ⊙ simulation of a Slow Power Abort by the powering interlock

The aim of these tests is the validation of the *protection mechanisms under the different failure scenarios* and the *behaviour of the components of the circuit during a normal LHC ramp and steady state*

First results

the commissioning of the superconducting circuits





51 magnets over 2.7 km
0.286 H total inductance



First results


the commissioning of the superconducting circuits



51 magnets over 2.7 km
0.286 H total inductance

First results


the commissioning of the superconducting circuits



A current cycle of the powering of two matching section quadrupoles Q4 and Q5 left of Point 8 and the recombination dipole D2 that is powered via the same DFB as Q4.


During first powering of this ensemble a coupling was observed: after D2 had been taken to its nominal current (6 kA), when the current in one of the two apertures of Q4 was increased, a quench in D2 was observed. The figure shows a later powering where this was not observed.






Current for two twin quadrupole magnets and one dipole magnet


Current versus time for 5 electrical circuits






Current for two twin quadrupole magnets and one dipole magnet

Current versus time for 5 electrical circuits




zoom – Q4 during ramp and discharge

**Current increase, decrease and quench for
both Q4 aperture (zoom)**



.....latest news 28 June

First powering of the main dipole magnets in sector 7-8, 154 dipoles with a total inductance of 15 Henry



having been involved in the beam commissioning of several accelerators: LHC
Hardware Commissioning is as exciting