




# *CERN Neutrinos to Gran Sasso (CNGS): Results from Commissioning*

*M. Meddahi, K. Cornelis, K. Elsener, E. Gschwendtner,  
W. Herr, V. Kain, M. Lamont, J. Wenninger  
for the CNGS commissioning team*

1. Project Overview
2. CNGS beam line
3. Results from commissioning

# 1. Project Overview

(see <http://cern.ch/cngs>)




send  $\nu_\mu$  beam  
-> detect  $\nu_\tau$  appearance

700 m

100 m

1000m

67 m






## 2. CNGS beam line

### Nominal beam parameters

Beam Parameters	Nominal values
Normalised emittance [ $\mu\text{m}$ ]	H=12 V=7
Physical emittance [nm]	H=28 V=16
Momentum spread $\Delta p/p$	0.07% $\pm$ 20%
Number of extractions per cycle	2 (50ms apart)
Batch length [ $\mu\text{s}$ ]	10.5
Number of bunches per batch	2100
Intensity per extraction (protons)	$2.4 \cdot 10^{13}$
Bunch length [ns] ( $4\sigma$ )	2
Bunch spacing [ns]	5
Beta at focus [m]	H=10 V=20
Beam sizes at 400 GeV [mm]	0.5








# Target



Courtesy of L. Bruno and D. Grenier

# Horn and Reflector



length: 6.5 m  
diameter: 70 cm  
weight: 1500 kg

Pulsed devices:  
150kA / 180 kA  
water-cooled:  
distributed nozzles

Courtesy of A. Pardons

# 3. Commissioning




Importance of complete hardware commissioning and dry runs  
(as if beam but without beam)

- Hardware commissioning Feb. – April 2006
  - Beam instrumentations
  - Power supplies
  - Magnets (polarities)
  - Vacuum system
- “Dry runs” April – May 2006
  - Timing
  - Controls
  - Interlocks
  - Beam permit
  - Magnets (current & polarities)
- Commissioning with beam 2006: weeks 28, 30 and 33  
Upper limit of protons of  $1 \times 10^{17}$  for the 3 weeks.

# Proton beam along the 8 screens of transfer line



1<sup>st</sup> shot down proton beam line: beam is already well centered



Screens:  
75  $\mu\text{m}$  carbon  
12  $\mu\text{m}$  titanium



Courtesy of E. Bravin, G. Burtin




# Beam position monitors (BPM) checked

$2\mu\text{s}$ , for  $I \sim 2 \times 10^{11}$   
Trigger at  $1\mu\text{s}$ , 400ns gate

2 batch lengths

$10.5\mu\text{s}$  for  $I > 2 \times 10^{12}$   
Trigger at  $1\mu\text{s}$ ,  $8\mu\text{s}$  gate  
or trigger at  $2\mu\text{s}$ , 400ns gate




18 Button Electrode  
in proton beam line  
60mm Aperture

Courtesy of T. Bogey  
and R. Jones

source	rms uncertainty	tolerance
BPM (global accuracy)	0.25 mm	$\pm 0.5$ mm
Alignment	0.20 mm	$\pm 0.4$ mm
Total	0.32 mm	$\pm 0.6$ mm

System is very sensitive to batch structure and intensity. However for nominal beam parameters, system is reliable.




Malika Meddahi

for the CNGS commissioning team

# Trajectory along beam line

2 extractions,  $\sim 10^{13}$  protons per batch



Malika Meddahi


PAC'07, 25-29 June

for the CNGS commissioning team

# Trajectory difference between the 2 extractions on BPMs



Energy difference of  $6 \times 10^{-5}$





### Interpolation to Target Elements

Target	Type	Corr.	X	X' [urad]	Y	Y' [urad]	Show	History
T40	Left-Left	<input checked="" type="checkbox"/>	0.002	-5.76	-0.012	-13.43	<input type="checkbox"/>	<input type="checkbox"/>



Beam position stability onto the target over 3 first days: ~50  $\mu\text{m}$  rms



# Optics checks





Good agreement with theory

Beta beat of less than 10%

“Beam stability and Optics studies of the CNGS transfer line”

by J. Wenninger et al, AB-Note-2007-008 OP

## Dispersion measurements





# Special beam position monitor on target table:



## Stripline coupler Pick-up operated in air

<i>error source</i>	<i>rms uncertainty</i>	<i>tolerance</i>
BPM (global accuracy)	0.1 mm & $\leq \pm 0.15$ mm	$\pm 0.2$ mm & $\leq \pm 0.3$ mm
Alignment	0.10 mm	$\pm 0.2$ mm
Total	0.14 mm	$\leq \pm 0.35$ mm

-> very reliable position reading



# Downstream Target Beam Instrumentation (TBI D)




Secondary emission monitor  
12  $\mu\text{m}$  Ti foils  
in vacuum

Measures all charged particles downstream the target  
-> check efficiency of particle production in the target

# Horizontal beam position scan - Target I N beam

## Intensity on TBI D vs. BPM position



Courtesy of E. Gschwendtner

BPM reading [mm]





## The CNGS commissioning with beam proved the importance of

- detailed hardware commissioning
- complete "dry" commissioning
- having screens along extraction channel and proton line for the first beam passages
- save protons used during commissioning

# Summary - Outlook



CNGS project was approved on December 1999

Civil Engineering- Equipment design- Production- Installation- Commissioning phases lasted 6 years: CNGS handed over to operation on 18 August 06

Project completed within budget and on schedule.

Proton beam line and secondary beam line were successfully commissioned. First shot down the line reached the target at about center. Beam is very stable and parameters are within specification. Experiments at Gran Sasso saw signals correlated to the CERN-CNGS beam.

**Let's run the facility for physics with nominal beam intensity !**

**Thank you** to all the colleagues from CERN and laboratories all over the world who contributed to the project's success.



# Two posters related to CNGS:

**E. Gschwendtner, TUPAN095**

on CNGS Secondary Beam Results and Simulations,  
incl. experience from short 2006 physics run

**V. Kain, TUPAN096**

on Extraction Channel from SPS towards CNGS beam-line