



Commissioning of the New Heavy Ion Linac HILac at the NICA Project


XXV. Russian Particle Accelerator Conference
Saint Petersburg
26.11.2016

Holger Höltermann, BEVATECH GmbH
on behalf of the team



Table of Contents



- Heavy Ion Linear accelerator HILac Background
- Design + Production
- HILac RF amplifiers
- HILac Commissioning



**Accelerator
Components**



**Simulations &
Codes**





U. Ratzinger
H. Podlech
A. Schempp
H. Höltermann

**Cooperations for
Industry, Medicine &
Research**




Vacuum Design



Linac Development & Turn Key Solutions

NICA Injector Complex



HILac Design Parameters

Parameter	Value
A/q (max)	6.25 for 10 mA A ³²⁺
A/q (min)	1 for ≤ 2 mA p
Frequency	100.625 MHz
RF amplifier (RFQ/IH)	140kW / 2*340kW
Repetition rate	≤ 10 Hz
Max. pulse length RF	200 μ s
Pulse length beam	30 μ s
E _{in} RFQ/E _{out} RFQ	17 AkeV/300 AkeV
Transmission RFQ	90%
E _{out} IH-DTL (2xIH)	3.2 AMeV
Total Transmission HILac after LEBT	≥ 80 %
Length RFQ to end of 2nd IH DTL	Approx. 9 m
ϵ_{in} (trans, norm)	0.6/0.4 π mm mrad

Krion-6T ESIS


- 1) Magnetic field in ESIS: **up to B= 6.0 T**, (5.4 T, 2016)
- 2) Electron injection energy: **$E_e \leq 25$ keV**. ($E_e \leq 12$ keV, 2016)

E.D.Donets, E.E.Donets

Working element/charge state	Au^{32+}, Au^{51+} / Au^{32+} Au^{51+} Tm^{41} (2015)
Expected ion int. N_i	$1 \div 4 \times 10^9$ ppp Au^{31+} (5×10^8, 2015) ($1 \div 3 \times 10^8$ ppp for $Tm^{41+} \sim Au^{51+}$, 2015)
Repetition rate	50 Hz (for Au^{31+}) 50÷100 Hz, 2015 3÷5 Hz for Tm^{41+} -Au^{51+}, 2015
Extraction time form the ESIS	$8 \div 30 \times 10^{-6}$ s/ $8 \div 30 \times 10^{-6}$ s, 2016
RMS emittance	<u>0.6π mm mrad</u> (for 8×10^{-6} s extraction time); <u>0.15π mm mrad</u> (for 30×10^{-6} s extraction time).
Peak current in pulse	up to 10 mA






Next Steps: Table: **Project & Obtained Parameters**

- 1) Further improvement of the Au, (Bi) internal injection technology.
- 2) Experiments with ion production with a **solenoid magnetic field up to 6T& electron energy up to 15KeV** towards the expected trap capacity & Au beam intensity.



LEBT for HILac



A. Butenko, V. Aleksandrov



HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012





Phase II

Phase III


HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012



Phase II






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months




Start: Mai 2012



HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Cavity and Magnet Development

Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months




Start: Mai 2012



HILac Project Schedule

Project Duration: 50 Months




Start: Mai 2012



HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012






Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012



Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012


Phase I

Milestone I

Milestone II

BD +
RF
Design

Technical
Design



August 2012: Beam
Dynamics + RF Design

Dezember 2012:
Technical Design

Phase II

Milestone III

Amplifier
Decision

RF
Amplifiers

Q3 2013: RF Order

March 2015: FAT RF Amplifier




Cavity and Magnet
Development

Milestone IV

May 2015: FAT Cavities Completed

1. Production 2. Copperplating 3. HILac FAT








Phase III

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012








Phase III

HILac Project Schedule

Project Duration: 50 Months






Start: Mai 2012



HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012



Phase III



Transport & Commissioning

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012

Phase I

Milestone I



Milestone II

BD +
RF
Design

Technical
Design

August 2012: Beam
Dynamics + RF Design

Dezember 2012:
Technical Design



Phase II

Milestone III

Amplifier
Decision

RF
Amplifiers

Q3 2013: RF Order

March 2015: FAT RF Amplifier




Cavity and Magnet
Development

Milestone IV

May 2015: FAT Cavities Completed

1. Production 2. Copperplating 3. HILac FAT



Phase III








Transport & Commissioning

IH1 DTL + IH2 DTL

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012



Phase III





Transport & Commissioning

RFQ + MEBT
IH1 DTL + IH2 DTL

HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012



HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012

Phase I

Milestone I



Milestone II

BD +
RF
Design

Technical
Design

August 2012: Beam
Dynamics + RF Design

Dezember 2012:
Technical Design



Phase II


Milestone III

Amplifier
Decision

RF
Amplifiers

Q3 2013: RF Order

March 2015: FAT RF Amplifier



Cavity and Magnet
Development

Milestone IV

May 2015: FAT Cavities Completed

1. Production 2. Copperplating 3. HILac FAT



Phase III

Transport & Commissioning

Shipment

RFQ + MEBT







RF Commissioning

IH1 DTL + IH2 DTL

HILac Project Schedule

Project Duration: 50 Months






Start: Mai 2012




HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012



Phase III



HILac Project Schedule

Project Duration: 50 Months

Start: Mai 2012

Phase I

Milestone I



Milestone II

BD +
RF
Design

Technical
Design

August 2012: Beam
Dynamics + RF Design

Dezember 2012:
Technical Design



Phase II


Milestone III

Amplifier
Decision

RF
Amplifiers

Q3 2013: RF Order

March 2015: FAT RF Amplifier



Cavity and Magnet
Development

Milestone IV

May 2015: FAT Cavities Completed

1. Production 2. Copperplating 3. HILac FAT

Phase III



Transport & Commissioning

Milestone V

October 2016:
Commissioning

Shipment

RFQ + MEBT

RF Commissioning

IH1 DTL + IH2 DTL








BEVATECH

HILac Project Schedule



Project Duration: 50 Months

Start: Mai 2012




RFQ for HILac




Transmission 10 mA: 97%



Parameter	Value
Frequency 4-Rod RFQ	100.625 MHz
Input- / Output-energy	17 AkeV / 0.3 AMeV
Output rad. Emittance norm. 90%	0.45π mm mrad
Output long. emittance 90%	250 deg keV
Transmission	90 % (design)
Electrode voltage	70 kV
RFQ length /diameter	3.05m / 0.35m
RFQ RF Power	110kW (10mA Au ³²⁺)
Shunt Impedance	149 kΩm



RFQ Production



Summer 2014

MEBT for HILac

Spring 2015






Table: HILac MEBT elements

Nr. of Doublets	2 pulsed @ max. 800A
Magnetic Center Offset	< 0.04 mm
Rebuncher	4-gap quarter-wave
Rebuncher RF	4kW SSA
Current Transformer	Bergoz ICT
Phase Probe	Capacitive type
Steerer	Magnetic Window type




IH-DTL Design for HILac


IH-Type DTL with KONUS beam dynamics, each lattice period divided into 3 regions with separated tasks:

1. Main acceleration at $\Phi_s = 0^\circ$, by a multi-gap structure
2. Transverse focusing by a quadrupole triplet or solenoid


3. Rebunching: 2 - 7 drift tubes at $\Phi_s = -35^\circ$, typically (3).



AU³²⁺, 10 mA, T=96.7%



LORASR simulation





IH 2

IH 1

IH-DTL Production





	Type	Weight	Length	RF power	Exit energy
IH1	DTL + QT	5.4 t	2.47 m	300 kW	2 AMeV
IH2	DTL	4.8 t	2.2 m	280 kW	3.2 AMeV



Power-amplifier FAT

Operating frequency 100.625MHz
Bandwidth (-3dB) +/-1.5MHz
Rated Output Power 1*140kW /2*340 kW
Amplifier type All solid-state.
Duty-cycle 0.2% maximum




36 kW 0,2%
duty cycle


RF Amplifier Commissioning

RFQ sample:


- Rf conditioning up to 120kW (RFQ) in 1 ½ d
- Minimize reflected average power < 0,3%
- Stress test without baseplate cooling 2 days ($P \geq 120\text{kW}$)
- Power reflection of -39dB
- Operational vacuum @ $5,5 \cdot 10^{-7}$ mbar
- Base vacuum @ $7 \cdot 10^{-8}$ mbar
- Commissioning of Digital LLRF system from ITEP






LEBT with LIS for Commissioning with C^{3+}




1. Electrostatic accelerator after LIS





2. Solenoids 2·1.23T in front of RFQ






Commissioning 1 of 2



1. RFQ at nominal energy of 300 AKeV

3. Phaseprobe Signals MEBT, IH 1 & IH 2




2. All 4 cavities are in transient oscillation

4. ICTs RFQ & IH 2

Commissioning 2 of 2


1.a. Energy spectrum after HILac




1.b. Corresponding phase probe signals



3. Transmission measurement with Faraday Cup



2. Energy spectrum IH 1 only
Magnet spektrometer @ 139 A



Summary



Summary

- ✓ After 4.5 years of design and development work the Heavy Ion Linac - HILac – or NICA has been successfully commissioned
- ✓ All elements are in good agreement between simulations and measurements
- ✓ Vacuum-, electrical-systems and alignment have been performed in best practice

Main results from the injector commissioning:

- ✓ Vacuum conditions were at the 10^{-8} mbar level after three days 90% RFQ transmission for mixed beam from the LIS
- ✓ Total transmission of accelerated beam after LEBT $> 50\%$ of C^{3+} was measured
- ✓ Nominal energy behind the RFQ and for each IH cavity was validated
- ✓ All accelerating structures, rf power amplifiers and the digital LLRF run stable

Next Steps:

- ◆ Optimization process for HILac will start in 2017
- ◆ ESIS source will be added with Au^{32+} beam of $A/Q = 6.25$
- ◆ Goal of the next steps is to optimize all settings for maximum beam transmission



Acknowledgement

Подтверждение

The Team behind HILac:

JINR Team, Dubna, Russia:

A.M. Bazanov, A.V. Butenko, B.V. Golovenskiy, D.E. Donets, V.V. Kobets, A.D. Kovalenko, K.A. Levterov, D.A. Lyuosev, A.A. Martynov, V.A. Monchinskiy, D.O. Ponkin, K.V. Shevchenko, A.O. Sidorin, I.V. Shirikov, A.V. Smirnov, G.V. Trubnikov and **many other colleagues from JINR institute**

ITEP, Moscow, Russia:

D.A. Liakin

BEVATECH Team, Frankfurt, Germany:

U.Ratzinger, A.Schempp, H.Podlech, D. Mäder, W. Schweizer, I. Müller, F. Dziuba, M. Busch, J. Schmidt, B. Koubek, D. Bänsch, A. Almoumani



Спасибо! Thank You! Vielen Dank!

