

Progress of the RAON (RISP)

Dong-O Jeon
representing the RAON
Institute for Basic Science

The RAON Overview

사업 개요

사업명 | 중이온가속기 시설
 사업지역 | 대전광역시 유성구
 사업주관 | 미래창조과학부, 기초과학연구원(중)
 주 용 도 | 교육연구시설(연구)
 총사업비 | 9,696억원(부지매입비 포함)
 사업기간 | 2014년 ~ 2021년
 사업규모 | 부지면적 952,066㎡(임산보호구역 144,640㎡ 포함)
 연면적 130,144㎡

Accelerator and Experimental Systems : \$420M (4602억원)
 Conventional Facility : \$568M (6243 억원)
 Site Cost (부지매입비) : \$327M (3600 억원)




가속기 시설	1 가속기동	단위 : m ²			
		1-1 입사기구역	1,730.75	1-6 IF분리장치구역 / 고에너지실험A구역	24,213.93
	SCL구역	1-2 SCL1구역	2,549.43	1-7 고에너지실험B구역	6,669.16
		1-3 SCL2구역	9,465.90	1-8 ISOL구역	19,337.10
		1-4 SCL3구역	2,464.19	1-9 제어너지실험 A, B구역	13,652.15
		1-5 연결통로	1,836.33		
		소 계	16,315.85		
		합 계			81,918.94

연구 지원 시설	단위 : m ²		
	2 중앙제어센터	2,780.39	7 검출기개발동
3 헬륨압축기동/극저온설비동	4,964.65	8 고주파시험동	1,744.48
4 수전설비동	2,177.93	9 SRF시험동	7,003.23
5 유틸리티동	5,661.62	10 초전도조립동	7,307.03
6 일반조립동	4,940.25	11 폐기물보관동	407.23
	합 계		38,740.69


지원 시설	단위 : m ²		
	12 본부동		7,125.55
13 이용자숙소동		2,232.27	
14 안내센터		126.24	
	합 계		9,484.06
총 면적	130,143.69m ²		

Bird's-eye View



Bird's-eye View

	Driver Linac				Post Acc.	Cyclotron
Particle	H⁺	O⁺⁸	Xe⁺⁵⁴	U⁺⁷⁹	RI beam	proton
Beam energy (MeV/u)	600	320	251	200	18.5	70
Beam current (pμA)	660	78	11	8.3	-	1000
Power on target (kW)	> 400	400	400	400	-	70



952,066m²

Status of Prototyping


28GHz ECR Ion Source




81.25MHz RFQ



HTS (High Tc Superconducting) Magnet



QWR & Cryomodule



HWR & Cryomodule




SSR2 & Cryomodule





RFQ

- 4 vane-type RFQ: 0.01 ~ 0.5 MeV/u
 - Frequency 81.25 MHz, Transmission 98%, RF power 94 kW total
 - Fabricated by a domestic company
- Initial beam test was conducted in November 2016.




RFQ delivered and tuned
(October 2016)

Quad field error < $\pm 2\%$
Dipole/Quad field < $\pm 5\%$




RFQ Beam Test

- RFQ energy measurement
 - $^{16}\text{O}^{7+}$ beam energy was accelerated.
 - Beam energy was measured to be 516 keV/u (using RBS method)
 - PARMTEQ simulation result: 508.5 ± 4.0 keV/u




Superconducting Linac (SCL)

- Employs short-cryomodule and NC quadrupole design.
- Employs large aperture SC cavities to reduce beam loss on cavities (40 mm and 50 mm aperture).
- Lattice design enables flexible and straightforward operation.
 - Beam operation is possible without one or two cryomodules.
 - Alignment and turn-on procedure are straightforward.



Superconducting Cavity





Parameters	Unit	QWR	HWR	SSR1	SSR2
β_g	-	0.047	0.12	0.30	0.51
F	MHz	81.25	162.5	325	325
Aperture	mm	40	40	50	50
QR_s	Ohm	22	42	94	112
R/Q	Ohm	468	310	246	296
V_{acc}	MV	1.1	1.5	2.4	4.1
E_{peak}	MV/m	35	35	35	35
B_{peak}	mT	57	55	58	64
$Q_{calc}/10^9$	-	2.1	4.2	9.0	10.5
Temp.	K	4.5	2	2	2

$$(E_{peak} = 35\text{MV/m})$$


Prototype cavities
fabricated through
domestic vendors

QWR Horizontal Test at 4K




- QWR horizontal test in cryomodule was conducted.

HWR Vertical Test at 2K




- Vertical test of the 1st cavity was conducted in collaboration with TRIUMF.
- Vertical test of the 2nd cavity was conducted in collaboration with Cornell Univ.
- Q values improved for the 2nd HWR cavity after design improvement.

SSR1 Prototyping



- Developed in collaboration with TRIUMF
- To reduce the multipacting band, balloon-like SSR is chosen
- Bare cavity will be tested in Aug/2017





Beam tubes





Half shell
(by spinning)

Tuners




Prototype QWR tuner

- Low temperature test conducted
- Cryomodule test conducted
- 50 kHz tuning range




Prototype HWR tuner

- Room temperature test conducted
- Cryomodule test in preparation




- Under fabrication & test
- 80 kHz tuning range

Couplers



Prototype coupler for QWR (TOSHIBA)

- Ready for RF conditioning



Prototype coupler for QWR (MHI)


- Completed RF conditioning (CW 2 kW during 8 hour)
- MP level: <120 W
- Tested in QWR cryomodule

QWR Cryomodule

QWR cryomodule integrated test was conducted in May 2017



QWR Cryomodule (in test bunker)





QWR cryomodule thermal load

QWR cryomodule thermal load			
	Design	Measurement	
Thermal Load	< 25 W @ 4.2 K, 6MV/m	9.9 W @ 4.2 K, 6MV/m	

Cryomodule alignment

Cryomodule alignment was tested



Beam port alignment error

	Vertical	Horizontal
Beam port alignment error	0.71 mm	0.40 mm

Requirement of cavity alignment is met $< \pm 1$ mm

Beam Dynamics & Beam Loss



Machine Imperfection Studies

- Lattice is very robust and flexible.
- Beam loss requirement is met even without orbit correction (< 0.2 W/m)
- Beam operation is possible without multi-harmonic buncher. (< 0.4 W/m)

Imperfection budget

Item	Quantity	Error	Distribution
Cavity	Misalignment	1mm	Uniform
	Tilt	5 mrad	Uniform
	Voltage, phase	1%, 1°	Gaussian
Quadrupole	Misalignment	0.15mm	Uniform
	Tilt	5 mrad	Uniform
	Magnetic field	1%	Gaussian



charge stripper & collimator section



Lithium Charge Stripper


Prototyping of Li charge stripper is under way.

- Major parts are fabricated and under test.




Before the nozzle

Test set-up to measure the Li film thickness.




SRF Test Facility & SCL Demo

- SRF Test Facility is in operation.
- SCL Demo is in the SRF Test Facility and beam test is planned Sep/2017.



SCL Demo Layout


- SCL demo consists of ECR ion source, LEBT, RFQ, MEBT, a set of QWR cryomodule.
- Limited space of SCL demo room: simplified layout




Cryogenic System

Tender process is under way for the 4.2-kW cryogenic system.


Cryogenic System for RAON



Helium Distribution System




Valve Boxes




Main Transfer Line

QWR

HWR




SSR1 for SCL2



SSR2 for SCL2

Design of the IF Separator



Magnet type	No (prototype)
IF Dipole (HTS)	1 (1)
IF Dipole (LTS)	7 (1)
IF Quadrupole (HTS)	7 (1)
IF Quadrupole Triplet (LTS)	13 (1)
IF Sextupole (HTS)	1 (1)
IF Sextupole (NC)	1



Max. beam power: 400 kW
 ^{238}U beam energy: 200 MeV/u

High Tc Superconducting Magnets are needed

HTS Quadrupole Test

◆ 8-hour operation test


- Operation current: 330A (9.0 T/m)
- Operation time: 8 hours
- Temperature rise of coil: ~4K



HTS Quadrupole

◆ Quench (current cut off) test

- Assume power supplying failure (ex. Blackout)
- Current bypassed through the bobbin and coil turn
- magnet is not damaged
- Temperature rise of coil: ~4K



Summary

- Construction of the RAON is in progress.
- Prototyping and testing of major components have been in progress through domestic/international vendors :
 - QWR HT in the cryomodule was conducted (May/2017)
 - HWR HT in the cryomodule is planned (Aug/2017)
 - SSR1 cavity VT is planned (Aug/2017)
 - HTS (High Tc Superconductor) quadrupole was tested successfully
- Beam commissioning is conducted
 - RFQ beam test was conducted (Nov/2016)
 - QWR beam test is planned (Sep/2017)

Collaboration

The RAON appreciates the collaboration with

- ANL, Cornell Univ, FNAL
- CEA, GANIL
- IHEP, IMP
- KEK, RIKEN
- TRIUMF

You are welcome to join the collaboration.

Contributors

- D. Jeon, H.C. Jung, H.M. Jang, Y.K. Kwon, S.C. Jeong, S.J. Choi, H.J. Jang, J.H. Jang, T.K. Ki, J.H. Kim, Y.K. Kim, S.I. Lee, B.S. Park, H.J. Cha, B.H. Choi, C.J. Choi, J.W. Choi, O.R. Choi, Y.J. Choi, I.W. Chun, I.S. Hong, M.O. Hyun, H.Y. Jeong, H.C. Jin, H.C. Jo, Y.B. Jo, Y.W. Jo, J.D. Joo, M.J. Joung, Y.C. Jung, I.I. Jung, J.S. Kang, D.G. Kim, D.M. Kim, H.J. Kim, H.T. Kim, J.W. Kim, W.K. Kim, Y.H. Kim, D.Y. Lee, J.W. Lee, K.W. Lee, M.K. Lee, S.B. Lee, S.H. Nam, M.J. Park, K.T. Seol, I.K. Shin, J.H. Shin, C.W. Son, H.J. Son, K.T. Son, K.S. Yang, S.W. Yoon, A. Zaghloul

Thank you for your attention
谢谢

