



The Commissioning of the European XFEL Linac and its Performance

Detlef Reschke

Winfried Decking, Nick Walker, Hans Weise - DESY
for the European XFEL Accelerator Consortium and
Commissioning Team
SRF 2017, Lanzhou



First Lasing

2



ACCELERATORS | PHOTON SCIENCE | PARTICLE PHYSICS
Deutsches Elektronen-Synchrotron
A Research Centre of the Helmholtz Association

[DESY HOME](#) | [RESEARCH](#) | [NEWS](#) | [ABOUT DESY](#) | [CAREER](#) | [CONTACT](#)



INFOS & SERVICES

- » PRESS
- » WORK AND PRIVATE LIFE
- » OFFERS FOR PUPILS
- » SERVICES FOR INDUSTRY
- » DESY USER

» ACCELERATORS

» PHOTON SCIENCE

» PARTICLE PHYSICS




Light of the future »


DESY is the main shareholder of the next generation X-ray laser

FIRST LASING.

World's largest X-ray laser generates first laser light



1 2 3 4 5



17/05/04 - Press-Release

Biggest X-ray laser in the world generates its first laser light

In the metropolitan region of Hamburg, the European XFEL, the biggest X-ray laser in the world, has reached the last major milestone before the official opening in September. The 3.4 km long facility,...




The super X-ray laser »

More about the European XFEL in DESY's research magazine!

European XFEL at a Glance

3


- International project realised in Hamburg area, Germany



European XFEL at a Glance

3


- International project realised in Hamburg area, Germany
- 17.5 GeV superconducting linac, 500 kW beam power
- 27000 pulses per second in 10 Hz operation



European XFEL at a Glance

3


- International project realised in Hamburg area, Germany
- 17.5 GeV superconducting linac, 500 kW beam power
- 27000 pulses per second in 10 Hz operation
- Three variable gap undulators for hard and soft X-rays
- Initially 6 equipped experiments



European XFEL at a Glance


3

- International project realised in Hamburg area, Germany
- 17.5 GeV superconducting linac, 500 kW beam power
- 27000 pulses per second in 10 Hz operation
- Three variable gap undulators for hard and soft X-rays
- Initially 6 equipped experiments
- All accelerator and beamlines in tunnels 6 -25 m below surface




SRF Accelerator Overview

4



- s.c. linac with 97 1.3 GHz superconducting modules + 1 third harmonic module
- design gradient: 23.6 MV/m; pulsed with 1.3 ms rf pulse length
- 4 modules / 32 s.c. cavities are connected to one 10 MW klystron (“RF station”)
- 12 modules form a cryogenic string
- down to app. 50m behind the last module the complete beam vacuum is “particle free”

SRF Project History



- 1990's: Construction of the Tesla Test Facility (TTF) based on 1.3 GHz cavities (**TESLA type cavity**) and cryomodules
- 2000: First lasing at 109 nm at TTF, now FLASH
- 2002: TESLA TDR supplement with stand-alone XFEL
- 2006: European XFEL TDR + preparation of industrial cavity production
- 2007: Preparation of cryomodule assembly at CEA Saclay
- 2010: Orders placed for 800 series cavities + first prototype module assembly at CEA Saclay + Accelerator Consortium formed
- 2012: **First cavities delivered** “ready for test” + test at AMTF
- 2013: **First series modules assembled at CEA Saclay** + test at AMTF
- 2014: First modules installed to the accelerator tunnel
- 2016: **Last series modules assembled + installed to the tunnel**
Start of commissioning

Beam Commissioning Progress

6

System Overview



Dec.16:
cooldown

13/01

15/01 @ 130 MeV
19/01 @ 600 MeV

02/02 @ 600 MeV
22/02 @ 2.5 GeV




25/02 @ 2.5 GeV
19/03 @ 6 GeV
08/04 @ 12 GeV
(22/06 @ 14 GeV)

27/04/17


2. May 17: First lasing observed
June 17: Beam to experimental area

FIRST LASING
World's largest X-ray laser
generates first laser light

First diffraction pattern at SPB/SFX 29.6.2017



View Along the 1 km Long Superconducting Accelerator



Injector in Operation since 2015/2016

8



- N.c. photoinjector conditioned and characterized at PITZ, DESY-Zeuthen
- Injector cool-down 12/2015
- First Beam on 18/12/2015 - commissioning till Q2/2016
- 3.9 GHz system operational from day 2
- 1.3 GHz module w/o cavity limitation up to 160 MeV
- Full bunch train length (27000 bunches/s) reached for 20pC-1000pC bunch charges
- Photocathode laser (Yb:YAG laser from Max-Born Institute Berlin $257\text{ nm} \leq 4\text{ }\mu\text{J}$; 3 ps) with excellent up-time
- Laser heater commissioned (but not in routine operation)

P. Pierini, MOPPB100
M. Schmökel, MOPB088
INFN Milano, MOPB077

Injector in Operation since 2015/2016

8



Talk by Paolo Pierini on Friday

Z, DESY-Zeuthen

- N.c. photoinjector
- Injector cool-down
- First Beam on 1
- 3.9 GHz system
- 1.3 GHz module
- Full bunch train length (27000 bunches/s) reached for 20pC-1000pC bunch charges
- Photocathode laser (Yb:YAG laser from Max-Born Institute Berlin $257\text{ nm} \leq 4\text{ }\mu\text{J}$; 3 ps) with excellent up-time
- Laser heater commissioned (but not in routine operation)

P. Pierini, MOPPB100
M. Schmökel, MOPB088
INFN Milano, MOPB077

Overview of XFEL Cryogenic Equipment

9

Cryo Plant

- Upgraded HERA cryo plant with new 2K **cold compressors (CC)**
- Cooling capacity
 - 2K : >1.9 kW
 - 5/8K : 4 kW
 - 40/80K : 26 kW
- Linac is **one 1.5 km long cryo-string** (300t)
- 671 control valves, >3,800 sensors, 433 regulation loops, > 22,000 records, ...
- Problem with lifetime of CC-engines (bearings) => close to solution!

Linac


Cold Compressors

He Distribution

Overview of XFEL Cryogenic Equipment


9

Cryo Plant




- Upgraded HERA cryo plant with new 2K **cold compressors (CC)**
- Cooling capacity
 - 2K : >1.9 kW
 - 5/8K : 4 kW
 - 40/80K : 26 kW
- Linac is **one 1.5 km long cryo-string** (300t)
- 671 control valves, >3,800 sensors, 433 regulation loops, > 22,000 records, ...
- Problem with lifetime of CC-engines (bearings) => close to solution!


**No cold leaks !
All static losses in budget (prel.)!**

**Linac****Cold Compressors****He Distribution**


Cryo: Operational Stability at 2K




- Requirement on 2K pressure stability: 2% peak to avoid cavity detuning
 - Complex system requires operation experience (= commissioning time)
 - Inner-system heaters to counteract dynamic processes
- => **Automation of heat load compensation and “compromise” adjustment of control parameters successful**



High Power RF System



11




Klystron and pulse transformer
below module

- HV Modulators in surface hall
- Connected to pulse transformer via up to 2km long pulse cables
- Absolute RF power measurement at Klystron, only !
(One power meter per Klystron arm)

XFEL LLRF System

12

- Each RF station with its own LLRF system in “master-slave” configuration



- Commissioning

- Cold coupler conditioning (when needed)
- Frequency tuning (from parking position)
- Coupler tuning (target QL)
- Power-based gradient calibration (coarse)
- Closed-loop operation (feedback, learning feedforward)
- Cavities: “Multipacting” processing (if necessary)
- Couplers: 4 couplers shorted due to 70K window overheating
- Establish beam transport (0.5 nC, 30 bunches)
- Cavity phasing (moving waveguide phase shifters)
- Beam-based gradient calibration (fine)

RF ONLY


D. Kostin, MOPB111

**BEAM
REQUIRED**

XFEL LLRF System

12

- Each RF station with its own LLRF system in “master-slave” configuration



- Commissioning

- Cold coupler
- Frequency tuning
- Coupler tuning
- Power-based
- Closed-loop
- Cavities: “Multi”
- Couplers: 4 couplers shorted due to 70K window overheating
- Establish beam transport (0.5 nC, 30 bunches)
- Cavity phasing (moving waveguide phase shifters)
- Beam-based gradient calibration (fine)




Talk by Mathieu Omet
on Friday

RF ONLY

D. Kostin, MOPB111

BEAM
REQUIRED



AMTF Test Stand Infrastructure at DESY



Cryomodules: From AMTF to XTL

21

- The initially projected rate of module assembly, testing and installation to XTL was one cryomodule per week.
- Variation in coupler availability was compensated by additional efforts at CEA Saclay wrt. assembly rate.
- Gained experience with module testing was used to shorten test duration of module XM40+ .
- During the end of production the major non-conformity was overheating at the 70K coupler window; all necessary warm coupler parts were exchanged.
- Repaired modules were retested at AMTF only when needed.
- Individual waveguide tailoring was done for all modules depending on the cavity performance



M. Schmökel, MOPB088
E. Vogel, MOPB015
F. Hoffmann, MOPB013
K. Kasprzak, MOBP106

Cryomodule counting


22

- 103 modules (XM-3 to XM100) assembled at CEA Saclay and tested at AMTF
- 1 module in the injector
- 96 modules in 103 working weeks assembled to XTL
- 5 modules not installed yet
 - XM8 (leaky cryogenic line)
 - XM46 & XM50 (inacceptable cavity performance)
 - XM99 (leaky beam line)
 - XM100 now spare module (XM-2 used in tunnel)
- XM-3 used for cw-tests (non PED certified cavities)
- In XTL one RF station (A26) not installed yet
- Two RF stations require final installation work (A24,A25)



89 modules / 712 cavities for operation so far
– 5 cav. (shorted due to poor performance)
– 4 cav. (shorted due to coupler heating)
= 703 cavities accelerating

AMTF Cryomodule Test: Average Gradient Performance



vertical test (clipped at 31 MV/m)
cryomodule performance



Remark:

Clipping at 31 MV/m is done due to max. available RF power; limit given by waveguide distribution.

- Module performance well above specs. and visible improvement with time
- Tunnel installation used sorting of modules based on AMTF performance
- XM98 as scavenger module

	N_{cavs}	Average	RMS
VT	815	28.3 MV/m	3.5
CM	815	27.5 MV/m	4.8


Impact of Waveguide Distribution (WD) system (Installed Gradient)





courtesy V. Katelev

- One 10-MW klystron drives four modules (32 cavities)
- WD of each module tailored according to AMTF test results:
 - maximising voltage
 - up to 3dB difference between cavity pairs allowed
- Allow up to 3dB split between adjacent cryomodule pairs
- Assumption: Equal power output from two klystron arms

=> Reduction in installed gradient




Impact of Waveguide Distribution (WD) system (Installed Gradient)



courtesy V. Katelev

- One 10-MW klystron drives four modules (32 cavities)
- WD of each module tailored according to AMTF test results:
 - maximising voltage
 - up to 3dB difference between cavity pairs allowed
- Allow up to 3dB split between adjacent cryomodule pairs
- Assumption: Equal power output from two klystron arms


=> Reduction in installed gradient



Energy Reach of European XFEL

18

14 GeV achieved (22 June 2017 00:30)




- For 14 GeV: 23 RF stations (89 modules) in operation
- At present the bunch compressor working point of BC2 (2.4 GeV) leads to maximum energy of 19.5 GeV

Operating so far

19


- No significant degradation of individual cavities / modules observed so far
- Some gradient reduction in tunnel configuration observed
=> Tunnel waveguide distribution and calibrations under investigation



- Operation of RF stations “off beam” allows commissioning/investigation of single RF stations parallel to lasing operation
- More cavities needed short Multipacting processing than in AMTF test
- Preliminary:
Average Q-value is $>10^{10}$ estimated from the dynamic cryo losses at 12-14 GeV


Summary (or “Linac in operation“)

20



- 23 out of 25 RF stations are commissioned at moderate gradients and with cryo losses in budget
- Handed over to operations and controlled via FSM
- Detailed measurements will show the path towards higher beam energies **A1**
- Inner loop RF stability < 0.01 deg, $< 0.01\%$
- Preliminary measurements of beam energy jitter $\approx 10^{-4}$
- 0.15nm SASE delivered to experimental area
- The last two RF stations still require longer tunnel access

One Kilometer of Cold Linac



**THANK YOU TO ALL CONTRIBUTORS TO THE
EUROPEAN XFEL**

