

# Commissioning of the EBIS-Based Heavy Ion Preinjector Deepak Raparia Jim Alessi

Collider-Accelerator Department Brookhaven National Laboratory

Project Funding:





NASA



Commissioning of the EBIS-based heavy ion Preinjector



- Overview of the EBIS Preinjector project
  - What it is. Why we're doing it
- Electron Beam Ion Source (EBIS)
- Other key hardware
- System Performance
- Commissioning results with He<sup>+1</sup>,Au<sup>+32,</sup> Fe<sup>+20</sup>
- Next steps

<u>Further details</u> – M. Okamura "Beam Commissioning Results for the RFQ ..." and D. Raparia "Commissioning of the IH Linac ....." at this conference.





Two 14 MV Tandem Van de Graaffs



Two 14 MV Tandem Van de Graaffs

#### EBIS Preinjector is located very close to the Booster





860 m long transport line from the Tandems to the Booster



Commissioning of the EBIS-based heavy ion Preinjector



 Increased flexibility to handle the simultaneous needs of RHIC and NASA (fast switching between species)

• Capability to provide ions not presently available, such as noble gas ions (for NASA), uranium (RHIC).

•Simpler technology, robust, more modern

• Elimination of two stripping stages and an 860 m long transport line, leading to improved performance



# **Principle of EBIS Operation**





Radial trapping of ions by the space charge of the electron beam. Axial trapping by applied electrostatic potentials at ends of trap.

- The total charge of ions extracted per pulse is ~ (0.5 0.8) x ( # electrons in the trap)
- Ion output per pulse is proportional to the trap length and electron current.
- Ion charge state increases with increasing confinement time.
- Output current pulse is ~ independent of species or charge state!



#### **Electron Beam Ion Source (EBIS)**

High charge state heavy ions produced by trapping and stepwise ionizing in an electron beam



BNL: 10 A electron beam; 5T magnet; 1.5 m long trap region

# Ion Injection and Extraction from the EBIS

**External ion injection** provides most ion species.







#### Test EBIS was half trap-length prototype at BNL





This proof-of-principle has been operating very successfully in the lab for many years.

10A electron beam; has produced mA's of beams such as Au, Cu, Ne, Ar, Cs, etc.



Commissioning of the EBIS-based heavy ion Preinjector



![](_page_10_Figure_1.jpeg)

![](_page_10_Picture_2.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

![](_page_11_Picture_1.jpeg)

Species	He to U
Output (single charge state)	≥1.1 x 10 <sup>11</sup> charges
Intensity (examples)	3.4 x 10 <sup>9</sup> Au <sup>32+</sup> / pulse       (1.7 mA)         5 x 10 <sup>9</sup> Fe <sup>20+</sup> / pulse       (1.6 mA)         6.3 x 10 <sup>10</sup> He <sup>1+</sup> / pulse       (2.0 mA)
Q/m	$\geq$ 0.16, depending on ion species
Repetition rate	5 Hz
Pulse width	<b>10</b> - 40 μs
Switching time between species	1 second
Output emittance (Au <sup>32+</sup> )	$< 0.18 \pi$ mm mrad,norm,rms
Output energy	17 keV/amu

![](_page_11_Picture_3.jpeg)

# **Key features of the EBIS**

![](_page_12_Picture_1.jpeg)

• High current electron gun (10-20A, IrCe cathode)

![](_page_12_Picture_3.jpeg)

![](_page_12_Figure_4.jpeg)

• Electron collector (design for 15A \* 15 kV = 225 kW; 50 ms\* 5Hz = 25% df, to dc)

![](_page_12_Picture_6.jpeg)

![](_page_12_Picture_7.jpeg)

d heavy ion Preinjector

# Key features of the EBIS (cont.)

![](_page_13_Picture_1.jpeg)

• Superconducting solenoid (~5T, 2 meter, 8" warm bore)

![](_page_13_Picture_3.jpeg)

- Vacuum  $\sim 10^{-10}$  in the trap region
- Controls makes the complex programming of many electrode voltages during an EBIS cycle easy and reproducible

![](_page_13_Picture_6.jpeg)

![](_page_14_Picture_0.jpeg)

# All preinjector hardware is in place and operating.....

# shown in the following slides....

![](_page_14_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# **EBIS during installation**

![](_page_15_Picture_1.jpeg)

![](_page_15_Picture_2.jpeg)

11 Racks of power supplies for EBIS, all pulsing to 100 kV along with the EBIS, during ion extraction.

![](_page_15_Picture_4.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

September 13-17, 2010

# EBIS inside the high voltage cage

![](_page_16_Picture_1.jpeg)

![](_page_16_Picture_2.jpeg)

![](_page_16_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

#### 1+ ion injection lines

![](_page_17_Picture_1.jpeg)

![](_page_17_Picture_2.jpeg)

![](_page_17_Picture_3.jpeg)

Hollow Cathode Ion Source based on design used on Saclay EBIS.

![](_page_17_Picture_5.jpeg)

BROOKHAVEN

Commissioning of the EBIS-based heavy ion Preinjector

Low Energy Vacuum Arc

Source (I. Brown);

# Matching to the RFQ

![](_page_18_Picture_1.jpeg)

![](_page_18_Picture_2.jpeg)

BROOKHAVEN NATIONAL LABORATORY

Commissioning of the EBIS-based heavy ion Preinjector

# RFQ and Linac Design Specifications

Parameter	RFQ	Linac	Units
Туре	4-rod	IH	
Operating Frequency	100.625		MHz
Design Beam Current	10	5	mA
Maximum Beam Current	>20	>10	mA
Q/m	0.16 - 1.0		
Repetition Rate, Max	5		Hz
Pulse Width	≤ 1.0		ms
Input Energy	17.0	300	keV/u
Input Emittance (rms, normalized, Au <sup>32+</sup> )	0.09	0.11	$\pi$ mm mrad
Input Emittance, longitudinal (90%)	-	172	π keV/u-deg
Acceptance (normalized)	≥ 1.7	≥4.3	$\pi$ mm mrad
Output Energy	300	2000	keV/u
Emittance Growth	≤ 20		%
Output Emittance, longitudinal (90%)	≤ 172		π keV/u-deg
$\Delta E$ (90%) for Au <sup>+32</sup>		< ±10	keV/u
Transmission Efficiency	>	90	%

## **RFQ from IAP, Frankfurt (A. Schempp)**

![](_page_20_Picture_1.jpeg)

![](_page_20_Picture_2.jpeg)

#### 100 MHz

Accelerates the beam from 17 keV/u to 300 keV/u

#### Fabricated by NTG

![](_page_20_Picture_6.jpeg)

![](_page_20_Picture_7.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# Linac from IAP, Frankfurt (U. Ratzinger)

![](_page_21_Picture_1.jpeg)

![](_page_21_Picture_2.jpeg)

#### 100 MHz Accelerates the beam from 300 keV/u to 2 MeV/u

#### Cavity Fabricated by PINK; Quad by Bruker

![](_page_21_Figure_5.jpeg)

NATIONAL LABORATORY

![](_page_21_Picture_6.jpeg)

#### RFQ. MEBT, and Linac (moved into place in June, 2010)

![](_page_22_Picture_1.jpeg)

![](_page_22_Picture_2.jpeg)

![](_page_22_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# RFQ, MEBT (C-1), and Linac

![](_page_23_Picture_1.jpeg)

![](_page_23_Picture_2.jpeg)

![](_page_23_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# Linac and EBIS-to-Booster transport

![](_page_24_Picture_1.jpeg)

![](_page_24_Picture_2.jpeg)

![](_page_24_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# **Buncher C-2 in transport line**

![](_page_25_Picture_1.jpeg)

![](_page_25_Picture_2.jpeg)

![](_page_25_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

#### **Beamline in Booster**

![](_page_26_Picture_1.jpeg)

![](_page_26_Figure_2.jpeg)

![](_page_26_Picture_3.jpeg)

#### **RF Amplifiers**

![](_page_27_Picture_1.jpeg)

![](_page_27_Picture_2.jpeg)

![](_page_27_Picture_3.jpeg)

#### RFQ & Linac – 350 kW each (from Continental) Bunchers – 2 @ 10 kW, 1 @ 20 kW (from Armstrong)

![](_page_27_Picture_5.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# **EBIS** is operational

![](_page_28_Picture_1.jpeg)

![](_page_28_Figure_2.jpeg)

Helium ion yield vs. electron current is scaling properly – RHIC EBIS has twice the trap length of Test EBIS and is producing twice the output compared to Test EBIS (red points vs. green points)

![](_page_28_Picture_4.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

![](_page_29_Figure_0.jpeg)

•Low resolution TOF spectrum measured on a Faraday cup shows a gold fraction of extracted charge is approximately 60% (will improve after baking).

•We have operated electron current up to 8 A (design 10 A) . Typically operated so far at  $\sim$ 5A, up to 160 ms confinement times

•100 kV platform voltage has been achieved (maximum required is ~90 kV)

•Ion injection from both external sources (Au and Fe injection)

![](_page_29_Picture_5.jpeg)

![](_page_30_Picture_1.jpeg)

- •RFQ on Test EBIS He, Cu, Ne accelerated; measured E, dE
- •LEBT emittance of He<sup>1+</sup> from RHIC EBIS
- •RFQ & MEBT emittances of He<sup>1+</sup>; Au<sup>32+</sup>, TOF
- Linac delivery 4/19/10; quad repaired 6/11/10
  First accelerated beam 6/19
- Beam transported around the bend (momentum analysis) 6/24
  RFQ energy around the bend, then RFQ & C1
  Linac energy around the bend, then use C2 to adjust dE
- •He<sup>1+</sup> circulating in Booster (before summer shutdown) 6/30-7/2
- •Au<sup>32+</sup> to middle of bend at CD-4 intensity 8/17
- •Fe<sup>20+</sup> to the middle of the bend at CD-4 intensity 8/29

![](_page_30_Picture_10.jpeg)

The LEBT and MEBT beam lines were each first commissioned with temporary diagnostics, before moving the RFQ, and then the linac, into place.

![](_page_31_Picture_1.jpeg)

![](_page_31_Figure_2.jpeg)

![](_page_31_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

![](_page_32_Figure_0.jpeg)

#### First beam from EBIS circulating in the Booster (7/2/10)!

![](_page_33_Picture_1.jpeg)

![](_page_33_Figure_2.jpeg)

![](_page_33_Picture_3.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

# EBIS beams transported to middle of bend (2 MeV/u)

![](_page_34_Picture_1.jpeg)

e+1	Conf. Time	2.5 ms
	<b>RFQ</b> Power	40 kW
	Linac Power	76 kW
	Pulse width	<20 µs
	Intensity	7 x 10 <sup>10</sup> ions / pulse
	Intensity	7 x 10 <sup>10</sup> ions / pul

#### Transmission (helium):

RFQ Input FC	1.4 mA (18.5 nC)	
RFQ Output FC	1.4 mA (15.0 nC)	T=100%,(T=81% charge)
XF14 (after linac)	1.1 mA	T=79%
XF 89 (before bend)	1.1 mA	T=100%
XF108 (after <i>both</i> bends)	1.0 mA	T=91%

![](_page_34_Picture_5.jpeg)

# Between the two bends (continued)

![](_page_35_Figure_1.jpeg)

Channel 1

Au +32 Conf. Time RFQ Power Linac Power Pulse width

Conf. Time65 msRFQ Power95 kWLinac Power180 kWPulse width20 µsIntensity/pulse3.7 x10<sup>8</sup> ions/pulse

![](_page_35_Figure_4.jpeg)

Green trace is  $Au^{+32}$  between the bends (1V=109  $\mu$ A).

500 mV / div Trace A 50 µVs / div Trace D Conf. Time 130 ms 500 mV / div Fe<sup>+20</sup> voltage **RFQ** Power 20 kW Linac Power 37 kW Pulse width 36 µs 4.75 x 10<sup>8</sup> ions/pulse Intensity/pulse 50 µsec / div timebase FC between dipole bends 10.9uA/V Fe

GreenFC between dipole bends 10.9uA/V FeRedIntegral of CH 1 [0.0109nC/uVs]MagentaFC between dipole bends 10.9uA/V (background)

![](_page_35_Picture_8.jpeg)

# **Beam switching**

![](_page_36_Picture_1.jpeg)

- Alternating injection Fe from LEVA; Au from HCIS
- 65 ms / 130 ms confinement switching
- 92 kV / 32 kV platform voltage switching
- RF systems all powers alternating a factor of 4.8
- Dipoles 2270A / 1030 A switching in 1 second
- All transport lines switching values pulse-to-pulse
  - Ion injection line quads and deflectors
  - LEBT solenoid & deflectors
  - MEBT quads
  - Linac quads
  - HEBT quads & steerers

![](_page_36_Picture_13.jpeg)

![](_page_36_Picture_14.jpeg)

Commissioning of the EBIS-based heavy ion Preinjector

#### All CD-4 parameters have been demonstrated (DOE requirement for project completion)

![](_page_37_Picture_1.jpeg)

	CD-4 Performance	CD-4 Status
Species	Fe, Au	Complete
Intensity	<ol> <li>3. 10<sup>8</sup> Au<sup>+32</sup> /pulse</li> <li>4. 10<sup>8</sup> Fe<sup>+20</sup>/pulse</li> </ol>	3.7 x 10 <sup>8</sup> Au <sup>+32</sup> / pulse 4.75 x 10 <sup>8</sup> Fe <sup>+20</sup> / pulse
Charge-to-mass ratio (Q/m)	0.162 (Au) 0.357 (Fe)	Complete
Repetition rate	Demonstration of pulsing	Complete
Pulse width	10-40 µs	Complete
Switching time between species	Demonstration of switching	Complete
Output energy	2 MeV/amu	Complete

![](_page_37_Picture_3.jpeg)

![](_page_38_Picture_1.jpeg)

- For further commissioning during the FY 2011 run, pulses from EBIS can be injected and accelerated in Booster <u>in parallel</u> with RHIC and NASA operation from Tandem.
- EBIS will provide He and Ne beams to NASA this Fall. Tandem will continue to provide the other beams for the Fall NASA run.
- Gold for RHIC will be tested / developed during the spring Au run.
- EBIS may provide a short run of Uranium for RHIC in the spring.
- Ramp-up of the preinjector intensity (~ factor of 10)
  - Full bake of EBIS
  - Transmission improvements
  - Routine operation at 10A electron beam
  - Increase of injected ion intensity (slow injection)

![](_page_38_Picture_11.jpeg)

# Summary

![](_page_39_Picture_1.jpeg)

- All systems are operating, and performing as expected
  - good agreement between measurements and simulations
- EBIS has operated continuously for multi-day shifts; also, the full preinjector can be started up in ~1 hour
- He<sup>1+</sup>, Au<sup>32+</sup> and Fe<sup>20+</sup> beams were transported to Booster, and helium was circulated in Booster
- Au/Fe back/forth switching every 2 seconds
- All CD-4 requirements (for project completion) have been achieved.
- Full design parameters (platform voltage, rf powers, magnet currents, etc.) are met routinely, except for full electron current and rep rate
  - no show-stoppers or new hardware needed, just further time
- Next phase is ramp-up of intensity

Special thanks to IAP, Frankfurt, for the RFQ, Linac, and 3 bunchers

![](_page_39_Picture_12.jpeg)