

# Status and challenges of **HIAF**

**H**igh-**I**ntensity heavy ion **A**ccelerator **F**acility



**Jiancheng Yang**

Chief engineer of HIAF project

**Lijun Mao**

Institute of Modern Physics (IMP)  
Chinese Academy of Sciences (CAS)

Dec. 5th, 2022


- 1. Brief introduction of the HIAF**
- 2. The key components of accelerator complex**
- 3. Experimental terminal and station**
- 4. Hardware fabrication and civil construction**
- 5. Summary**

## High-Intensity Heavy Ion Accelerator Facility-HIAF

HIAF is one of the mega scientific facilities approved by the central government in Twelfth Five-Year Plan

An aerial architectural rendering of the HIAF campus. The image shows a large, modern facility with several large, curved, white buildings that resemble arenas or stadiums. These are surrounded by green lawns, trees, and other smaller buildings. The entire complex is set against a backdrop of dense green forest. The rendering is presented in a top-down perspective, showing the layout of the various buildings and the surrounding landscape.

The project is proposed by IMP, CAS  
The campus locates in Huizhou City of Guangdong Province  
The total budget is 2.8 billion CNY  
The construction of project started at the end 2018, and the period is 7 years



## Fascinating and crucial questions

- To explore the limit of nuclear existence
- To study exotic nuclear structure
- Understand the origin of the elements
- To study the properties of High Energy and Density Matter

.....

*Next-generation facilities being constructed or proposed worldwide:*

- SPIRAL2 at GANIL in Caen, France
- FAIR at GSI in Darmstadt, Germany
- FRIB at MSU in the U.S.
- NICA at JINR, Dubna, Russia
- EURISOL in Europe



**High Intensity Heavy-ion  
Accelerator Facility**

**HIAF in China**

## Accelerator components and experiment terminals

High energy experiment station


2

HFRS: Radioactive beam line

3

4

Radioactive beams  
physics station



5

High precision  
spectrometer ring

6

e-ion recombination  
spectroscopy

SRing:

Spectrometer ring

Circumference: 273m

Rigidity: 13-15 Tm

BRing

Fast cycle ring

Circumference: 590 m

Rigidity: 34 Tm

iLinac:

Superconducting linac

1

Low energy nuclear structure  
and irradiation terminal

SECR:

Superconducting  
ECR source

BIM (Building information model)

## ■ HIAF main parameters

**To provide very high intensity heavy ion beam**

|                                                               | SECR                                | iLinac                              | B Ring                                                                     | HFRS                               | S Ring                                                   |
|---------------------------------------------------------------|-------------------------------------|-------------------------------------|----------------------------------------------------------------------------|------------------------------------|----------------------------------------------------------|
| <b>Length /<br/>circumference (m)</b>                         | ---                                 | 114                                 | <b>569</b>                                                                 | 192                                | <b>277</b>                                               |
| <b>Final energy of U<br/>(MeV/u)</b>                          | 0.014<br>(U <sup>35+</sup> )        | 17 (U <sup>35+</sup> )              | <b>835 (U<sup>35+</sup>)</b>                                               | 800 (U <sup>92+</sup> )            | <b>800 (U<sup>92+</sup>)</b>                             |
| <b>Max. magnetic<br/>rigidity (Tm)</b>                        | ---                                 | ---                                 | <b>34</b>                                                                  | 25                                 | <b>15</b>                                                |
| <b>Max. beam<br/>intensity of U</b>                           | <b>50 pμA<br/>(U<sup>35+</sup>)</b> | <b>28 pμA<br/>(U<sup>35+</sup>)</b> | <b>2×10<sup>11</sup>ppp<br/>6×10<sup>11</sup>pps<br/>(U<sup>35+</sup>)</b> | -----                              | <b>(0.5-1) ×10<sup>12</sup>ppp<br/>(U<sup>92+</sup>)</b> |
| <b>Operation mode</b>                                         | DC                                  | CW or<br>pulse                      | <b>fast ramping<br/>(12T/s, 3Hz)</b>                                       | Momentum-<br>resolution<br>1100    | <b>DC,<br/>deceleration</b>                              |
| <b>Emittance or<br/>Acceptance (H/V,<br/>π·mm·mrad, dp/p)</b> |                                     | 5 / 5                               | <b>200/100,<br/>0.5%</b>                                                   | ±30mrad(H)/±<br>15 mrad(V),<br>±2% | <b>40/40, 1.5%<br/>(normal mode)</b>                     |

# Brief introduction of the HIAF




## ■ HIAF construction time schedule

| 2019                                                | 2020                       | 2021                                                                                       | 2022                                      | 2023                                  | 2024                               | 2025        | 2026        |
|-----------------------------------------------------|----------------------------|--------------------------------------------------------------------------------------------|-------------------------------------------|---------------------------------------|------------------------------------|-------------|-------------|
| Civil construction                                  |                            |                                                                                            |                                           |                                       |                                    |             |             |
|                                                     |                            | Electric power, cooling water, compressed air, network, cryogenic, supporting system, etc. |                                           |                                       |                                    |             |             |
| ECR design & fabrication                            |                            | SECR installation and commissioning                                                        |                                           |                                       | ★                                  |             |             |
|                                                     | Linac design & fabrication |                                                                                            |                                           | iLinac installation and commissioning |                                    | Day one exp | ★           |
| Prototypes of PS, RF cavity, chamber, magnets, etc. |                            |                                                                                            | fabrication                               |                                       | BRing installation & commissioning |             | Day one exp |
|                                                     |                            |                                                                                            | HFRS & SRing installation & commissioning |                                       |                                    | Day one exp |             |
|                                                     |                            |                                                                                            | Terminals installation                    |                                       |                                    |             |             |

- The first ion beam provided by **FECR** is at the end of 2023;
- The low energy ion beam of **iLinac** is expected at the end of 2024;
- The high energy ion beam from **BRing** is in September of 2025
- The Day One Experiment in **SRing** will be in April of 2026

# The key components of accelerator

## ECR + superconducting linac + fast ramping rate synchrotron



# The Front End




Permanent magnet structure  
and reliable beam production

28 GHz SECRAI


**3<sup>rd</sup> generation,**  
Superconducting ECR ion source  
with Advanced design in Lanzhou

**iLINAC**

2.45 GHz ECR



| Ion               | SECRAI II 28+18 GHz<br>(~2018, 10 kW) |
|-------------------|---------------------------------------|
| O <sup>6+</sup>   | 6700                                  |
| O <sup>7+</sup>   | 1750                                  |
| Ar <sup>12+</sup> | 1190                                  |
| Ar <sup>14+</sup> | 1040                                  |
| Ar <sup>16+</sup> | 620                                   |
| Kr <sup>18+</sup> | 1030                                  |
| Kr <sup>23+</sup> | 436                                   |
| Kr <sup>28+</sup> | 146                                   |
| Xe <sup>27+</sup> | 870                                   |
| Xe <sup>30+</sup> | 365                                   |
| Xe <sup>34+</sup> | 135                                   |
| Bi <sup>31+</sup> | 680                                   |
| U <sup>33+</sup>  | 450                                   |






45 GHz FEER

**4<sup>th</sup> generation ECR ion source**

Solutions to the stringent needs of the superconducting linac  
capable of accelerating very intense beams with broad A/Q ratios.

# The Front End


The first 45GHz superconducting ECR in the world: **50 pμA (U<sup>35+</sup>)**




Most technical challenges have been verified, system integration is under progress



Sextupole Coils




Full-sized cold mass



45 GHz microwave coupling

The first plasma at 45 GHz is expected in 2023

# High current superconducting ion linac





- Pulsed  
28 pμA U<sup>35+</sup>
- CW  
15 pμA U<sup>35+</sup>

To B Ring or  
Terminal 1



3HB+RFQ MEBT QWR007

HWR015

total length ~8.5m



ring115, naked cavity rings




L-RFQ RF training log

A Platform is constructed to demonstrate the high current RFQ, CW operation with heavy ion beam has been done, total operation time >1000 hours show the good performance


# High current superconducting ion linac



| ions      | P, H <sub>2</sub> <sup>+</sup> , α |
|-----------|------------------------------------|
| frequency | 162.5 MHz                          |
| current   | 10 mA                              |
| E in RFQ  | 40 keV                             |
| E out RFQ | 3.1 MeV                            |
| Energy    | 20/30/40MeV                        |
| Temp.     | 4.5 K                              |




**Supported** by “strategic Priority research Program” of the Chinese Academy of Sciences



## SRF Main Hardware Progress



HWR015 Cavity



QWR007 Cavity Parts



HWR015 Cavity Production




QWR Couplers





QWR/HWR Tuners


# Fast ramping booster synchrotron BRing



## ➤ 4-D painting injection



Simultaneous injection in H and V planes



| Ions                   | Plane      | Injection Turns | Single injection                       |
|------------------------|------------|-----------------|----------------------------------------|
| $^{238}\text{U}^{35+}$ | H          | 33              | $3.3 \times 10^{10}$                   |
|                        | V          | 16              | $1.6 \times 10^{10}$                   |
|                        | <b>H+V</b> | <b>150</b>      | <b><math>2.0 \times 10^{11}</math></b> |

Novel electrostatic septum with low beam loss-**corner septum**


**Nearly 10 times over the conventional single-plane injection.**

# Fast ramping booster synchrotron BRing

## ➤ Fast ramping rate mode

### Why?

Due to **space charge** and **dynamic vacuum** effect, beam should be launched to the high energy as soon as possible.



Repetition rate: 3-5 Hz, 5-10Hz

**The highest ramping rate for heavy ion synchrotron, challenges for key system, such as power supply、RF and vacuum chamber**

**A major breakthrough through innovative technologies:**

**1. Fast ramping rate  
full energy storage  
power supply**


**2. Magnetic alloy  
core loaded RF  
system**

**3. Ceramic-lined  
thin wall vacuum  
chamber**

# 1. Fast ramping full energy storage power supply

- Load specification and performance requirement of dipole power converters featured by fast ramping rate: **12T/s,  $\pm 38000\text{A/s}$**



|                            |                            |
|----------------------------|----------------------------|
| Excitation current/voltage | 3900A/4300V                |
| load inductance            | 116mH                      |
| Load Resistance            | 36.4m $\Omega$             |
| Current changing rate      | $\leq \pm 38000\text{A/s}$ |
| Flat bottom error          | $\leq \pm 0.2\text{A}$     |
| tracking error             | $\leq \pm 0.2\text{A}$     |
| Flat top error             | $\leq \pm 0.2\text{A}$     |



**Peak power reaches  $\pm 180\text{MW}$  totally at full load**

**Challenges:** High tracking precision and low current ripple, especially **strong unallowable line voltage fluctuation due to very large cyclic variation of reactive power**

- A innovative power supply topology are proposed for HIAF BRing ( **variable forward excitation, full energy storage, PWM rectification technology** )





**Block diagram of dipole power supply**

- Energy capacitor will be used to store energy during the falling, and provide the energy for next fast ramping
- The energy can be controlled by PWM rectification technology, only active power will be taken from the grid!

# 1. Fast ramping full energy storage power supply


- A full size prototype has been developed successful, the key technology and design of the power supply have been verified



Leading level performance has been achieved, output results on the real magnet loads:

Current 3900A, ramping rate  $> 38000\text{A/s}$ , tracking error  $< \pm 9.625\text{e-}5$ , **power requirement of dipoles will reduce from 180MVA to 15MVA**



- New generation of FPGA-based full digital controllers: High-speed serial communication, distributed real-time high computing performance control system



The series of full digital controller SZF-3 for HIAF


# 1. Fast ramping full energy storage power supply

- Power units have been processed and are being assembled



## 2. Magnetic alloy core loaded RF system

- High voltage: 240kV
- Short rise time ( $\leq 10\mu\text{s}$ ) for beam compression



**MA RF system:**

**Wideband and high-field gradient features**

**Not yet well established:**


**Fabrication of MA core module**

**Cooling of MA-loaded cavities operating at intense power dissipation**


**Voltage and phase waveform of  
BRRing RF system**

**MA loaded RF system:**


**Large size oil cooled  
MA core**




**High gradient direct cooling  
MA- loaded cavity**



**Broadband push-pull  
tetrode amplifier**




**Multi harmonic  
digital LLRF**



## 2. Magnetic alloy core loaded RF system


### ➤ Independent research and development of MA core

❑ Over ten years exploration from small( $\phi 90$ ), medium ( $\phi 460$ ), to large ( $\phi 780$ ) MA core.




### ➤ Breakthrough in MA fabrication, **international leading level:**

$\mu'_p Q_f$ : 5.3GHz @ 0.3MHz



Q value: (0.65~0.3) @ (0.1~20MHz)



## 2. Magnetic alloy core loaded RF system

- The first direct oil-cooled MA core loaded cavity in China







MA RF system



TH558 final stage

- ❑ The power test is carried out, voltage can reach 50kV@0.3~2.1MHz, and the third harmonic suppression is better than 25dB



Cavity pick-up voltage Voltage of ramping mode Harmonic suppression


Harmonic at ramping mode

### 3. The ceramic-lined thin-wall vacuum chamber

Due to high ramping rates, thin wall vacuum chambers are needed for all magnets to keep eddy currents at a tolerable level.

#### ■ Thin-wall vacuum chamber with reinforcing ribs


Complicated fabrication process  
Special material with high cost  
Low finished production rate  
Large gap of the magnet




Stainless steel-**0.3mm**  
Rib-**15mm**,one side

#### ■ New scheme:

Thin-wall chamber supported by ceramic rings



Stainless steel-**0.3mm**  
Ring-**3mm**,one side



Inside view of chamber





Vacuum pressure is  $4.3 \times 10^{-12}$  mbar after baking (250 °C, 72 h)

L=1.2m, straight thin wall chamber prototype have been developed




### 3. The ceramic-lined thin-wall vacuum chamber

- Ti/Cu/Ti/Au coating process was proposed to reduce the desorption yield and the impedance, magnetron sputtering coating machine has been built to mass-produce




Desorption yield decreased significantly after Au-coated

- A serial of full size chambers have been fabricated and key technology has been verified after several rounds of baking , the mechanical and vacuum performance test




# Experimental terminals & stations

# 1. Low energy nuclear structure terminal




Very high intense beam from iLinac

- **CW 15 pμA  $U^{35+}$ , 5-10 MeV/u**
- **Energies can be adjusted finely**



The gas-filled recoil separator



Multi-nucleon transfer reaction separator

- Synthesize new elements and isotopes
- Study nuclear decay properties
- Measure nuclear masses and lifetimes
- Determine nuclear charge radii and moments

**Explore the super-heavy region in the nuclear chart, new element ?**




New gas-filled recoil separator, SHANS2



## 2. High-energy experimental station

| Ion species             | Energy (GeV/u) | Intensity (ppp)      |
|-------------------------|----------------|----------------------|
| p                       | 9.3            | $2.0 \times 10^{12}$ |
| $^{12}\text{C}^{6+}$    | 4.2            | $6.0 \times 10^{11}$ |
| $^{78}\text{Kr}^{19+}$  | 1.7            | $3.0 \times 10^{11}$ |
| $^{209}\text{Bi}^{31+}$ | 0.85           | $1.2 \times 10^{11}$ |
| $^{238}\text{U}^{35+}$  | 0.835          | $1.0 \times 10^{11}$ |


- Hyper nuclear physics
- Phase diagram of strongly interacting matter




- Several GeV/u, high quality slow extraction



### 3. High energy fragment separator (HFRS)



| Rigidity /Tm | Spot size at target/mm       | Angular acceptance/mrad          | Momentum acceptance | First order Momentum resolution                                                                     |
|--------------|------------------------------|----------------------------------|---------------------|-----------------------------------------------------------------------------------------------------|
| 25           | $x = \pm 1$ ;<br>$y = \pm 2$ | $x' = \pm 30$ ;<br>$y' = \pm 15$ | $\pm 2.0\%$         | 1100<br>(emittance=30<br>$\pi \cdot \text{mm} \cdot \text{mrad}$<br>and<br>$x = \pm 1 \text{ mm}$ ) |



A world-unique facility, and its peculiarities are:

- **Maximum magnetic rigidity of 25 Tm**, high-energy RIBs with energy up to 2.9 GeV/u for A/Z=2 nuclides and 1.7 GeV/u for A/Z=3 nuclides,
- High primary beam suppression power and excellent separation power
- Versatile spectrometer, dispersive or achromatic mode ion-optical settings


### 3. High energy fragment separator (HFRS)

#### ➤ Full superconducting magnet beam line system



180 m long, 24 sets of cryostat

#### Superferric Dipole

- Large good field region ( $\pm 160 \times \pm 60 \text{ mm}^2$ )
- Superconducting coil
- Warm iron yoke
- Large margin - working point ( $28.2\% @ 1.6\text{T}$ )



#### Nested Discrete Cosine Theta (DCT) & Canted Cosine Theta (CCT)




### 3. High energy fragment separator (HFRS)




#### Design parameters of HFRS dipole

|                       |                  |
|-----------------------|------------------|
| Effective length      | 2.74 m           |
| Gap                   | 160 mm           |
| Central field         | 1.6 T            |
| Operation current     | 210 A            |
| Inductance            | 20 H             |
| Weight of Iron        | 40 t             |
| Cooling method        | LHe bath cooling |
| Operation temperature | 4.2 K            |

#### Superferric Dipole



L800-1



L800-2



L1200

# 4. Multi-function storage ring

## Key devices


- Electron cooling
- Stochastic cooling
- Two TOF detectors
- Electron target

## Operation modes

- Isochronous mode
- Normal Mode
- Internal-target Mode
- Ion-ion merging Mode

## Experiment programs


- Gas-jet target experiments
- DR experiments
- IMS & SMS
- Laser cooling
- Ion-ion merging experiments




**Precision frontiers machine for in-ring experiments**

## 4. Multi-function storage ring

### Isochronous mode with two TOF



HIRFL-CSR<sub>e</sub>



HIAF-SRing



43 masses are measured

Measured for the first time: 16

Precision improved: 27

Precision achieved:  $\Delta M/M \sim 10^{-7}$

Demonstrated the two TOF  
mode first time in the world




$\Delta M/M \sim 10^{-7} - 10^{-8}$


The highest precision of isochronous mass measurement

## 4. Multi-function storage ring


### ■ Electron cooler in SRing



450 keV DC magnetized electron cooler



Collector




Cooling section unit

| Energy          | 450 keV |
|-----------------|---------|
| Maximum current | 2.0 A   |
| Magnetic field  | 1500 Gs |
| Cooling length  | 7.4 m   |



coils



gun

# **Hardware fabrication and civil construction**

- Most of the hardware are in mass production




Dipole magnet



Quadrupole magnet




Primary target




Collimator



Beam instruments



- Most of the hardware are in mass production



2022.11



- **HIAF will be a world leading facility with very intense heavy ion beam and technical challenges**
- **The most of challenges, such as next generation FELCR, SRF technology and very fast cycle acceleration, have been verified successfully through extensive R&D work in past ten years.**
- **Hardware mass fabrication and volume production of various apparatuses are under progress, some of them come to the system integration and test stage.**
- **Phased installation of accelerator components and common system will begin in the summer of 2023.**
- **The early completion of project is expected at end 2025**

## High-Intensity Heavy Ion Accelerator Facility-HIAF

**World-class scientific user facility for international scientists and researches**

**HIAF welcome all of you !!!  
Huizhou, 2025**

*Thanks for your attention!*