



# Performance of and First Experiences with the LHC Beam Diagnostics

## **DIPAC 2009**

25<sup>th</sup> - 27<sup>th</sup> May

Mercure Hotel Europe, Basel, Switzerland


Rhodri Jones (CERN)

on behalf of the CERN Beam Instrumentation Group & all our collaborators



# Injection tests – First Beam into LHC

- Injection tests of up to 4 adjacent sectors
- Almost all hardware systems involved in tests
- Essential for:
  - Beam instrumentation
    - BPM / BLM
    - Screens
  - Control system
  - Optics
    - magnetic model and aperture






# Injection tests – First Beam into LHC

- Injection tests of up to 4 adjacent sectors
- Almost all hardware systems involved in tests
- Essential for:
  - Beam instrumentation
    - BPM / BLM
    - Screens
  - Control system
  - Optics
    - magnetic model and aperture

8<sup>th</sup> – 10<sup>th</sup> of August








# Injection tests – First Beam into LHC

- Injection tests of up to 4 adjacent sectors
- Almost all hardware systems involved in tests
- Essential for:
  - Beam instrumentation
    - BPM / BLM
    - Screens
  - Control system
  - Optics
    - magnetic model and aperture

22<sup>nd</sup> – 24<sup>th</sup> of August








# Injection tests – First Beam into LHC

- Injection tests of up to 4 adjacent sectors
- Almost all hardware systems involved in tests
- Essential for:
  - Beam instrumentation
    - BPM / BLM
    - Screens
  - Control system
  - Optics
    - magnetic model and aperture

5<sup>th</sup> – 7<sup>th</sup> of September







# September 10<sup>th</sup> - Control (Show) Room








# Beam Threading

- Threading the beam round the LHC ring
  - One beam at a time, one hour per beam.
  - Collimators were used to intercept the beam (1 bunch,  $2 \times 10^9$  protons)
  - Beam through 1 sector (1/8 ring)
    - correct trajectory, open collimator and move on.

Beam 2 threading






# Beam Threading

- Threading the beam round the LHC ring
  - One beam at a time, one hour per beam.
  - Collimators were used to intercept the beam (1 bunch,  $2 \times 10^9$  protons)
  - Beam through 1 sector (1/8 ring)
    - correct trajectory, open collimator and move on.

Beam 2 threading

BPM availability ~ 99%








- Threading the beam round the LHC ring
  - One beam at a time, one hour per beam.
  - Collimators were used to intercept the beam (1 bunch,  $2 \times 10^9$  protons)
  - Beam through 1 sector (1/8 ring)
    - correct trajectory, open collimator and move on.

## Beam 2 threading








# Beam Threading


- Threading the beam round the LHC ring
  - One beam at a time, one hour per beam.
  - Collimators were used to intercept the beam (1 bunch,  $2 \times 10^9$  protons)
  - Beam through 1 sector (1/8 ring)
    - correct trajectory, open collimator and move on.

## Beam 2 threading






# LHC Beam Position System Layout







# The Wide Band Time Normaliser









# The Wide Band Time Normaliser





# The Wide Band Time Normaliser









# The Wide Band Time Normaliser





# The Wide Band Time Normaliser







# The Wide Band Time Normaliser



# The Wide Band Time Normaliser



$\Delta t$  depends on position  $\leftrightarrow$








# LHC BPM System Performance I

- On line analysis of BPM Data
  - Powerful on-line tools developed by the CERN Operations crew
  - Polarity errors easily identified with 45° BPM sampling
  - Quick indication of phase advance errors




- Some statistics to date
  - 4 polarity errors
  - 2 H to V inversions & 7 BPM mapping errors (LSS8L)
  - 1 B1 to B2 inversion
  - Some 10 remaining suspect BPMs (noisy or incoherent data)
  - Total of ~24 out of 2156 channels (~1%)



# LHC BPM System Performance II

- Check of BPM Threshold Levels
  - Threshold determined to be  $1.5 \times 10^9$  protons
    - Compared to pre-declared limit of  $2.0 \times 10^9$
  - Initial values did not correspond to lab measurements
    - Threshold was 6dB lower in the laboratory
    - Accurate re-measurement of electronics & cables for final bandwidth & signal loss
    - Final model now agrees with beam measurements
      - Understanding important for intensity card









# LHC BPM System Performance III

- Orbit & BPM Stability
  - Short term stability (15 minutes) better than  $10\mu\text{m}$
  - Alternating high/low peaks follow the beta function indicating that:
    - large fraction of noise results from beam (orbit corrector power supplies  $\Rightarrow$   $5\text{--}10\mu\text{m}$  orbit rms)
    - resolution & stability of BPM system in orbit mode with single pilot bunch is  $\sim 5\mu\text{m}$
  - BUT - Surface electronics sensitive to temperature variations ( $\sim 50\mu\text{m}$  per degree)
    - Point 4 – electronics in BI control room so much more sensitive to variations
    - Point 2 – electronics in standard outbuilding where source of fluctuation is unclear
  - Several solutions being looked into to solve this problem








# LHC Beam TV (BTV) System

- Beam Profile Measurements in the LHC
  - For injection, dump & matching
    - 1mm Alumina (scintillator screen)
    - 12 $\mu$ m Titanium Foil (OTR screen)

Dump line  
BTV tanks  
awaiting final  
installation










# LHC BTV System

- All screens fully commissioned
  - 18 BTV in the LHC transfer lines
  - 13 BTV in the LHC ring
  - 6 BTV in the LHC dump lines
- Both video link and digitised data acquired on first shot



First full turn  
as seen by the  
BTV  
10/9/2008



Uncaptured  
beam sweeps  
through the  
dump line

First Beam in the LHC 8/8/2008

- Still to do
  - Gradual replacement of the 13 LHC ring CCD cameras with rad hard cameras
  - Turn by turn acquisition for matching measurements using fast cameras



# Beam Loss Detectors

- Design criteria: Signal speed and reliability
- Dynamic range ( $> 10^9$ ) limited by leakage current through insulator ceramics (lower) and saturation due to space charge (upper)

## Secondary Emission Monitor (SEM):


- Length 10 cm
- $P < 10^{-7}$  bar
- ~ 30000 times smaller gain

## Ionization chamber:

- $N_2$  gas filling at 100 mbar over-pressure
- Length 50 cm
- Sensitive volume 1.5 l
- Ion collection time  $85 \mu s$


## Both monitors:

- Parallel electrodes (Al or Ti) separated by 0.5 cm
- Low pass filter at the HV input
- Voltage 1.5 kV





# BLM Detection Range



- Pilot bunch of  $5 \times 10^9$  close to damage level at 7TeV
- Loss of  $3 \times 10^{-7}$  of nominal beam over 10ms can create a quench at 7TeV

# Installed BLM Monitors




4000 BLMs installed throughout the LHC





# LHC BLM System I


- Worked well from first injection tests
  - Noise level 2 orders of magnitude less than bunch of  $2 \times 10^9$ 
    - Sufficient to allow quenchless injection of  $5 \times 10^{11}$
  - Data concentration and logging a big issue
    - on-demand capture & continuous monitoring tested




Clean injection (IP2 to IP5)

# LHC BLM System II

- 2 beam induced triggers of quench protection system during injection tests
  - Loss of between  $2 - 4 \times 10^9$  protons with very different loss patterns



700m




450m




# LHC BLM System II

- 2 beam induced triggers of quench protection system during injection tests
  - Loss of between  $2 - 4 \times 10^9$  protons with very different loss patterns



700m





- Quench reconstruction
  - Quench in middle of dipole ideal for analysis
    - Beam current, impact location & loss distribution width used to constrain simulations
    - Result factor 2 lower compared to value obtained by calculating enthalpy of the coil
      - $\sim 15 \text{ mJ/cm}^3$  estimated compared to  $30 \text{ mJ/cm}^3$  expected



# The Base Band Q Measurement (BBQ) System

## Direct Diode Detection (3D)











# LHC Q, Q' & C Systems I

- BBQ Tune Measurement Systems Commissioned for Beam 2
  - Observed nice signals for injection oscillations
    - Allowed tune to be adjusted early-on to improve initial lifetime
  - Visible in residual non-excited circulating beam spectra with S/N ratio > 10dB




- Initially
  - No RF capture
  - $Q_H \approx 0.50$
  - $Q_V \approx 0.24$
- Trim of  $\Delta Q_H$  by -0.2
  - $Q_H \approx 0.50 \rightarrow 0.32$
  - Moving from the half-integer resonance increases circulation time to 300+ turns (still no RF capture)

— Before correction  
— After correction



# LHC Q, Q' & |C| Systems II

- BBQ Tune On-Demand system commissioned
  - Chirp excitation using transverse damper
    - Polarities verified to be correct (excitation & acquisition)
  - Allowed first measurement of coupling
    - Measured coupling  $|C| \approx 0.07$









# LHC BCT Systems

- BCTDC (DCCT)
  - Main Beam 2 acquisition system commissioned
    - Noise signal rms of  $7 \times 10^8$  for 1 second integration ( $1.3 \mu\text{A}$ )
    - Offset of  $\sim 2 \times 10^8$  ( $4.5 \mu\text{A}$ ) will be automatically corrected for in the future
    - SAFE BEAM flag & DIP transmission to experiments tested but not yet activated
  - Beam 1 system still to be commissioned with beam

Beam 2  
DCCT sees first  
circulating beam



- BCTFR (Fast BCT)
  - Beam 1 & Beam 2 high sensitivity channels have seen beam
    - Calibration looks OK
  - Still to do
    - Full timing in of system for bunch to bunch measurements
    - Full commissioning of dump line systems
    - Commissioning of the beam presence flags
    - Adaptive lifetime algorithm
    - dl/dt link to machine protection







# LHC Wire Scanner System

- Beam 2 System Commissioned
  - Linear wire scanner :  $30\mu\text{m}$  carbon wire scanned at up to  $2\text{m/s}$
  - Low intensity single bunch gives expected noisy signals
  - Calibration verified & looks to be OK

Vertical  
In / Out  
Scan on  
Beam 2




Horizontal  
Scan on  
Beam 2

- Still to do
  - Commissioning of Beam 1 system
  - Accurate timing in of acquisition systems
  - Bunch by bunch acquisition
  - Commissioning of wire protection system software





# 60 hours of Beam Commissioning



Courtesy of Jorg Wenninger


Rhodri Jones (CERN) - DIPAC09, May 2009

LHC Beam Instrumentation






# 60 hours of Beam Commissioning







# 60 hours of Beam Commissioning



Courtesy of Jorg Wenninger

Rhodri Jones (CERN) - DIPAC09, May 2009

LHC Beam Instrumentation





# Summary

- A Good Start for all Beam Instrumentation Systems
  - Thanks to years of planning, testing & HW commissioning within the BI Group, with the help of many other Groups & external collaborators
- Next Steps - Still a lot to do!
  - Main Shutdown Work
    - BPM & BLM consolidation with considerable dismounting & remounting
    - Improvements to the synchrotron light monitor optical layout
    - Installation of US-LARP luminosity monitors (fast ionisation chambers)
  - Commissioning in 2009
    - Full commissioning of the already tested systems
      - Systematic measurements & fine timing
        - Fast Timing System already used for many systems and has worked very well
    - Commissioning of
      - Synchrotron light monitors (requires undulator)
      - Abort gap monitors (requires undulator)
      - Rest Gas Ionisation Monitors – needed for ions (requires gas injection)
      - PLL Tune measurement & Chromaticity with RF modulation
      - Orbit, tune, coupling and chromaticity feedback systems
      - Schottky & finally the luminosity monitors!





# September 19<sup>th</sup> Incident

Slides courtesy of Jorg Wenninger (CERN)




# Event sequence on September 19<sup>th</sup>

- Last commissioning step of the main dipole circuit in sector 34
  - Ramp to 9.3kA (5.5 TeV)
- At 8.7kA an electrical fault developed in dipole bus bar located in interconnection between quadrupole Q24.R3 & neighbouring dipole
  - Later correlated to local resistance of  $\sim 220 \text{ n}\Omega$  – nominal value  $0.35 \text{ n}\Omega$
- An electrical arc developed which punctured the helium enclosure
- Secondary arcs developed along the magnet chain
- Around 400 MJ from a total of 600 MJ stored in the circuit were dissipated in the cold-mass and in electrical arcs
- Large amounts of Helium were released into the insulating vacuum
  - In total 6 tons of Helium was released




# Interconnection





# Incident Location





# Collateral Damage

Quadrupole-dipole  
interconnection (



Quadrupole support




- Main damage area ~ 700 metres
  - 39 out of 154 dipoles
  - 14 out of 47 quadrupoles
- 16 repaired on surface
- 37 replaced

# Calorimetric Data


- Logged cryogenic data revealed temperature anomaly of  $\sim 40$  mK
  - Found in cell of incident during a previous (lower current) powering cycle
- Data from other powering tests indicated presence of anomaly in sector 12
  - Calorimetric analysis suggested a  $\sim 100$  n $\Omega$  resistance
- 2 magnets removed from tunnel & confirmed to have poor internal splices

$\Delta T$  (mK) 7 kA test on Sector 3-4, Sept 15<sup>th</sup>



Current in kA

9.3 kA test on Sector 1-2, Sept 1<sup>st</sup>



Suspicious cell  
in S12






# Repair & Consolidation

- Vacuum chamber cleaning in situ
  - Majority of magnets remain in place
  - Cleaning of soot with special cleaning head
  - Removal of MLI debris by venting and pumping
- Major upgrade of the quench protection system
  - Protection of all main quadrupole and dipole joints
  - Protection against symmetric quenches of beam apertures
  - High statistics measurement accuracy to  $< 1 \text{ n}\Omega$ .
  - Provides high precision online resistance monitoring of all joints!
- Reinforcement of quadrupole supports
- Improvement of pressure relief system
  - Will eventually be able to cope with  $2 \times 3\text{-}4$  incident

# Planning for 2009



...followed by a long LHC run until November 2010, with short break around Christmas/new year 2009/2010.

Target beam energy for physics : **5 TeV**.