



Linac4 Commissioning

V. Bencini

on behalf of Alessandra M Lombardi and the LINAC4 Team





Budker
Institute
of Nuclear
Physics



Narodowe Centrum Badań Jądrowych
National Centre for Nuclear Research
ŚWIERK


JRC collaboration partner



Oliver.Abevle,Davide.Aguglia,Luca.Arnaudon,Philippe.Baudrenghien,Julia.Bellodi,Caterina.Bertone,Yannic.Body,Jan.Borburgh,Enrico.Bravin,Olivier.Brunner,Jean-Paul.Burnet,Marco.Buzio,Christian.Carli,Etienne.Carlier,Miguel.Cerqueira,Bastos,julie.coupard,Jean-Marc.Cravero,Pierre.Dahlen,Benoit.Daudin,Jurgen.de.Jonghe,Nuno.Dos.Santos,L.Ducimetiere,Tony.Fowler,jean-frederic.fuchs,Delphine.Gerard,Frank.Gerigk,jean-michel.giguet,Silvia.Grau,Jean-Claude.Guillaume,Louis.Hammouti,Klaus.Hanke,Michael.Hourican,Mark.Jones,Quentin.King,loan.Kozsar,Jean-Baptiste.Lallement,Gilles.Le.Godec,Franco.Lenardon,Alessandra.Lombardi,Luz.Lopez-Hernandez,Serge.Mathot,Stefano.Moccia,Eric.Montesinos,Anthony.Newborough,David.Nisbet,Mauro.Paoluzzi,Aurelie.Pascal,Daniel.Perrin,Jerome.Pierlot,Serge.Pitt et,Bruno.Puccio,Uli.Raich,Suitbert.Ramberger,Carlo.Rossi,Richard.Scrivens,Lars.Soby,Jocelyn.Tan,Hugues.Thiesen,Pierre.Alexandre.Thonet,Giovanna.Vandoni,Maurizio.Vretenar,Wim.Weterings,Christos.Zamantas,Thomas.Zickler,Elena.Benedetto,Alessandro.Bertarelli,Etienne.Carlier,Jean-Pierre.Cors,o,Julie.coupard,Yves.Cuvet,Alessandro.Dallocchio,L.Ducimetiere,Gilles.Favre,Alan.Findlay,Jan.Hansen,Lars.Jensen,Rhodri.Jones,Detlef.Kuchler,Jean-Michel.Lacroix,Bettina.Mikulec,Dominique.Missiaen,John.molendijk,Benoit.Riffaud,Federico.Roncarolo,Carlo.Rossi,Jose-Luis.Sanchez.Alvarez,Andrzej.Siemko,Marco.Silari,Lars.Soby,Didier.Steyaert,Jocelyn.Tan,Pierre.Alexandre.Thonet,joachim.vollaire,Rolf.Wegner,Sylvain.Weisz,Michel.Arnaud,Luca.Arnaudon,Sonia.Bartolome,Cedric.Baud,cyrille.patrick.bedel,aurelio.berjillos,christian.marc.bernard,Ana-Paula.Bernardes,Alessandro.Bertarelli,Sebastien.Bertolo,thomas.william.birtwistle,Jan.Blaha,Sebastien.Blanchar,d,Yannic.Body,philippe.boisseaux,bourgeois,robert.borner,Olivier.Brunner,pawel.andrzej.burdelski,Didier.Chapuis,Ahmed.Cherif,Laurent.Colly,Fabio.Corsanego,Jean-Pierre.Cors,o,Julie.coupard,Christophe.Coupat,Jean-Marc.Cravero,Olivier.Crettiez,Maryse.Da.Costa,Alessandro.Dallocchio,jose.delagama,gian.piero.di.giovanni,Tobias.Dobers,Gerald.Dumont,John.Etheridge,Gilles.Ferreira,ja.ferreira,Ramon.Folch,Katy.Foraz,Robert.Froeschl,jean-frederic.fuchs,Anne.Funken,javier.galindo,georgi.minchev,georgiev,Frank.Gerigk,jean-michel.giguet,Gael.Girardot,David.Glenat,Paulo.Gomes,Marine.Pace,Silvia.Grau,Jean-Louis.Grenard,Damien.Grenier,Serge.Grillot,jean-francois.gruber,Roberto.Guida,greta.guidoboni,Jean-Claude.Guillaume,abel.gutierrez,Louis.Hammouti,Jan.Hansen,Steve.Hutchins,Stephane.Joffe,Mark.Jones,loan.Kozsar,Jean-Michel.Lacroix,David.Landre,raphael.langlois,jean.marc.lassauce,patrick.lelong,Jacques.Lettry,Yann.Lupkins,Jose.Marques,Christophe.Martin,alex.martinez,Pablo.Martinez.Yanez,Albert.Masson,Christian.Mastrostefano,Simon.Mataguez,Serge.Mathot,Bettina.Mikulec,Stefano.Moccia,Richard.Mompo,Boris.Morand,richard.francis.morton,Anthony.Newborough,Christophe.Nicou,Pierre.Ninin,David.Nisbet,Remy.Noulibos,Miguel.Ojeda-Sandonis,Francesco.di.Lorenzo,Micheal.o.Neil,Chiara Bracco,Federico Roncarolo,Daniel Noll,Georgios Voulgarakis,Vittorio Bencini

Outline

- LHC Injector Upgrade
 - Why LIU?
 - CERN complex upgrade
- Linac4 commissioning
 - Commissioning
 - Measurements
 - Current limitations
- Reliability and beam quality run
 - Reliability run and fault tracks
 - Timeline
 - Beam quality run
- Conclusions and next steps



LHC Injectors Upgrade



Why LHC Injectors Upgrade?

$$\mathcal{L} = \frac{\gamma}{4\pi} \times f_r \times \frac{F}{\beta^*} \times n_b \times \frac{N_b^2}{\epsilon_n}$$

N_b
n_b
f_r
 ϵ_n
 β^*
F

number of particles per bunch
number of bunches
revolution frequency
normalised emittance
beta value at β_p
reduction factor due to crossing angle


From machine design,
optics and limitations
(e-cloud,etc)

Brightness from
injectors: defined
at low energy





TEN TIMES MORE
LUMINOSITY IN LHC!!



CERN accelerators complex





CERN accelerators complex





CERN accelerators complex



CERN accelerators complex



CERN accelerators complex




Linac4 commissioning



Commissioning

Linac4 successfully commissioned to the final energy of 160 MeV in 6 stages:







Commissioning


Linac4 successfully commissioned to the final energy of 160 MeV in 6 stages:

- 6) Half Sector Test
H- stripping






Beam measurements - some examples




Spectrometer (bending + grid) measurements indicate an rms energy spread of **52.8 keV** (vs **49.2 keV** expected) after DTL tank1,12MeV, August 2014




Transverse emittance at 50 MeV after the Drift Tube Linac, Nov 2015



Beam measurements - some examples



Beam loading



Time-of-Flight



Average energy vs cavity phase for a CCDTL module measured June 2016 with Time-of-Flight and beam loading

Very good agreement between measurements and simulations!!



Beam measurements - some examples

Proton beam after stripping at 160 MeV measured in Half Sector Test




Proton beam transverse footprint – stripped – 160 MeV at , Mar 2017




Commissioning achievements

	LINAC4 – CDR -2006	LINAC4 – achieved	
Final energy	160 MeV	160 MeV	All RF structures performing to specs
Stripping	H- stripping	Stripping and more tested in Half Sector Test	
Emittance transv. RMS norm (@ 160 MeV)	$0.4 \pi \text{ mm mrad}$	$0.3 \pi \text{ mm mrad}$	Smaller emittance , allows for more turns injected
Pulse length	400 μsec 1Hz (4 rings)	Up to 600 μsec 1Hz	Longer injection in the PSB (100-150turns)
Chopping system	Fast Chopping at 3 MeV 2 μsec inj kicker rise-time	Demonstrated , including transmitted beam quality	- Unprecedented flexibility, to be exploited - Beam from 1 μsec to 150 μsec
Current	-70mA peak at the source -65 ma peak at 3 MeV -40 mA after chopping	-50mA peak (in twice the acceptance of the RFQ) -30 mA peak at 3 MeV (record) -20 mA after chopping	- Peak current from the source - Average beam current after chopping (LEBT and RFQ transmission and chopping factor)


Current limitation – What is the cause?



The main limitations to the peak current and to the beam stability come from the source




Current limitation – What is the cause?



Current limitation – Finding a solution

Studies on the [Linac4 source Test Stand](#) to overcome the present limitations



- Same configuration present in Linac4 tunnel
- Allows to test different source settings
- RFQ mask mimics the RFQ acceptance

Current limitation – Finding a solution

The activities at the Test Stand are giving really promising results:

- Better understanding of the influence of source parameters on pulse shape and stability (gas pressure, RF pulse stability,...)
- Influence of the extraction geometries
- Increased beam current into RFQ acceptance (32 mA)
- ...work in progress...



For more details see poster and proceeding (here at LINAC 2018):

VB8

Activities at the Linac4 Test Stand (TUPO127)

J.B. Lallement et al.






Current limitation – is it enough?

Can Linac4 fulfill the LIU beam requirements with the present performances? VB9

According to simulations (Benedetto/Forte/Bracco) the answer is YES

Requirements	LHC	ISOLDE
Intensity	$3.45 \cdot 10^{12}$ ppr	$0.9/1.2 \cdot 10^{13}$ ppr
Emittance	$1.7 \mu\text{m}$	$10 \mu\text{m}$
From Linac4	LHC	ISOLDE
Current		20 mA
Turns (or μs @ 1Hz)	30	110/150

5000 turns



Reliability and beam quality run



Reliability and fault tracking

Availability	Fault Count	Operation	Fault Mean Time to Repair
91.5%	449	23 weeks	~29 min


- Target reliability: of more than 90%...
Linac2 availability is 99%!!
- Main downtime cause: RF systems
- Many interventions were performed in the summer to increase the availability (for example RF pick-ups redesign and replacement)

Period: 13/07/2017 – 15/05/2018
Last update: 22/06/2018



A considerable decrease in fault time is expected in the next run

Root Cause Downtime by system





Timeline for Fall 2018

20/8/2018

We are here

7/12/2018



HW commissioning

Beam quality run & RF commissioning

Reliability run



Timeline



HW commissioning



Beam quality run & RF commissioning



Reliability run

Beam quality run

Commissioning phase aimed to reach all the LIU beam quality requirements




Beam quality run

The goals for the beam quality runs are:


- 1) Pulse length: 600 μ s ✓
- 2) peak current: 25 mA
- 3) pulse flatness: - 5% over 600 μ s
- 2% over 120 μ s
- 4) Stability shot-to-shot of 2%

Measurements before and after the RFQ show that a stable pulse of 600 μ s can be produced

Before RFQ



After RFQ






Beam quality run

The goals for the beam quality runs are:

- 1) Pulse length: 600 μ s ✓
- 2) peak current: 25 mA ✓
- 3) pulse flatness: - 5% over 600 μ s
- 2% over 120 μ s
- 4) Stability shot-to-shot of 2%

Current above 25 mA after the RFQ is reached






Beam quality run

The goals for the beam quality runs are:

- 1) Pulse length: 600 μ s ✓
- 2) peak current: 25 mA ✓
- 3) pulse flatness: - 2% over 120 μ s ✓
- 5% over 600 μ s
- 4) Stability shot-to-shot of 2%






Beam quality run

The goals for the beam quality runs are:

- 1) Pulse length: 600 μ s ✓
- 2) peak current: 25 mA ✓
- 3) pulse flatness: - 2% over 120 μ s ✓
- 5% over 600 μ s ✗
- 4) Stability shot-to-shot of 2%

Still not achieved...but almost there






Beam quality run

The goals for the beam quality runs are:

- 1) Pulse length: 600 μ s ✓
- 2) peak current: 25 mA ✓
- 3) pulse flatness: - 2% over 120 μ s ✓
- 5% over 600 μ s ✗
- 4) Stability shot-to-shot of 2% ✗

Still not achieved...work in progress



Conclusions and next steps


- Linac4 has been successfully commissioned up to the final energy of 160 MeV and demonstrated to be able to provide the minimum current in the PS Booster needed for the high intensity operations in LHC and ISOLDE
- The reliability run showed that the required availability can be achieved
- Source development at the Linac 3 MeV Test Stand is undergoing to fulfill the nominal LIU beam requirements and to increase the output current

BUT

It's not over until it's connected!

During LS2 Linac4 will be connected to the PS Booster and the transfer line needs to be commissioned.

Much work has still to be done!



Thank you for your attention!
感謝您的關注