

Commissioning results for the CSNS Linac

Jun Peng

May 16, 2017

On behalf of CSNS physics group



Outline

- Introduction
- Chopping experiments(LEBT)
- RF tuning (Buncher cavities, DTL tank1-3)
- Transverse matching
- Orbit correction
- Summary

Introduction: the CSNS Project





Figure 1.2-1 Layout of CSNS accelerators



Parameters:

| Project phase | I | II |
|---------------------|-----|-----|
| Beam ave.power,kW | 100 | 500 |
| Proton energy, GeV | 1.6 | |
| Linac energy, MeV | 80 | 300 |
| Repetition rate,Hz | 25 | |
| Macro duty factor,% | 1.1 | 1.7 |
| Macro ave.I,mA | 15 | 40 |

CSNS Linac



- **Run #1**

Front end, full power
(500 μ s, 25Hz, chopped)

- **Run #2**

DTL tank1, reduced beam power
(200 μ s, 5Hz, chopped)



- **Run #3**

DTL tank1, full power
(500 μ s, 25Hz, chopped)

- **Run #4**

DTL tank1-3, reduced beam power
(100 μ s, 1Hz, unchopped)


Beam transmission



| | |
|----------|---------|
| LEBTCT01 | 28.5540 |
| LEBTCT02 | 12.7422 |
| MEBTCT01 | 11.7535 |
| MEBTCT02 | 11.6299 |
| DTLCCT01 | 11.1402 |
| DTLCCT02 | 11.3833 |
| DTLCCT03 | 11.1926 |
| LRBTCT01 | 11.3126 |
| LRBTCT02 | 11.1532 |
| LRBTCT03 | 0.2080 |
| LDBTCT01 | 10.9302 |


CT

Beam transmission





| | April 24 | May 10 |
|------|----------|--------|
| RFQ | 92.2% | 94% |
| DTL | 97% | 99% |
| LRBT | 99% | 100% |
| LDBT | 97% | 100% |

Chopping experiments




Chopping experiments --from H.F. Ouyang, FE group, CSNS

A electric chopper located **in the third chamber** of LEBT just before the entrance of RFQ to chop beam to the required structure for RCS




Electric chopper




Chopping experiments

Beam structure: 100us, 1Hz (37mA)
 Chopping structure: 500ns, 1MHz
 Applied chopping voltage: 3.8kV
 Theoretical chopping voltage: 3.7kV




1MHz, 500ns signal after chopping

Both the rise/fall time for the chopped beam is about 4-5 periods of the working RF (1 period $T=3.086\text{ns}$)




Measured effect of chopper on the beam



RF Tuning



Phase Scan Signature Matching Technique





Phase Scan Signature Matching Technique



Model:
Input energy
RF amplitude
Cavity phase offset

Buncher01

XAL, Pasta (an RF phase scan and tuning application)




**Measured phase differences with two
BPMs**

$$\Phi_{\text{cavity}} = -55^\circ$$

Measured phase differences with two F


$$\Phi_{\text{cavity}} = -60.097^\circ$$

Buncher02



With two BPMs

$$\phi_{\text{cavity}} = -30^\circ$$




With two FCTs

$$\phi_{\text{cavity}} = -27.857^\circ$$

DTL 1-3 RF set points


Setting DTL RF amplitude and phase

XAL, Pasta (an RF phase scan and tuning application)




Signature matching

| | DTL1 | Design |
|---------------------------------|--------|----------|
| Φ_{cavity} (degree) | 41 | -35 |
| Amp | 6333 | 2.86MV/m |
| W_{RFQ} (MeV) | 3.029 | 3.0258 |
| W_{DTL1} (MeV) | 21.802 | 21.67 |



Signature matching

| | DTL2 | Design |
|------------------------------------|------------|----------|
| Φ_{cavity} (degree) | -40 | -25 |
| Amp | 5020 | 2.96MV/m |
| W_{RFQ} (MeV) | 21.802 | 21.669 |
| W_{DTL1} (MeV) | 41.52 | 41.415 |




Signature matching

| | DTL3 | Design |
|------------------------------------|------------|----------|
| Φ_{cavity} (degree) | -66 | -25 |
| Amp | 6033 | 2.96MV/m |
| W_{RFQ} (MeV) | 41.52 | 41.415 |
| W_{DTL1} (MeV) | 60.917 | 61.072 |

Energy measurement (Time of Flight method)

The design energy of beam output from the RFQ is **3.0258MeV**

Monitoring the beam energy with TOF (Time Of Flight) method : **3.02 ± 0.015MeV**



Short pair 1: $L=1.44\text{m}$, $N=19\beta\lambda$

Short pair 2: $L=0.85\text{m}$, $N=11\beta\lambda$

Long pair: $L=2.29\text{m}$, $N=30\beta\lambda$

$$W = m_0 c^2 \left(\frac{1}{\sqrt{1 - v^2/c^2}} - 1 \right)$$

$$v = \frac{L}{nT + \Delta t}$$


Table 2: Beam energy from two methods

| | Design [MeV] | Phase scan [MeV] | TOF [MeV] |
|------|-----------------|---------------------|-------------------|
| RFQ | 3.026 | 3.029 | 3.027 ± 0.01 |
| DTL1 | 21.669 | 21.802 | 21.685 ± 0.01 |
| DTL2 | 41.415 | 41.52 | 41.566 ± 0.14 |
| DTL3 | 61.072 | 60.917 | 61.09 ± 0.34 |


The energy deviation is all $< 1\%$

Transverse Matching

1. MEBT : RFQ->DTL
2. LRBT: DTL-> LRBT triplet section




Transverse emittance measurement



4 wire scanners are used

Wireanalysis, XAL





Beam RMS size along the MEFT

Red line represent X direction
Blue line represent Y direction


Table 1: Twiss Parameters at the MEBT entrance (I=10mA)

| | α | β [mm/mrad] | Emittance rms, normalized [π mm mrad] |
|-------------------|----------|----------------------|--|
| <i>Horizontal</i> | | | |
| Measured | -1.716 | 0.256 | 0.215 |
| Simulated | -1.773 | 0.233 | 0.215 |
| <i>Vertical</i> | | | |
| Measured | 1.944 | 0.173 | 0.211 |
| Simulated | 0.639 | 0.074 | 0.212 |



(a) X(mm)-X'(rad)

(b) Y(mm)-Y'(rad)



BPM=beam position monitor
PR=profile monitor



FCT=fast current monitor
CT=current monitor

Q=quadrupole magnet
EM=emittance monitor



GV=gate valve
ST=steering magnet

DR=drift space


Simulated beam distribution at the EM location




Measured beam distribution at the EM location



LRBT matching




Simulation data (with PARMILA)




Measurement data (with XAL)

LRBT matching

Before
matching



After
matching




Red line represent X direction
Blue line represent Y direction


Orbit correction

1. MEBT


2. LRBT



MEBT orbit




before correction
maximum: $\pm 1.5\text{mm}$




after correction
maximum: $\pm 0.15\text{ mm}$

LRBT orbit




Why?




$$0.8/35447.722\text{mm}=0.023\text{mrad}$$

LRBT orbit after correcting MEBT corrector



LRBT orbit after correction



Summary

- The Front-end and DTL1-3 have been fully commissioned, the primary design goals of peak current, transverse emittance and beam energy have been achieved.
- The DTL tank output energy, measured by phase scan method, agrees well with that measured by time-of-flight method.
- Because the presence of beam halo, we need to do more work on the MEBT transverse matching.

Thank you!