


Commissioning of PETRA III



PETRA III Parameters




Circumference (m)	2304
Energy (GeV)	6
ε_x (nm rad)	1
ε_y (pm rad)	10
Current (mA)	100 (200)
# bunches	40 / 960
Straight sections (*)	9
Undulators	14
Undulator length (m)	2, 5, 10 (20)




(*) limited budget




PETRA II PETRA III



New experimental Hall



Layout and optics of new octant



8 complete DBA cells

Cell length 23 m

High beta: $\beta_x = 20$ m $\beta_y = 4$ m

Low beta : $\beta_x = 1.4$ m $\beta_y = 4$ m

No sextupoles in new octant
Because of small Dx!!!

Straights can house
either

5m long IDs

or

2 2m long IDs (canted undulators)


angle between canted IDs: 5mrad

Number of 2m IDs: 10

Number of 5m IDs: 3

Number of 10m ID: 1

Total : 14



$$\epsilon_x: 4.5 \rightarrow 1 \text{ nmrad}$$

Damping wigglers

- Number 20
- $L_{\text{wiggler}} = 4 \text{ m}$
- $B = 1.5 \text{ T}$
- $\lambda = 0.2 \text{ m}$
- $h = 0.025 \text{ m}$
- $\text{Prad}@200 \text{ mA} = 2 \cdot 440 \text{ kW}$
- critical energy 36 keV




Machine can be operated
w/o wigglers



Short absorbers $l = 0.8 \text{ m}$
 $P \approx 25 \text{ kW}$

Complete Optics






Machine Parameters

Parameter	Value
Qx	37.1
Qy	33.26
ξ_x / ξ_y	-41 / -40
α	$1.2 \cdot 10^{-3}$
Qs	0.05
σ_s	13 mm
σ_E	$1.3 \cdot 10^{-3}$



Stored beam

Beam was stored on **April 13** (one bunch with 20 μA i.e. about 10^9 e^+)
RF – phase right and orbit empirically corrected in the new octant




Summary of Commissioning Results with all wigglers installed




Optics correction

Result after 2 Iterations $(\Delta k/k)_{\max} \approx 2\%$

Horizontal $\Delta\beta_x/\beta_{x\text{rms}} \approx 3\%$




Vertical $\Delta\beta_y/\beta_{y\text{rms}} \approx 2\%$



Details see THPD085



Dispersion




Spurious vertical dispersion in Damping wiggler sections ≈ 1 mm

Details see THPD086



Emittance Measurement

Emittance measured with dedicated beam line
Details see MOPD089



**Calculated horizontal
width: $\sigma_x \approx 44 \mu\text{m}$**

**Calculated emittance
 $\epsilon_x \approx 0.9 \text{ nm rad}$**

Summary

Measured emittances (nmrad)

$$0.9 \leq \epsilon_x \leq 1.1$$
$$\epsilon_y \leq 0.02$$

Expected emittance (no ID's)


$$\epsilon_x \approx 1.06 \text{ nm rad}$$



Off- and on-momentum Aperture




Acceptance



Calculated Acceptance:

$A_x = 35.0$ mm mrad

$A_y = 2.2$ mm mrad



Measured Acceptance:


$A_x = 27.0$ mm mrad

$A_y = 1.2$ mm mrad


Close to 100 % Injektion efficiency requires $A_x = 20$ mm mrad and $A_y = 0.8$ mm mrad

Detuning with Amplitude

$$Q_y = Q_{yy} \cdot J_y + Q_{yx} \cdot J_x$$





Calculated detuning;
basically dominated by Sextupoles
(wigglers included!)



Measured detuning


Adjustment of wiggler
Field quality with magic fingers



Details see WEPEA016,
WEPEA017

Momentum acceptance

Touschek lifetime vs. Uhf




Calculated Touschek Lifetime (MAD)

$\epsilon_x = 0.9$ nmrad

$\epsilon_y = 13$ pmrad

Calculated acceptance About 1.7 %

Momentum Acceptance - With Multipole Errors - $Q_x=36.115/Q_y=30.32$




Estimated momentum acceptance about 1.6 %

Orbit Stability




Stability Requirements

$$\varepsilon_x = 1 \text{ nm rad}; \quad \kappa = 0.01$$



Stability requirements:
horizontal: 3.0 μm
vertical : 0.6 μm



**horizontal: 14.0 μm
vertical : 0.6 μm**



Orbit Stabilization

> Passive measures

- Foundation of the exp. hall
- Careful design of girders
- Air-conditioning of the new tunnel: $\pm 0.1^\circ$!
- ...

> Top-up

- Frequent filling of the machine to assure thermal equilibrium of components

> Active measures




- Orbit-Feedback



Top-up Operation


Automatic procedure
Keeps current constant on a
0.1 % - 1.0 % level

For example:
70 bunch filling
(At present standard filling for users)





Orbit Feedback



- > PI controller & suppression $n * 50$ Hz
- > Standard BPM electronics
but special output port with higher data rate
- > central processing via star structure
positive feedback effect from DC up to 600 Hz
- > Air coils
 $\Theta_{\max} \approx 35 \mu\text{rad}$
new part: 30 hor. & ver.
old part : 11 hor. & ver.
mounted on stainless steel chambers



Horizontal Feedback (short term stability)




Vertikal Feedback (short term stability)




Long term stability

Stability of position and angle at PU7 (high beta cell)



36 h



36 h

Stability requirements	Hor.	Ver.
Position (μm)	14	0.60
Angle (μrad)	6	0.24

Current limitations



Current limitations single bunch (TMCI)

Design: 2.5 mA (100 mA in 40 bunches)

Measured coherent tune shift vs, current

$$\frac{\Delta f_x}{\Delta I} \approx -0.15 \frac{\text{kHz}}{\text{mA}} \quad \frac{\Delta f_y}{\Delta I} \approx -1 \frac{\text{kHz}}{\text{mA}}$$


Determine kick parameters:

$$\frac{d}{dI} f = \frac{\langle \beta \rangle}{4\pi E/e} k_{\perp}$$

Kick parameter (V/pC/m)	horizontal	vertical
measured	: 490	3420
calculated	: 750	2600

Limit for 2.5 mA : 4800 V/pC/m

Single bunch intensities of up to 2.9 mA could be stored;
Deliberately limited at this current
In order not to damage BPM electronics




Details see WEPEA018



Current limitations coupled bunch instabilities

> Coupled bunch instabilities in PETRA II:


	longitudinal	horizontal	vertical
I_{thres} (mA)	7	6	6
$1/\tau$ (Hz)	35	50	60
Z_{eff}	3.6 M Ω	45 M Ω /m	54 M Ω /m



PETRA III: 12 seven cell cavities which large par. shunt impedance

→ powerful broadband ($BW \geq 60\text{MHz}$) feedback necessary

Current limitations coupled bunch



Design: 100 mA

achieved
70 bunches : 96 mA
240 bunches: 98 mA
960 bunches: 89 mA

Transverse broadband FB is working well


Longitudinal FB: at least 5 out of 8 broadband amplifiers damaged October '09!
Probably amplifiers were destroyed during switch on!

Successful tests with four repaired amplifiers in 2010




Vertical blow up (Operation with e+!)

50 mA in 70 bunches




63 mA in 70 bunches



Vertical blow up (Operation with e+!)


70 bunches ($\Delta t_B = 96\text{ns}$)
 $I = 55\text{ mA}$




Remedy for 70 bunches:

- $\xi \rightarrow +5$
- Increase Gain of vertical feedback by a factor of 4

210 bunches ($\Delta t_B = 32\text{ns}$)
 $I = 74\text{ mA}$



640 bunches ($\Delta t_B = 8\text{ns}$)
 $I = 64\text{ mA}$



e - cloud ?



ID's



Undulator Installation

Undulator PU 10



Undulator PU 8 & 9



Undulator PU 4
APPLE II




**10 of 14 Undulators
have been installed**

ID types

	U29_5m	U29	U32	U23	UE65 *	U19	U32_10m
Minimum magnetic gap [mm]	9.5	9.5	9.5	9.5	11.0	7.0	12.5
Period length λ_U [mm]	29	29	31.4	23	65.6	19	31.4
Length L [m]	5	2	2	2	5	4	10
Periods	169	66	60	84	72	204	2x 156
Peak field B_0 [T]	0.81	0.81	0.91	0.61	1.03	0.7	0.68
Deflection parameter K_{max}	2.2	2.2	2.7	1.3	6.3	1.24	2.0
1st Harmonic E_1 [keV]	3.5	3.5	2.4	8.0	0.3	10.2	3.6
Total power P_{tot} [kW]	7.5	3.0	3.8	1.7	11.8	4.5	10.7
On-axis power density [kW/mrad ²]	190	76	80	71	0.17	200	300
Power in 1x1mm ² at 40m [W]	119	47	49	44	0.1	122	185
High- β source (10keV)	size : 140 x 5.6 μm^2 divergence : 7.9 x 4.1 μrad^2						
Low- β source (10keV)	size : 36 x 6.1 μm^2 divergence : 28 x 4.0 μrad^2						



Beam-line Status 2009



Start of beamline commissioning
July 17




First friendly users
October 5

Beam - line	Beam hours '09
P08	1000
P09	1200
P10	200

Impact of IDs on tune /optics



PU 10



Optics correction for planar Undulators not foreseen!

In case of the Apple II and IVU we have to see ...

$$\Delta Q_y \approx 0.0015$$



Beam-line status March 2010

Number	ID Type	Energy range (keV)	Status 2010	
			First half	Second half
P01	10 m U32 (pres. 2m)	5 – 40	commissioning	Friendly users
P02	2 m U23	20 – 100		commissioning
P03	2 m U29	8 – 25	commissioning	Friendly users
P04	5 m UE65 (APPLE)	0.2 – 3.0		commissioning
P05	2 m U29	8 – 50	commissioning	Friendly users
P06	2 m U32	2.4 – 50	commissioning	Friendly users
P07	4 m U19 (IV) (pres. 2m)	50 – 300	commissioning	Friendly users
P08	2 m U29	5.4 – 30	Friendly users	Regular users
P09	2 m U32	2.4 – 50	Friendly users	Regular users
P10	5 m U29	4 – 25	Friendly users	Regular users
P11	2 m U32	8 – 35		commissioning
P12	2 m U29	4 - 20		commissioning
P13	2 m U29	5 – 35		commissioning
P14	2 m U29	5 - 35		commissioning

High β_x

Low β_x



Summary

Parameter	Design	Achieved
Energy (GeV)	6	6
ε_x (nm rad)	1	1
ε_y (pm rad)	10	< 20
Current (mA)	100	98
# undulators	14	10

Regular user operation (4.5 d / week) with up to 60 mA works fine

Orbit stability:

short term stability okay

long term stability looks promising but more work required

Current:

more work required to raise current

and in particular to understand the vertical blow-up



**Thank you
for your attention**

