

ENTRY NO. 88
 NAME OF MACHINE K800 DATE 5/9/84
 INSTITUTION Michigan State University
 ADDRESS Cyclotron Laboratory, East Lansing, MI 48824 USA
 TEL 517-355-9671 TELEX
 IN CHARGE H. Blosser REPORTED BY H. Blosser

HISTORY AND STATUS

DESIGN, date 76-84 Model tests
 ENG DESIGN, date 79-85
 CONSTRUCTION, date 80-86
 FIRST BEAM, date (or goal) 86
 MAJOR ALTERATIONS

COST, ACCELERATOR \$6,400,000
 COST, FACILITY, total \$33,000,000
 FUNDED BY DOE (1980-82) NSF (1983-86)

ACCELERATOR STAFF, OPERATION AND DEVELOPMENT

SCIENTISTS ENGINEERS
 TECHNICIANS CRAFTS
 GRAD STUDENTS involved during year
 OPERATED BY Research staff or Operators
 OPERATION hr/wk. On target hr/wk
 TIME DISTR. in house % Outside %
 BUDGET, op & dev
 FUNDED BY

RESEARCH STAFF, not included above

USERS, in house outside
 GRAD STUDENTS involved during year
 RESEARCH BUDGET, in house
 FUNDED BY

MAGNET

POLE FACE, diameter (compact) 219.7 cm, R extraction 103. cm
 R injection .22. cm
 GAP, min 7.6 cm, Field 62 kG }
 min 9.4 cm, Field 47 kG } at 7,200,000
 AVERAGE FIELD at R ext 53 kG } Ampere turns
 B max/ < B >

NUMBER OF SECTORS { compact 3 } Spiral, max ... deg
 { separated }
 SECTOR ANGLE (SSC) deg
 TRIMMING COILS 21

CONDUCTOR, material and type NbTi in Cu
 STORED ENERGY (cryogenic) 60 MJ
 POWER: main coils 0 max, kW; current stability 1/10⁵
 trimming coils 100 max, kW; current stability 1/10⁴
 WEIGHT: Fe 265 US tons; coils 14 US tons
 COOLING system Helium bath
 ION ENERGY (bending limit) E/A = 1200* q²/a² MEV/amu
 (focusing limit) E/A = 400 q/a MeV/amu

ACCELERATION SYSTEM

DEES, number 3; angle 53 deg
 BEAM APERTURE cm; DC Bias kV
 TUNED by, coarse sliding short fine capacitive blade
 RF 9 to 27.5 MHz, stable ± 1/10⁷
 Orb F 4.5 to 27.5 MHz
 HARMONICS, RF/Orb F, used 1.2
 DEE-Gnd, max 200 kV, min gap 2.5 cm
 STABILITY, (pk-pk noise)/(pk RF volt) 1/10,000
 ENERGY GAIN, max 1040 kV/turn
 RF PHASE, stable to ± deg
 RF POWER input, max 3 x 200 kW
 FREQUENCY MODULATION, rate /s
 modulator, type
 beam pulse, width

VACUUM SYSTEM

OPERATING PRESSURE 1 x 10⁻⁷ Torr or mbar
 PUMPS, No, Type, Size 3 cryopumps, 4.5K

ION SOURCES

...PIG. (for cyclotron testing) and ECR

*depends on relative excitation of split main coil

INJECTION SYSTEM

Internal stripping foil

EXTRACTION SYSTEM

Precessional & 2 electrostatic deflectors & 9 iron channels

FACILITIES FOR RESEARCH

SHIELDED AREA, fixed m², movable 1300 m²
 TARGET STATIONS 10 in 6 rooms
 STATIONS served at same time, max 1
 MAG SPECTROGRAPH, type S800 and Enge splitpole
 COMPUTER model VAX 780 & 750's
 OTHER FACILITIES Reaction Product Mass Separator,
 Multi-detector array 120" scattering chamber,
 60" scattering chamber.

CHARACTERISTIC BEAMS

PARTICLE	ENERGY (MeV)		CURRENT (pA)	
	Goal	Achieved	Internal	External
12C	2,400			
40Ca	8,000			
238U	4,800			

SECONDARY

(part/s)

BEAM PROPERTIES

MEASURED CONDITIONS
 PULSE WIDTH RF deg pA of MeV ions
 PHASE EXC. max RF deg pA of MeV ions
 EXTRACT eff % pA of MeV ions
 RESOL ΔE/E % pA of MeV ions
 EMITTANCE { axial } pA of MeV
 (π mm. mrad) { rad }

OPERATING PROGRAMS, time distribution

BASIC NUCLEAR PHYSICS SOLID STATES PHYSICS
 BIOMEDICAL APPLICAT ISOTOPE PRODUCTIONS

REFERENCES/NOTES

- 1) IEEE Trans. on Nuc. Sci. NS-26 (1979) 2078.
- 2) MSU Reports MSUCP 29 (June 1980) & MSUCP 35 (June 1981).
- 3) Proceedings of 9th Int. Conf. on Cyc. (1981) 197.

PLAN VIEW OF FACILITY, COMMENTS, ETC.

Building additions completed in 1982.
 First operating test of magnet May 3, 1984.
 First full field tests May 9, 1984.
 First full power operator of #1 rf amplifier Feb. 1984.